

Minutes of the Meeting on DDUGJY in Punjab on 12th September 2016 at Amritsar

List of participants enclosed as *Annexure*.

2. CMD REC welcomed CMD PSPCL and other officers of PSPCL.

The following were the deliberations.

- i. The 17 projects of erstwhile RGGVY XI plan projects have been closed by PSPCL with reduction in scope of works to Rs 34.90 Crores. REC released Rs 56.90 Crores. The resulting excess release of funds of Rs 22.00 Crores. In addition, the Performance Bank Guarantee of Rs 6.6092 Crores encashed shall also required to be paid to Ministry of Power (MoP). Further, the interest accruals on the subsidy amount of DDUGJY (RE), on actual basis, to be paid to MoP.
- ii. PSPCL has to submit compliances of approved final closure conditions along with acceptance of State Government.
- iii. Under DDUGJY New Projects, Rs 252.73 Crores has been sanctioned for PSPCL. PSPCL to expedite award of same. In this regard, PSPCL mentioned that Regulator have directed to cover Feeder Segregation of Agricultural Connections and 100% Metering in the New DDUGJY Projects. It was decided that as already sufficient time has elapsed, DDUGJY Projects should be awarded without any further delay. PSPCL however would approach Ministry of Power separately for sanction of Feeder Segregation schemes under DDUGJY, given the fact that:
 - a. only Rs 0.88 Crores was sanctioned against Feeder Segregation for Punjab under DDUGJY
 - b. the existing 11 KV Feeders in Punjab require renovation and strengthening.
 - c. Punjab has been making concerted efforts to make available power supply in the International Border Areas.
- iv. PSPCL to send fund request proposals under DDUGJY New Projects alongwith the consent of DPRs from the District Electricity Committee (DEC), positively in a week's time.
- v. PSPCL requested for release of Rs 100 Crores by REC under Short Term Loan against ESCROW and State Government Guarantee. REC would release Rs 100 crores expeditiously on receipt of proposal from PSPCL alongwith State Guarantee.
- vi. PSPCL to furnish Consumers' information of Names and Mobile Numbers in 10 days time, for updation of Urja Mitra.



3 The meeting ended with Vote of Thanks.

Annexure

List of Participants

REC

1. Sh. Rajeev Sharma, CMD
2. Sh. T. S. C. Bosh, Executive Director (DDUGJY)
3. Sh. Sanjay Tripathi, Chief Manager (Technical), Zonal Office, Panchkula

PSPCL

1. Sh. K. D. Chaudhri, CMD
2. Sh. K. L. Sharma, Director (Distribution)
3. Sh. Jagjit Singh Suchu, Chief Engineer (Operation), Amritsar
4. Sh. S. K. Chawla, Dy. Chief Engineer (Operation-City), Amritsar
5. Sh. Pardeep Gupta, Dy. Chief Engineer (APDRP-Const.), Ludhiana
6. Sh. Varinder Pal Singh Saini, Dy. Chief Engineer (Operation), Tarantaran
7. Sh. Amrik Singh Saini, Dy. Chief Engineer (Operation), Gurdaspur.

