



D.O. No. REC/RGGVY/2014-15/

12.01.2015

Sub : Implementation of RE in Uttar Pradesh

Dear Alok,

As you are aware, that the earlier scheme of Rajiv Gandhi Grameen Vidyutikaran Yojana (RGGVY), has been subsumed in the Deendayal Upadhyaya Gram Jyoti Yojana (DDUGJY) as its RE component. Under the RE component of DDUGJY, in the State of Uttar Pradesh, 86 projects (X - 64 & XI Ph II-22) are under implementation. Against coverage of 28312 UE villages, 22262 IE villages and 19.20 Lakh BPL Households, as on 31.12.2014, electrification works have been reported complete in 27799 UE villages (98%), 3224 IE villages (14%) and 11.09 Lakh BPL Households (58%).

2. As implementation of XII plan projects have also commenced in the State, it is of utmost importance that all ongoing projects of X & XI plan are completed and closed as early as possible. In this connection, I would like to draw your attention to the following issues :

- i. **Closure of projects – Out of 86 projects, 26 projects are yet to be closed.** As per norms these should have been closed latest by Dec., 2011. As a result of this, none of the 86 projects have been found eligible for release of final instalment of funds.
- ii. **Energisation of completed villages – 391 UE villages** where works have been reported complete are yet to be energized.
- iii. **Delay in commissioning of Sub Station :** 5 Sub stations (3-MVVNL & 2-PGCIL) are yet to be commissioned.
- iv. **Slow Progress of XI plan Phase-II projects – Out of sanctioned coverage of 551 UE villages, 19271 IE villages and connections to 8.57 Lakh BPL Households, works have been reported completed in 49 UE villages (9%), 233 IE villages (1%) and 0.46 Lakh BPL Households (5%) only which is far from satisfactory.**
- v. **Reimbursement of differential BPL amount :** PuVVNL is to reimburse Rs.3.29 crore to PGCIL.
- vi. **Reimbursement of State Taxes :** Govt. of U.P. to reimburse Rs.4 Cr. against VAT for Deoria, Pratapgarh & Siddharth Nagar projects to PGCIL.
- vii. **DDG projects :** Award is yet to be placed for 62 projects by UPNEDA.

Contd.....

from pre-page :

3. I will request you to please conduct a detailed analysis of these issues and direct the concerned officials suitably.

4. I may like to add that it will be difficult to sanction projects under the new scheme (DDUGJY) unless the progress under the ongoing projects is expedited.


With regards,

Yours sincerely,


(Pradeep .K. Sinha)

Shri Alok Ranjan,
Chief Secretary,
Government of Uttar Pradesh,
Lal Bahadur Shastri Bhawan,
Sachivalaya, Lucknow




12/11/2015


12/11/15



D.O. No. REC/RGGVY/2014-15/

12.01.2015

Sub : Implementation of RE in Bihar

Dear Anjan,

As you are aware, that the earlier scheme of Rajiv Gandhi Grameen Vidyutikaran Yojana (RGGVY), has been subsumed in the Deendayal Upadhyaya Gram Jyoti Yojana (DDUGJY) as its RE component. Under the RE component of DDUGJY, in the State of Bihar, 54 projects (X – 26 & XI Ph I-17 & XI Ph II-11) are under implementation. Against coverage of 24302 UE villages, 18625 IE villages and 54.51 Lakh BPL Households, as on 31.12.2014, electrification works have been reported complete in 23016 UE villages (95%), 6740 IE villages (36%) and 25.50 Lakh BPL Households (47%).

2. As implementation of XII plan projects have also commenced in the State, it is of utmost importance that all ongoing projects of X & XI plan are completed and closed as early as possible. In this connection, I would like to draw your attention to the following issues :

- i. **Closure of projects – Out of 54 projects, 40 projects are yet to be closed.** As per norms these should have been closed latest by Dec., 2011. As a result of this, none of the 40 projects have been found eligible for release of final instalment of funds.
- ii. **Delay in commissioning of Sub Station :** 12 S/S (PGCIL-3, NHPC-2 & NBPDC-7) are yet to be commissioned.
- iii. **Energisation of completed villages –** 567 UE villages where works have been reported complete are yet to be energised.
- iv. **Slow Progress of XI plan Phase-II projects –** Out of sanctioned coverage of 1338 UE villages, 12790 IE villages and connections to 28.98 Lakh BPL Households, works have been reported complete in 71 UE villages (5%), 954 IE villages (7%) and 0.85 Lakh BPL Households (3%) only.
- v. **Reimbursement of differential BPL amount :** Discoms/Govt. of Bihar to reimburse Rs.2.70 crore to PGCIL & Rs.10.87 crore to NHPC.
- vi. **Reimbursement of land cost :** PGCIL is yet to receive Rs.4.38 Cr. against land cost in 8 projects.
- vii. **Reimbursement of State taxes :** Discoms/Govt. of Bihar is to reimburse Rs.1.54 Cr. to PGCIL & Rs.4 Cr. to NHPC.
- viii. **Railway clearance -** Pending in Banka, Gaya & Patna projects sanctioned under XI plan phase-II covering 30 villages.

from pre-page :

3. I will request you to please conduct a detailed analysis of these issues and direct the concerned officials suitably.
4. I may like to add that it will be difficult to sanction projects under the new scheme (DDUGJY) unless the progress under the ongoing projects is expedited.

With regards,

Yours sincerely,



(Pradeep .K. Sinha)

Shri Anjani Kumar Singh,
Chief Secretary,
Government of Bihar,
Patna



Recd.
12/11/2015





D.O No. REC/RGGVY/2014-15

12th Jan.2015

Dear *Mrs Anthony J C Resa*,

As you are aware, that the earlier scheme of Rajiv Gandhi Grameen Viduytikaran Yojana (RGGVY), has been subsumed in the Deendayal Upadhyaya Gram Jyoti Yojana (DDUGJY) as its RE component. Under the RE component of DDUGJY, in the State of Madhya Pradesh, 52 projects (X- 8, XI Ph I- 24 & XI PhII-20) are under implementation. Against coverage of 879 UE villages, 48635 IE villages and 18.38 Lakh BPL Households, as on 31.12.2014, electrification works have been reported complete in 766 UE villages (87%), 31474 IE villages (65%) and 12.82 Lakh BPL Households (70%).

2. As implementation of XII plan projects have also commenced in the State, it is of utmost importance that all ongoing projects of X & XI plan are completed and closed as early as possible. In this connection, I would like to draw your attention to the following issues:


- i. **Closures of projects** –Out of 52 projects, 46 projects are yet to be closed. As per norms, these should have been closed latest by Dec. 2011. As a result of this, none of the 52 projects have been found eligible for release of final installment of funds.
- ii. **Slow Progress of XI plan Phase-II projects** –Out of sanctioned coverage of 183 UE villages, 15635 IE villages and connections to 4.96 Lakh BPL Households, works have been reported complete in 108 UE villages (59%), 2972 IE villages (19%) and 1.63 Lakh BPL Households (33%) only.
- iii. **Poor performance of Contractor:** Performance of M/s Era Constructions Ltd. is very poor in 5 projects (Bhopal, Gwalior, Hoshangabad, Raisen and Sehore) and suitable actions need to be taken.
- iv. **Forest Clearances-** Pending in Burhanpur, Balaghat, Betul, Vidisha & Khargone projects of XI plan phase-II covering 71 villages. It may be pointed out that the cases are pending with the State Govt. since 2011.

from pre-page :

3. I will request you to please conduct a detailed analysis of these issues and direct the concerned officials suitably.
4. I may like to add that it will be difficult to sanction projects under the new scheme (DDUGJY) unless the progress under the ongoing projects is expedited.

With regards,

Yours sincerely,



(Pradeep .K. Sinha)

Shri Anthony JC Desa,
Chief Secretary,
Government of Madhya Pradesh,
Bhopal (MP).



12/11/15

