



RURAL ELECTRIFICATION CORPORATION LIMITED
(A Government of India Enterprise)

Regd Office: Core-4, SCOPE Complex, 7 Lodi Road New Delhi 110003
Tele. 24362215 Fax 24360227 Email:reccoordination@gmail.com
Website www.recindia.com & www.recindia.nic.in
CIN:L40101DL1969GOI005095

No. REC/DDUGJY/2014-15/

Dated: 05.01.2015

To

Distribution: As per Annexure

**Sub: RGGVY- Minutes of review meeting of DDUGJY-RE held at Gurgaon on
02.01.2015**

Sir,

The Minutes of review meeting of DDUGJY-RE held at Gurgaon on 02.01.2015 is enclosed herewith.

For kind information and needful action.

Yours faithfully,

(T.S.C. Bosh)

General Manager (RE)

Copy to:

- i. PS to CMD, REC LTD for kind information
- ii. PS to Director (Technical), REC LTD for kind information
- iii. PS to ED(RGGVY), REC LTD for kind information
- iv. GM (RGGVY)- II/ GM (RGGVY)- III
- v. AGM/DGMs RGGVY division

**Minutes of Review Meeting of
RE Component of DDUGJY (erstwhile RGGVY) in Haryana
held on 02.01.2015 at Gurgaon**

Dr. Dinesh Arora, ED (DDUGJY), REC and Shri T.L. Satyaprakash, Deputy Commissioner, Gurgaon Administration, Govt. of Haryana reviewed the Status OF Rural Electrification projects sanctioned under XI-plan (Phase-II).

2. The following attended the meeting:

REC:

- i. Shri T.S.C Bosh , General Manager (RE)
- ii. Shri Deepanshu Sapra, Sr. Engineer (RE)

DHBVNL:

- i. Shri Anil Goyal, EE (Works), Gurgaon
- ii. Shri B.K. Ranjan, EE, Palwal
- iii. Shri Vijyapal Yadav, EE, Sohna
- iv. Shri Vikas Malik, SDO, Sohna
- v. Shri Rajiv Sharma, SDO, Nuh

3. Status of XI Plan Phase-II projects under RE component of DDUGJY in Haryana:

- a. ED (DDUGJY) expressed concern and dissatisfaction over the fact that even after more than 2 years of award of 3 projects viz. Gurgaon, Faridabad and Palwal to DHBVNL under Phase-II of RE component of DDUGJY in Haryana no progress has been reported and also no action taken on the contractor M/s Electro-Mech Engineers Services Limited on their dismal performance.
- b. EE (Works), DHBVNL, Gurgaon stated that one last opportunity was given to the contractor in September 2014 to complete all works in 4 months which ended in December 2014 and no works have been started by the contractor. DHBVNL would soon terminate the contract and request REC for departmental execution of works.

4. The following action points emerged during the meeting:

- a. The contract of M/s Electro-Mech Engineers Services Limited to be terminated forthwith.
- b. The Performance Guarantee of the contractor to be invoked.
- c. The proposal for Departmental execution of above 3 projects (Gurgaon, Faridabad & Palwal) alongwith completion timelines to be submitted by DHBVNL to REC within a week for early completion of the projects.

5. Meeting ended with vote of thanks to the chair.