



रूरल इलेक्ट्रीफिकेशन कारपोरेशन लिमिटेड Rural Electrification Corporation Limited

(भारत सरकार का उद्यम) / (A Government of India Enterprise)

Regd. Office: Core-4, SCOPE Complex, 7 Lodhi Road, New Delhi 110 003

Tel: +91-11-4102 0101 Fax: +91.11.2436 0644 E-mail: reccorp@recl.nic.in

CIN : L40101DL1969GOI005095 Website: www.recindia.nic.in

No. REC/CO/DDUGJY/UE/Arunachal/1116

Date: 09.05.2017

The Commissioner (Power)
Department of Power
Govt. of Arunachal Pradesh
Itanagar - 791111

Sub: DDUGJY works in Arunachal Pradesh.

Ref: 1. Our letter no. REC/CO/DDUGJY/Miscellaneous/ 1022 dt. 28.04.2017.

2. Minutes of review meeting held on 12.04.2017.

Sir,

The progress of DDUGJY works in Arunachal Pradesh state was reviewed by us on 12.04.2017 at Itanagar with the Department of Power, APDA & Contracting agencies. The progress of works in Arunachal Pradesh is of utmost important as award of works in the state has already delayed and 325 nos. Unelectrified villages (UEVs) situated in most difficult terrain & critical weather conditions are to be completed in next 2-3 months. Following few issues were emerged during discussions which needs immediate attention at your end to accelerate pace of works in the state:

1. Various turnkey contractors have raised the issue of inordinate time being taken to process and release their due progressive payments. Since, we intend to expedite physical progress at various sites, a faster payment processing mechanism needs to be devised.
2. Upper Subansiri project covers 53 UEVs. This work is awarded to M/s Jayant khound. It was intimated that no work is started at site so far. During discussion it was told that working sites are very remote & difficult to approach in this district. Turnkey contractor has proposed change in specifications of poles & insulators which was consented by your field officers. It is requested that action on change in technical specifications of Poles & Insulators may be expedited sothat works can start at site.
3. DDUGJY scheme of Papumpare district covering 85 UEVs was awarded to M/s Absolute Enterprise. However, decision to award this work is challenged in Hon'ble Court. It is requested to expedite the action on this matter at your end.
4. Award of work of Lower Dibang Valley DDUGJY scheme covering 53 UEVs is kept on hold by Power Department. It is requested that decision on this matter may be taken at the earliest so that work on these 53 UEVs may start quickly.



5. Letter of Intent (LoI) issued to M/s. K.T. Enterprise for Changlang district covering 8 UEVs. However, LOA has not been issued due to non-submission of Bank Guarantee. Suitable action may kindly be taken by Power Department to start works quickly at site.
6. Letter of Intent (LoI) issued to M/s. K.T. Enterprise for Tirap district covering 5 UEVs. However, M/s Mega Electricals has filed a case claiming to be L1 bidder. The decision is pending at Hon'ble court. The case may kindly be expedited at your end.
7. Satisfactory progress has not been started so far in Lower Subansiri, Upper Subansiri, Upper Siang, West Siang & Kurung Kumey districts. It is requested that suitable contractual action may kindly be initiated to expedite progress of works.

We propose to hold 2nd monthly review meeting of DDUGJY works at Itanagar with turnkey contractors, Power Department Officials, PMA agency & GVAs on 18.05.2017. A line of confirmation may kindly be communicated to this office.

Thanking you,

Yours Sincerely

(G S BHATI) 9/5/17

Executive Director (DDUGJY)

Copy to:

1. The Nodal Officer, DDUGJY scheme, Itanagar
2. The Chief Program Manager, REC, Regional Office (North East), Guwahati, Assam
3. The Chief Program Manager, REC, Itanagar.