



**JODHPUR
VIDYUT VITRAN
NIGAM LTD**

No. - Jd.V.V.N.L./S.E. (T.W.-I&S)/ S.XEN (TW-I)/F.TW-116-117/D 1191 Dated:- 31.01.2011

**The Chief Project Manager
REC Ltd.,
Jhalana Doongri Industrial Area,
Jaipur**

Sub: - To permit the re-tendering of the RGGVY works in Sriganganagar and Hanumangarh districts against contracts under TN TW-116 & 117 awarded to M/s KLG Systel Ltd., Gurgaon.

- Ref:** - (i) This office work order No. 327, 328, 329 and 330 dated 05.06.08.
(ii) This office letter No. D. 904 dated 10.09.2009 to M/s KLG Systel Ltd.
(iii) This office letter No. D. 101 (A) dated 07.05.2010 to M/s KLG Systel Ltd.
(iv) This office letter No. D.528 dated 19.08.2010 to M/s KLG Systel Ltd.
(v) Meeting held at Conference Hall, Jodhpur on dated 01.11.2010 chaired by Hon'ble Secretary (Energy), Govt. of Rajasthan.
(vi) Meeting held at Conference Hall, Jodhpur on dated 12.11.2010 chaired by Hon'ble C.M.D., Discoms.
(vii) This office letter No. D. 1009 dated 08.12.2010 to M/s KLG Systel Ltd.
(viii) Meeting held at Bikaner on dated 16.12.2010 by Hon'ble Energy Minister, Govt. of Rajasthan.
(ix) M/s KLG Systel Ltd. letter No. KLG/RGGVY/TN-116-117/10-11/126 dated 14.12.2010.
(x) This office letter No. D.1088 dated 31.12.2010 to M/s KLG Systel Ltd.

Dear sir,

With reference to above cited subject it is to intimate that the above mentioned Work Orders were placed to M/s KLG Systel Ltd., Gurgaon for providing of rural Electrification Infrastructure in Sriganganagar & Hanumangarh districts. As per Work Order the entire work including supply of material and its erection is to be got completed within 11 Months (i.e. on dated 04.05.2009) and 10 Months (i.e. on dated 04.04.2009) from the date of Work Orders respectively. Even after expiry of approx. 31 Months from the date of Work Order. The firm M/S KLG has not completed the work and progress of work is very poor.

Further, in the review meeting held on 17.08.2010 chaired by Hon'ble M.D., JdVVNL. in which the firm's representative failed to give the work plan and thereafter the firm have submitted work plan on dated 18.08.2010.

Again the meeting was held on dated 01.11.2010, chaired by Hon'ble Energy Secretary; it was observed that the work progress for electrification of Villages. Dhanis is lagging behind as per work plan submitted by firm as on 18.08.2010.

In the meeting held on dated 12.11.2010 chaired by Hon'ble C.M.D. Discoms. and meeting held at Bikaner on dated 16.12.2010 by Hon'ble Energy minister, while reviewing the progress of RGGVY works of Sriganganagar and Hanumangarh that the progress made by the firm is far behind the targets and officers are regularly getting complaints of poor progress from public as well as from district administration.

Also complained that at various campaigns organized as "Prasasan Gaon ke Sang" complaints are also coming-up against firm for not providing of Rural Electricity infrastructure, the work of release B.P.L. connections could not be carried out.

Therefore notice was served to firm vide letter No. D. 1009 dated 08.12.2010 & D.1088 dated 31.12.2010 against TN TW116 & 117, Clause 19 "Contractors default" of General condition of contract volume II to cover the shortfall of committed works, otherwise the order placed to the firm shall be cancelled and work shall be carried out at the risk & cost as per conditions mentioned in GCC & P.O. Against these notices the firm has neither take up the work nor responded to this office for their serious action to complete the work.

You are therefore, requested to kindly permit this office to re-tender the aforesaid balance work of the Rural Electrifications Infrastructure works under RGGVY of Sriganganagar & Hanumangarh districts. The work progress under TN TW 116 & 117 has been enclosed for your ready reference.

[Signature]
**Superintending Engineer (TW, I & S)
Jodhpur Discom, Jodhpur**

Copy to the following for information and necessary action:

1. The Director (Tech.), Jodhpur Discom, Jodhpur.
2. The Chief Engineer (HQ), Jodhpur Discom, Jodhpur.
3. The Zonal Chief Engineer (O&M-BKZ), Jodhpur Discom, Bikaner
4. Superintending Engineer, (O&M), Jd.VVNL, Sriganganagar, Hanumangarh
5. T.A. to Hon'ble Managing Director, Jodhpur Discom, Jodhpur
6. M/s KLG Systel Ltd. Gurgaon.

[Signature]
**Superintending Engineer (TW, I & S)
Jodhpur Discom, Jodhpur**