

DDUGJY & Saubhagya: Status of Rural Electrification in Meghalaya

(Status as on 30.11.2018)

I. Village Electrification (Nos.)

All 6,459 census villages stand electrified

II. Deendayal Upadhyaya Gram Jyoti Yojana (DDUGJY) (as on 30.11.2018)

a. RE projects:

Plan	No. of projects	Amount sanctioned (Rs Cr)	Amount disbursed (Rs Cr)	Villages covered for providing access to Rural households (Nos)		Electrification of BPL Households (Nos.)		Substation (Nos)		Status of closure
				Scope	Ach	Scope	Ach	New	Achmt.	
X	2	49.01	49.01 (100%)	680	680 (100%)	21149	21149 (100%)	-	-	All projects closed
XI	5	402.4	380.59 (95%)	2330	2267 (97%)	84552	83308 (99%)	05	03 (60%)	3 Project closed
DDG XII	3	3.89				248		-	-	Ongoing
Total	10	455.31	429.60 (94%)	3010	2947 (98%)	105949	104457 (99%)	05	03 (60%)	7 Projects closed

b. New projects: Total Rs. 301.88 Cr has been sanctioned for Grid & Off grid projects as per detail below:

i. DDUGJY Grid:

07 projects for Rs. 261.33 Crore have been sanctioned. All works awarded and works in progress. The Component wise financial & Physical details are as under:

Financial -

Electrification of Un-electrified Villages	SAGY	Metering	Rural Household Access	System. Strengthening	PMA Charges	(Rs. Crore)
						Total
71.53	1.08	15.24	117.38	54.80	1.30	261.33

State has drawn Rs. 92.8 Cr. so far

PHYSICAL SCOPE & ACHIEVEMENT

Parameter	Intensive Electrification of Villages (Nos)	SAGY Villages (Nos)	Connections to BPL HHs (Nos)	Substation (Nos)		Distribution Transformers (Nos)	Lines (CKT KMs)			Energy Meters (Nos)	
				New	Aug.		LT line	11 KV	33&66 KV Line	DTR	Feeder
Scope	752	8	22431	09	02	1053	1750	1350	112	1044	207
Ach (%)	-	-	-	-	-	-	-	-	-	-	-

ii. DDUGJY Off-Grid:

Projects for a cost of Rs 40.55 Crore have been sanctioned, for release of connections to 7,151 BPL Households. Free electricity connections to 2,544 BPL Households have been released and Rs. 14.44 Cr has been drawn by State.

III. **Saubhagya:**

- Project Cost of Rs. 275.72 Cr has been sanctioned.
- Rs. 27.22 Cr. fund has been released to state.
- Rs. 207.96 Cr. Sanctioned for additional Infrastructure under DDUGJY.
- As on 30.11.2018, total balance un-electrified households 1.34 Lakhs, the details are as under:

a. **Rural:**

i. Total Households in the State	-	5,47,257
ii. Households electrified till 10th Oct, 2017	-	3,65,731
iii. Subsequent progress till date	-	48,898
iv. Balance un-electrified households	-	1,32,628

b. **Urban:**

i. Total Households in the State	-	73,408
ii. Households electrified till 10th Oct, 2017	-	70,232
iii. Subsequent progress till date	-	1,427
iv. Balance un-electrified households	-	1,749

IV. **Issues:** Infrastructure work under Saubhagya is yet to be awarded.

