

# DDUGJY & Saubhagya: Status of Rural Electrification in Assam

(Status as on 30.11.2018)

## I. Village Electrification (Nos.)

All 25,372 census villages stand electrified

## II. DeenDayal Upadhyaya Gram Jyoti Yojana (DDUGJY) (as on 30.11.2018)

### a) RE projects:

Plan	No. of projects	Amount sanctioned (Rs Cr)	Amount disbursed (Rs Cr)	Villages covered for providing access to Rural households (Nos)		Electrification of BPL Households (Nos)		Substation (Nos)				Status of closure
				scope	Ach	Scope	Ach	New		Aug.		
								scope	Ach.	Scope	Ach.	
X	3	199.53	200 (100%)	1,744	1,744 (100%)	1,27,573	1,27,573 (100%)	06	06 (100%)	-	-	All projects closed
XI	21	2419.7	2448.55 (101%)	11,099	11,099 (100%)	10,82,638	10,82,638 (100%)	27	27 (100%)	01	01 (100%)	All projects closed
XII	16	1621.1	1012.58 (62%)	10,260	9,738 (95%)	5,41,953	5,24,824 (97%)	20	01 (5%)	59	26 (44%)	ongoing
<b>Total</b>	<b>40</b>	<b>4240.33</b>	<b>3661.13 (86%)</b>	<b>23,103</b>	<b>22,581 (98%)</b>	<b>17,52,164</b>	<b>17,35,035 (99%)</b>	<b>53</b>	<b>34 (64%)</b>	<b>60</b>	<b>27 (45%)</b>	<b>24 projects closed</b>

b) New projects: Total Rs. **1568.89** Crore has been sanctioned for Grid & Off grid projects as per detail below:

i. DDUGJY Grid: 27 projects for **Rs.1274.07** Crore have been sanctioned, all component have been awarded except DTR metering and work in progress. The component wise financial & Physical details are as under:

Financial -

(RsCr.)

Electrification of Un-electrified Villages	SAGY	Metering	Rural Household Access	System. Strengthening	PMA Charges	Total
406.94	50.05	70.44	458.95	281.35	6.34	1274.07

State has drawn Rs. 300 Cr. so far.

### PHYSICAL SCOPE & ACHIEVEMENT

Parameter	Intensive Electrification of Villages (Nos)	SAGY Villages (Nos)	Connections to BPL HHs (Nos)	Substation (Nos)		Distribution Transformers (Nos)	Lines (CKT KMs)			Energy Meters (Nos)	
				New	Aug		LT line	11 KV	33&6 KV Line	DTR	Feeder
<b>Scope</b>	6,380	117	1,61,915	23	15	5,144	4,844	5,195	332	16,097	300
<b>Ach (%)</b>	783 (12%)	7 (5%)	79,617 (49%)	-	-	2,106 (41%)	3,018 (62%)	2,306 (44%)	-	1,997 (12%)	-

ii. **DDUGJY Off-Grid:**

Projects for a cost of Rs. 294.81Cr have been sanctioned, for release of connections to 21,781 Nos of BPL Households. Out of these, connections to 11,101 BPL Households have been released and Rs. 162.02 Cr has been drawn by State.

iii. **Issues:-**

- a. Delay in award of DTR metering component of DDUGJY New projects, sanctioned in Aug, 2015
- b. Poor performance of XII plan projects delay in commissioning of 19 new substations & augmentation work in 33 Sub Stations, all sanctioned in March, 2014

III. **Saubhagya:**

- Project Cost of Rs. 972.86 Cr has been sanctioned.
- Rs. 298.08 Cr. fund has been released to state.
- Rs. 1298.38 Cr. sanctioned for additional Infrastructure under DDUGJY & 331 Cr. fund has been released.
- As on 30.11.2018, total balance un-electrified households 9.36 lakhs, the details are as under

a. Rural:

i. Total Households in the State	-	54,24,861
ii. Households electrified till 10th Oct, 2017	-	35,30,350
iii. Subsequent progress till date	-	9,65,972
iv. Balance un-electrified households	-	9,28,539

b. Urban:

i. Total Households in the State	-	10,99,884
ii. Households electrified till 10th Oct, 2017	-	10,90,958
iii. Subsequent progress till date	-	1,401
iv. Balance un-electrified households	-	7,525







Sl	State Name	Project Name	Plan	Discom	Implementing Agency	Financial (Rs Cr)		Physical													
						Sanction Cost	Release	Parameter	Intensive Elecfn Villages (Nos)	SAGY Villages (Nos)	Connections to BPL HHs (Nos)	Substation 33/11 KV (Nos)		DTR (Nos)	Feeder Segregation	Lines (CKm)			Energy Meters (Nos)		
												New	Aug			LT	11 KV Line	33 & 66 KV	Consumer	DTR	11 KV Feeder
ASSAM	Plan Wise Total	X				199.53	200.01	Achmt.	1,744		127,573	6		2,435		2,582	2,082	110			
ASSAM	Plan Wise Total	XI				2419.74	2448.55	Scope	11,099		1,082,638	27	1	29,190		35,002	30,127	450			
								Achmt.	11,099		1,082,638	27	1	29,190		35,002	30,127	450			
ASSAM	Plan Wise Total	XII				1621.08	1012.58	Scope	10,260		541,953	20	59	16,374		16,049	7,155	418			
								Achmt.	9,738		524,824	1	26	14,737		16,576	8,562	174			
ASSAM		State Total				7107.61	4454.22	Scope	29,483	117	1,935,860	76	75	53,143		58,477	44,560	1,310		16,097	300
								Achmt.	23,364	7	1,825,753	34	27	48,468		57,179	43,078	734		1,997	