

XI Plan Phase-I : RQM Statewise Status of Inspection (Tier-II)

Sl. No.	Name of State	Name of Agency	Revised Coverage	Villages Completed	Scope of RQM as per Revised Coverage	No of S/s to be Inspected	No of S/s Inspected	No. of Villages Inspected		No. of Descrepancies Observed	No. of Descrepancies rectified	No. of Materials Inspected
								Stage-I	Stage-II			
1	Andhra Pradesh	Voyants	5847	5847	586	1	1	303	586	1951	1951	45
2	Gujarat		14488	14488	1560	0	0	782	1560	2641	2641	142
3	Haryana		3801	3801	461	0	0	233	461	2159	2159	30
4	Kerala		592	552	59	0	0	31	59	281	281	27
5	Madhya Pradesh		23009	20290	2339	8	7	1197	2175	12791	12791	133
6	Maharashtra		31034	31034	3637	3	3	1825	3637	4949	4949	150
7	Rajasthan		21456	21277	2201	0	0	1131	2201	28112	28112	113
8	Tamil Nadu		9673	9673	1242	0	0	622	1242	6021	6021	139
9	West Bengal		24193	23854	2490	7	7	1254	2490	28461	28461	129
10	Karnataka	Intertek	5893	5876	713	2	2	356	713	4600	4600	38
11	Punjab	IL	6388	6031	645	1	1	60	645	2269	2269	50
12	J&K	NPTI	2437	2368	258	7	5	140	249	5158	5158	55
13	Tripura		686	680	69	4	4	34	69	266	266	18
14	Manipur		1804	1674	182	8	0	47	56	696	696	40
15	Nagaland		984	981	100	12	8	54	100	540	540	44
16	Meghalaya		4143	3964	422	3	0	221	422	1154	1154	29
17	Mizoram		419	399	41	3	3	22	41	193	193	29
18	Chhattisgarh	Wapcos	13079	12040	1310	11	9	557	1038	3781	3781	49
		IL	425	424	50	0	0	25	50	132	132	8
19	Bihar	CES	11094	11026	1113	34	31	559	1053	13676	12826	114
20	Himachal Pradesh		9317	8141	965	2	2	481	965	2480	2480	126
21	Jharkhand		12663	12425	1419	14	12	703	1299	12549	12549	55
22	Orissa		35571	35118	3782	46	46	1945	3782	2814	2814	233
23	Arunachal Pradesh		3095	3023	335	11	11	170	335	3383	3383	72
24	Sikkim		264	256	27	2	2	13	27	274	274	7
25	Assam		18695	18527	1923	19	19	979	1923	11912	11912	138
Grand Total			261050	253769	27929	198	173	13744	27178	153243	152393	2013

DDUGJY XI Plan Phase-II : Statewise Status of Inspection RQM (Tier-II)

Sl. No.	Name of State	Name of Agency	Coverage	Villages Completed	Scope of RQM as Coverage	No of S/s to be Inspected	No of S/s Inspected	No. of Villages Inspected		No. of Discrepancies Observed	No. of Discrepancies rectified
								Stage-I	Stage-II		
1	Bihar	WAPCOS	14128	11054	2826	152	37	1101	0	8834	3549
2	Haryana		625	0	125	0	0	0	0	0	0
3	Kerala		493	493	128	2	2	77	128	2542	2542
4	Karnataka		587	587	117	0	0	59	117	1918	1918
5	Maharashtra		829	829	166	0	0	114	166	9845	9845
6	Uttar Pradesh		19904	14040	3981	190	35	1198	946	101504	70923
7	Tamil Nadu		729	0	146	0	0	0	0	0	0
8	West Bengal		306	127	61	2	0	5	0	221	152
9	Chhattisgarh	REC PDCL	1203	1040	241	1	0	120	241	11050	11050
10	Madhya Pradesh		15810	7716	3162	0	0	1014	682	101890	89679
Grand Total			54614	35886	10953	347	74	3688	2280	237804	189658

DDUGJY XII Plan: Statewise Status of Field Inspection of RQM (Tier-II)

Sl. No.	Name of State	Name of Agency	Coverage	Villages Completed	% Achievement	Scope of RQM as Coverage	No of S/s to be Inspected	No of S/s Inspected	No. of Villages Inspected		No. of Discrepancies Observed	No. of Discrepancies rectified
									Stage-I	Stage-II		
1	Bihar	RECPDCL	24760	11346	46%	4952	265	23	383	0	16075	3535
2	Chhattisgarh		3236	3008	93%	647	23	4	160	331	5031	4398
3	Jammu & Kashmir		397	2	1%	79	1	0	0	0	0	0
4	Manipur		1795	136	8%	359	5	0	0	0	0	0
5	Mizoram		0	0	0%	0	19	0	0	0	0	0
6	Nagaland		833	1	0%	167	5	0	0	0	0	0
7	West Bengal		5632	5617	100%	1126	15	4	294	0	3735	1885
8	Madhya Pradesh	VOYANTS	26181	14099	54%	5236	163	22	912	92	27510	16819
9	Orissa		44166	6711	15%	8833	173	0	101	0	2988	0
10	Rajasthan		25397	14343	56%	5079	19	0	0	0	0	0
11	Uttar Pradesh (DVVNL)		15477	4066	26%	3095	102	0	115	0	2573	2573
12	Assam	WAPCOS	11268	902	8%	2254	79	0	55	0	348	0
13	Jharkhand		18092	170	1%	3618	65	0	0	0	0	0
14	Karnataka		9205	1977	21%	1841	0	0	0	0	0	0
15	Tripura		804	328	41%	161	17	2	25	0	761	623
16	Uttar Pradesh (PVVNL, PuVVNL, MVVNL, PGCIL)		53621	19913	37%	10724	264	0	557	0	13011	10740
Grand Total			240864	82619	34%	48173	1215	55	2602	423	72032	40573