

TPIA Statewise Inspection Status - XI Plan Phase-II Projects under DDUGJY

as on 30.06.2017

S.No	Name of State	PIA	TPIA	Coverage of Villages	Cumulative Achievement	% Achievement	No. of Villages in Scope of TPIA	No. of Villages Inspected by TPIA	Nos. of defects reported by TPIA	Nos. of defects rectified by PIA
1	Bihar	NBPDCL/SBPDCL	RECPDCL	14076	11273	80%	7038	2327	33545	7455
2	Chhattisgarh	CSPDCL	IL	1203	1040	86%	602	1076	3320	3320
3	Haryana	DHBVN	Biecco Lawrie	625			313			
4	Karnataka	MESCOM	ERDA/ ASCI	587	587	100%	294	320	1890	1890
5	Kerala	KSEB	CPRI	493	493	100%	247	268	639	639
6	Madhya Pradesh	MPPoKVVCL/ MPPsKVVCL/ MPMKVVCL	ERDA/ RECPDCL/ WAPCOS/ Biecco Lawrie	15810	8253	52%	7905	7877	50706	42427
7	Maharashtra	MSEDCL	RECPDCL	1139	829	73%	570	684	1662	1662
8	Tamilnadu	TANGEDCO	NPTI	729			365			
9	Uttar Pradesh	DVVNL/MVVNL/Pu VVNL/PVVNL	ERDA/ RECPDCL/ Biecco Lawrie	19914	14792	74%	9957	7738	90712	33306
10	West Bengal	GTA	RECPDCL	306	154	50%	153	52	347	309
Grand Total				54882	37421	68%	27441	20342	182821	91008

DDUGJY XI Plan Phase-I: Progress of TPIA

As on 30.06.2017

Sl No.	State	Revised Coverage	TPIA coverage as per Quality Manual (50% of c)	No. of villages inspected by TPIA	Nos. of defects reported by TPIA	Nos. of defects rectified by PIA
				Stage-II		
1	Andhra Pradesh	5276	2638	2969	6624	6624
2	Arunachal Pradesh	2986	1493	1697	2615	2615
3	Assam	18563	9282	5693	21661	21661
4	Bihar	11026	5513	5003	40710	21828
5	Chhattisgarh*	13481	6741	4645	5084	5080
6	Gujarat	14053	7027	6781	36686	36686
7	Haryana	4161	2081	2030	18257	18257
8	Himachal Pradesh	7525	3763	3853	1860	1860
9	Jammu & Kashmir	2220	1110	798	11507	10866
10	Jharkhand	12626	6313	3863	16476	16092
11	Karnataka	5709	2855	2688	5204	5204
12	Kerala	557	279	299	264	264
13	Madhya Pradesh	23873	11937	11485	41306	38589
14	Maharashtra	31032	15516	17964	31011	31011
15	Manipur	1804	902	0	153	61
16	Meghalaya	4143	2072	598	1730	1730
17	Mizoram	399	200	205	1079	1079
18	Nagaland	964	482	479	1810	1810
19	Orissa*	35485	17743	14597	32972	29906
20	Punjab	6297	3149	3096	12406	9756
21	Rajasthan	21131	10566	9129	94635	93437
22	Sikkim	264	132	76	6	6
23	Tamil Nadu	9673	4837	6955	15145	15145
24	Tripura	680	340	345	643	643
25	West Bengal	23899	11950	9979	48288	48261
Total		257827	128914	115227	448132	418471

Note:

Tamil Nadu has done more than scope of TPIA.

HP, Kerala, & Punjab are lately awarded as a result progress is low.

*Includes coverage and achievement of 3 supplementary projects (2 in chhattisgarh and 1 in orissa).

MPMKVVCL: Scope of TPIA inspection is 100%

Summary of TPIA Status in RE-DDUGJY XII Plan Projects

as on 30.06.2017

S.No	Name of State	TPIA	Revised Coverage	Cumulative Achievement	% Achvmt	Nos of S/s to be inspected	Nos of S/s inspected	Scope of TPIA (50% of c)	No. of villages inspected by TPIA	Nos. of defects reported by TPIA	Nos. of defects rectified by PIA
1	Assam	RECPDCL	11268	903	8%	79	0	5634	0	0	0
2	Bihar	NPCC	24760	12353	50%	265	0	12380	3102	58515	22235
3	Chhattisgarh	Biecco Lwarie	3236	3008	93%	23	0	1618	1867	16655	14084
4	Jammu & Kashmir	NA	397	2	1%	1	0	199	0	0	0
5	Jharkhand	NA	18092	183	1%	65	0	9046	0	0	0
6	Karnataka	RECPDCL	9205	2048	22%	0	0	4603	1381	11382	10939
7	Madhya Pradesh	ERDA/Mecon/WAPCOS/Biecco Lawrie	26181	16480	63%	163	0	13091	13860	59876	52948
8	Manipur	WAPCOS	1795	144	8%	5	0	898	0	0	0
9	Mizoram	NA	0	0	0%	19	0	0	0	0	0
10	Nagaland	WAPCOS	833	1	0%	5	0	417	0	0	0
11	Orissa	Andrew Yule/ Biecco Lwarie/ PDIL	44166	7456	17%	204	0	22083	1265	11617	1470
12	Rajasthan	IL Kota	25397	14750	58%	19	8	12699	1069	2740	900
13	Tripura	Andrew Yule/ Biecco Lwarie	804	347	43%	13	1	402	213	1929	473
14	Uttar Pradesh	RECPDCL/ERDA/RK industries/NPCC	69178	26837	39%	366	13	34589	13948	133350	65157
15	West Bengal	Voynats Ltd	5632	5617	100%	15	0	2816	3244	21437	15917
Total			240944	90129	37%	1242	22	120472	39949	317501	184123