

## DDUGJY XI Plan Phase-I: Progress of TPIA

As on 31.08.2017

Sl No.	State	Revised Coverage	TPIA coverage as per Quality Manual (50% of c)	No. of villages inspected by TPIA	Nos. of defects reported by TPIA	Nos. of defects rectified by PIA
				Stage-II		
1	Andhra Pradesh	5276	2638	2969	6624	6624
2	Arunachal Pradesh	2986	1493	1697	2615	2615
3	Assam	18563	9282	5693	21661	21661
4	Bihar	11026	5513	5003	40710	21828
5	Chhattisgarh*	13481	6741	4645	5084	5080
6	Gujarat	14053	7027	6781	36686	36686
7	Haryana	4161	2081	2030	18257	18257
8	Himachal Pradesh	7525	3763	3853	1860	1860
9	Jammu & Kashmir	2220	1110	798	11507	10866
10	Jharkhand	12626	6313	3863	16476	16092
11	Karnataka	5709	2855	2688	5204	5204
12	Kerala	557	279	299	264	264
13	Madhya Pradesh	23873	11937	11485	41306	38589
14	Maharashtra	31032	15516	17964	31011	31011
15	Manipur	1804	902	0	153	61
16	Meghalaya	4143	2072	598	1730	1730
17	Mizoram	399	200	205	1079	1079
18	Nagaland	964	482	479	1810	1810
19	Orissa*	35485	17743	14597	32972	29906
20	Punjab	6297	3149	3096	12406	9756
21	Rajasthan	21131	10566	9129	94635	93437
22	Sikkim	264	132	76	6	6
23	Tamil Nadu	9673	4837	6955	15145	15145
24	Tripura	680	340	345	643	643
25	West Bengal	23899	11950	9979	48288	48261
<b>Total</b>		<b>257827</b>	<b>128914</b>	<b>115227</b>	<b>448132</b>	<b>418471</b>

**Note:**

Tamil Nadu has done more than scope of TPIA.

HP, Kerala, & Punjab are lately awarded as a result progress is low.

\*Includes coverage and achievement of 3 supplementary projects (2 in chhattisgarh and 1 in orissa).

MPMKVVCL: Scope of TPIA inspection is 100%

**DDUGJY XI Plan Phase-II- Statewise Inspection Status of TPIA**

**as on 31.08.2017**

S.No	Name of State	PIA	TPIA	Coverage of Villages	Cumulative Achievement	% Achievement	No. of Villages in Scope of TPIA	Total Villages Inspected by TPIA	Nos. of defects reported by TPIA	Nos. of defects rectified by PIA
1	Bihar	NBPDCL/SBPDCCL	RECPDCL	14128	11360	80%	7064	2590	39546	10132
2	Chhattisgarh	CSPDCL	IL	1203	1040	86%	602	1076	3320	3320
3	Haryana	DHBVN	Biecco Lawrie	625			313			
4	Karnataka	MESCOM	ERDA/ ASCI	587	587	100%	294	320	1890	1890
5	Kerala	KSEB	CPRI	493	493	100%	247	268	639	639
6	Madhya Pradesh	MPPoKVVCL/ MPPsKVVCL/ MPMKVVCL	ERDA/ RECPDCL/ WAPCOS/ Biecco Lawrie	15810	8360	53%	7905	6286	54525	50415
7	Maharashtra	MSEDCL	RECPDCL	829	829	100%	415	684	1662	1662
8	Tamilnadu	TANGEDCO	NPTI	729	458	63%	365			
9	Uttar Pradesh	DVVNL/MVVNL /PuVVNL/PVVNL	ERDA/ RECPDCL/ Biecco Lawrie	19914	14972	75%	9957	8211	94307	73293
10	West Bengal	GTA	RECPDCL	306	154	50%	153	52	347	309
<b>Grand Total</b>				<b>54624</b>	<b>38253</b>	<b>70%</b>	<b>27312</b>	<b>19487</b>	<b>196236</b>	<b>141660</b>

**DDUGJY XII Plan Projects- Statewise inspection status of TPIA**

S.No	Name of State	TPIA	Revised Coverage	Cumulative Achievement	% Achvmt	Scope of TPIA (50% of c)	Total villages inspected by TPIA	Nos. of defects reported by TPIA	Nos. of defects rectified by PIA
1	Assam	RECPDCL	11269	2970	26%	5635	307	6280	0
2	Bihar	NPCC	24760	12867	52%	12380	2813	62994	20972
3	Chhattisgarh	Biecco Lwarie	3236	3103	96%	1618	1932	16968	16968
4	Jammu & Kashmir	NA	207	2	1%	104	0	0	0
5	Jharkhand	NA	18092	187	1%	9046	0	0	0
6	Karnataka	RECPDCL	9205	2048	22%	4603	2038	15455	15449
7	Madhya Pradesh	ERDA/Meccon/WAPCOS/Biecco Lawrie	26181	16981	65%	13091	14207	61578	54263
8	Manipur	WAPCOS	1795	147	8%	898	0	0	0
9	Mizoram	NA	0	0	0%	0	0	0	0
10	Nagaland	WAPCOS	833	1	0%	417	0	0	0
11	Orissa	Andrew Yule/ Biecco Lwarie/ PDIL	44166	7992	18%	22083	1782	19547	6173
12	Rajasthan	IL Kota	25397	17233	68%	12699	5447	19426	13718
13	Tripura	Andrew Yule/ Biecco Lwarie	804	417	52%	402	213	2131	2131
14	Uttar Pradesh	RECPDCL/ERDA/RK industries/NPCC	69178	30412	44%	34589	16236	159830	78964
15	West Bengal	Voynats Ltd	5632	5617	100%	2816	3145	20186	17618
	<b>Total</b>		<b>240755</b>	<b>99977</b>	<b>42%</b>	<b>120378</b>	<b>48120</b>	<b>384395</b>	<b>226256</b>