

Executive Summary

Of

RE Component of

DDUGJY

June-2017

Web & MIS Group

RE DIVISION



असीमित ऊर्जा, अनन्त संभावनाएँ
Endless energy. Infinite possibilities.

Scope & Cumulative Achievement

Projects Sanctioned under		X Plan	XI Plan	Total Phase I	XI Plan Ph-II	XII Plan	New (RE)	Others	DDG (XI, XII & New)	Stateplan	Grand Total
No. of Projects		235	341	576	72	273	636		4220		5777
Sanctioned Project Cost in Rs. Cr. (Effective cost)		12799.01	20197.61	32996.62	9358.87	23606.4	41408.7		1354.61		108725.2
Release in Rs. Cr.		12333.40	18296.31	30629.71	5232.08	10285.54	4168.34		300.50		50616.17
		96%	91%	93%	56%	44%	10%		22%		47%
Un-electrified Villages (UEV) (in Nos.)	Scope	63876	46976	110852	2207	9015	3351		3285		128710
	Ach.	63948	45948	109896	2017	6460	2255	819	693	782	122922
	%	100%	98%	99%	91%	72%	67%		21%		96%
Intensive Electrification of Villages(IEV) (in Nos.)	Scope	97190	212823	310013	52635	231929	185883				780460
	Ach.	96410	208675	305085	35405	83677	5500				429667
	%	99%	98%	98%	67%	36%	3%				55%
BPL HH covered (in Lakhs)	Scope	76.64	145.73	222.37	44.83	135.31	36.89		1.6		441.00
	Ach.	74.53	139.00	213.53	17.71	25.50	6.51		0		263.25
	%	97%	95%	96%	40%	19%	18%		0%		60%

341 Projects of XI Plan Phase-I

Statewise Status of Defects Reported & Rectified under 3-Tier Quality Control Mechanism

Sl. No.	Name of the State	Tier-I : TPIA (Third Party Inspection Agency)		Tier-II : RQM (REC Quality Monitoring)		Tier-III : NQM (National Quality Monitoring)	
		No. of Descrepancies Observed by TPIA	No. of Descrepancies rectified	No. of Descrepancies Observed by RQM	No. of Descrepancies rectified	No. of Descrepancies Observed by NQM	No. of Descrepancies rectified
1	Andhra Pradesh	6624	6624	1951	1951	668	668
2	Arunachal Pradesh	2615	2615	3383	3383	618	618
3	Assam	21661	21661	11912	11912	188	188
4	Bihar	40710	21828	13676	12826	1400	1151
5	Chhattisgarh	5084	5080	3913	3913	1494	1494
6	Gujarat	36686	36686	2641	2641	1667	1667
7	Haryana	18257	18257	2159	2159	447	447
8	Himachal Pradesh	1860	1860	2480	2480	2253	2253
9	J&K	11507	10866	5158	5158	318	265
10	Jharkhand	16476	16092	12549	12549	1162	1162
11	Karnataka	5204	5204	4600	4600	768	768
12	Kerala	264	264	281	281	210	210
13	MP	41306	38589	12791	12791	3451	3208
14	Maharashtra	31011	31011	4949	4949	3183	3183
15	Manipur	153	61	696	696	483	113
16	Meghalaya	1730	1730	1154	1154	554	554
17	Mizoram	1079	1079	193	193	113	113
18	Nagaland	1810	1810	540	540	188	188
19	Orissa	32972	29906	2814	2814	4159	4159
20	Punjab	12406	9756	2269	2269	1051	1051
21	Rajasthan	94635	93437	28112	28112	1882	1882
22	Sikkim	6	6	274	274	50	50
23	Tamil Nadu	15145	15145	6021	6021	1142	1142
24	Tripura	643	643	266	266	142	142
25	West Bengal	48288	48261	28461	28461	2213	2213
Total		448132	418471	153243	152393	29804	28889

* No major deficiencies observed, only minor deficiencies like tilting of Poles , missing danger plates, missing Barbed wire, missing piercing connector are observed.

341 Projects of XI Plan Phase-I

Statewise Status of Village Inspected under 3-Tier Quality Control Mechanism

Sl. No.	Name of the State	Tier-I : TPIA (Third Party Inspection Agency)		Tier-II : RQM (REC Quality Monitoring)		Tier-III : NQM (National Quality Monitoring)	
		Scope of TPIA	No. of Villages Inspected	Scope of RQM	No. of Villages Inspected	Scope of NQM	No. of Villages Inspected
1	Andhra Pradesh	2638	2969	586	586	58	58
2	Arunachal Pradesh	1493	1697	335	335	30	30
3	Assam	9282	5693	1923	1923	184	184
4	Bihar	5513	5003	1113	1053	119	119
5	Chhattisgarh	6741	4645	1360	1088	138	138
6	Gujarat	7027	6781	1560	1560	155	154
7	Haryana	2081	2030	461	461	43	43
8	Himachal Pradesh	3763	3853	965	965	87	87
9	J&K	1110	798	258	249	25	25
10	Jharkhand	6313	3863	1419	1299	130	130
11	Karnataka	2855	2688	713	713	58	58
12	Kerala	279	299	59	59	6	6
13	MP	11937	11485	2339	2175	229	219
14	Maharashtra	15516	17964	3637	3637	357	357
15	Manipur	902	0	182	56	19	15
16	Meghalaya	2072	598	422	422	42	42
17	Mizoram	200	205	41	41	6	6
18	Nagaland	482	479	100	100	10	10
19	Orissa	17743	14597	3782	3782	381	381
20	Punjab	3149	3096	645	645	65	65
21	Rajasthan	10566	9129	2201	2201	220	220
22	Sikkim	132	76	27	27	3	3
23	Tamil Nadu	4837	6955	1242	1242	102	102
24	Tripura	340	345	69	69	8	8
25	West Bengal	11950	9979	2490	2490	235	235
Total		128919	115227	27929	27178	2710	2695

1. In the state of **Kerela** all 6 projects have been recently sanctioned, similarly in Manipur sufficient progress is yet to come for the inspection to be done by RQM and NQM.

2. TPIA Reports from some of the states are awaited

72 Projects of XI Plan Phase-II

Statewise Status of Village Inspected under 3-Tier Quality Control Mechanism

As on 30.06.2017

Sl. No.	Name of the State	Tier-I : TPIA (Third Party Inspection Agency)		Tier-II : RQM (REC Quality Monitoring)		Tier-III : NQM (National Quality Monitoring)	
		Scope of TPIA	No. of Villages Inspected	Scope of RQM	No. of Villages Inspected	Scope of NQM	No. of Villages Inspected
1	Bihar	7038	2327	2826	1095	143	125
2	Chhattisgarh	602	1076	241	241	12	5
3	Haryana	313	0	125	0	6	0
4	Karnataka	294	320	117	117	6	6
5	Kerala	247	268	128	128	7	7
6	MP	7905	7877	3162	1415	160	64
7	Maharashtra	570	684	166	166	11	5
8	Tamil Nadu	365	0	146	0	8	0
9	Uttar Pradesh	9957	7738	3981	1702	199	117
10	West Bengal	153	52	61	15	3	1
Total		27444	20342	10953	4879	555	330

1. TPIA Reports from some of the states are awaited

72 Projects of XI Plan Phase-II

Statewise Status of Defects Reported & Rectified under 3-Tier Quality Control Mechanism

As on 30.06.2017

Sl. No.	Name of the State	Tier-I : TPIA (Third Party Inspection Agency)		Tier-II : RQM (REC Quality Monitoring)		Tier-III : NQM (National Quality Monitoring)	
		No. of Descrepancies Observed by TPIA	No. of Descrepancies rectified	No. of Descrepancies Observed by RQM	No. of Descrepancies rectified	No. of Descrepancies Observed by NQM	No. of Descrepancies rectified
1	Bihar	33545	7455	8834	3589	12424	2336
2	Chhattisgarh	3320	3320	11050	11050	659	0
3	Haryana	0	0	0	0	0	0
4	Karnataka	1890	1890	1918	1918	98	98
5	Kerala	639	639	2542	2542	131	131
6	MP	50706	42427	108991	90930	4754	930
7	Maharashtra	1662	1662	9845	9845	114	114
8	Tamil Nadu	0	0	0	0	0	0
9	Uttar Pradesh	90712	33306	101504	75020	11283	7354
10	West Bengal	347	309	453	221	170	102
Total		182821	91008	245137	195115	29633	11065

* No major deficiencies observed, only minor deficiencies like tilting of Poles , missing danger plates, missing Barbed wire, missing piercing connector are observed.