

DDUGJY XI Plan Phase-I: Progress of TPIA

As on 30.06.2018

| Sl No. | State | Revised Coverage | TPIA coverage as per Quality Manual (50% of c) | No. of villages inspected by TPIA | Nos. of defects reported by TPIA | Nos. of defects rectified by PIA |
|--------------|-------------------|------------------|--|-----------------------------------|----------------------------------|----------------------------------|
| 1 | Andhra Pradesh | 5276 | 2638 | 2969 | 6624 | 6624 |
| 2 | Arunachal Pradesh | 2986 | 1493 | 1697 | 2615 | 2615 |
| 3 | Assam | 18563 | 9282 | 5693 | 17916 | 17916 |
| 4 | Bihar | 11026 | 5513 | 5003 | 40710 | 21828 |
| 5 | Chhattisgarh* | 13481 | 6741 | 4645 | 5084 | 5080 |
| 6 | Gujarat | 14053 | 7027 | 6781 | 36686 | 36686 |
| 7 | Haryana | 4161 | 2081 | 2030 | 18257 | 18257 |
| 8 | Himachal Pradesh | 7525 | 3763 | 3853 | 1860 | 1860 |
| 9 | Jammu & Kashmir | 2220 | 1110 | 798 | 11507 | 10866 |
| 10 | Jharkhand | 12626 | 6313 | 3863 | 16476 | 16092 |
| 11 | Karnataka | 5709 | 2855 | 2688 | 5204 | 5204 |
| 12 | Kerala | 557 | 279 | 299 | 264 | 264 |
| 13 | Madhya Pradesh | 23873 | 11937 | 11485 | 41306 | 38589 |
| 14 | Maharashtra | 31032 | 15516 | 17964 | 31011 | 31011 |
| 15 | Manipur | 1804 | 902 | 496 | 5211 | 5211 |
| 16 | Meghalaya | 4143 | 2072 | 598 | 1730 | 1730 |
| 17 | Mizoram | 399 | 200 | 205 | 1079 | 1079 |
| 18 | Nagaland | 964 | 482 | 479 | 1810 | 1810 |
| 19 | Orissa* | 35485 | 17743 | 14597 | 32972 | 29906 |
| 20 | Punjab | 6297 | 3149 | 3096 | 12406 | 9756 |
| 21 | Rajasthan | 21131 | 10566 | 9129 | 94635 | 93437 |
| 22 | Sikkim | 264 | 132 | 135 | 6 | 6 |
| 23 | Tamil Nadu | 9673 | 4837 | 6955 | 15145 | 15145 |
| 24 | Tripura | 680 | 340 | 345 | 643 | 643 |
| 25 | West Bengal | 23899 | 11950 | 9979 | 49539 | 49539 |
| Total | | 257827 | 128914 | 115782 | 450696 | 421154 |

Note:

Tamil Nadu has done more than scope of TPIA.

HP, Kerala, & Punjab are lately awarded as a result progress is low.

*Includes coverage and achievement of 3 supplementary projects (2 in chhattisgarh and 1 in orissa).

MPMKVVCL: Scope of TPIA inspection is 100%

TPIA Statewise Inspection Status - XI Plan Phase-II Projects under DDUGJY

as on 30.06.2018

| S.No | Name of State | PIA | TPIA | Coverage of Villages | Cumulative Achievement | % Achievement | No. of Villages in Scope of TPIA | Total Villages Inspected by TPIA | Nos. of defects reported by TPIA | Nos. of defects rectified by PIA |
|--------------------|----------------|--------------------------------------|--|----------------------|------------------------|---------------|----------------------------------|----------------------------------|----------------------------------|----------------------------------|
| 1 | Bihar | NBPDCL/SBPDCL | RECPDCL | 14128 | 13440 | 95% | 7064 | 3405 | 55998 | 10132 |
| 2 | Chhattisgarh | CSPDCL | IL | 1203 | 1130 | 94% | 602 | 1076 | 3320 | 3320 |
| 3 | Haryana | DHBVN | Biecco Lawrie | 625 | 561 | 90% | 313 | 336 | 998 | |
| 4 | Karnataka | MESCOM | ERDA/ ASCI | 596 | 596 | 100% | 298 | 320 | 1890 | 1890 |
| 5 | Kerala | KSEB | CPRI | 493 | 493 | 100% | 247 | 268 | 639 | 639 |
| 6 | Madhya Pradesh | MPPoKVVCL/ MPPsKVVCL/ MPMKVVCL | ERDA/ RECPDCL/ WAPCOS/ Biecco Lawrie | 15810 | 9662 | 61% | 7905 | 7430 | 64044 | 60207 |
| 7 | Maharashtra | MSEDCL | RECPDCL | 829 | 829 | 100% | 415 | 684 | 1662 | 1662 |
| 8 | Tamilnadu | TANGEDCO | BITES | 729 | 723 | 99% | 365 | 248 | 1509 | 443 |
| 9 | Uttar Pradesh | DVVNL/MVVNL/Pu VVNL/PVVNL | ERDA/ RECPDCL/ Biecco Lawrie | 19695 | 17724 | 90% | 9848 | 11293 | 145950 | 72820 |
| 10 | West Bengal | GTA | RECPDCL | 306 | 297 | 97% | 153 | 52 | 300 | 262 |
| Grand Total | | | | 54414 | 45455 | 84% | 27207 | 25112 | 276310 | 151375 |

Summary of TPIA Status in RE-DDUGJY XII Plan Projects

as on 30.06.2018

| S.No | Name of State | TPIA | Revised Coverage | Cumulative Achievement | % Achvmt | Scope of TPIA (50% of c) | Total villages inspected by TPIA | Nos. of defects reported by TPIA | Nos. of defects rectified by PIA |
|------|-----------------|----------------------------------|------------------|------------------------|------------|--------------------------|----------------------------------|----------------------------------|----------------------------------|
| 1 | Assam | RECPDCL | 11269 | 6591 | 58% | 5635 | 1719 | 19258 | 3649 |
| 2 | Bihar | NPCC | 24760 | 18413 | 74% | 12380 | 4186 | 87306 | 39678 |
| 3 | Chhattisgarh | Biecco Lwarie | 3236 | 3228 | 100% | 1618 | 1932 | 16968 | 16968 |
| 4 | Jammu & Kashmir | NA | 207 | 14 | 7% | 104 | 0 | 0 | 0 |
| 5 | Jharkhand | NA | 18092 | 8966 | 50% | 9046 | 427 | 8383 | 0 |
| 6 | Karnataka | RECPDCL | 9205 | 5200 | 56% | 4603 | 3508 | 18161 | 17798 |
| 7 | Madhya Pradesh | ERDA/Mecon/WAPCOS/Biecco Lawrie | 26181 | 18250 | 70% | 13091 | 15791 | 91586 | 89002 |
| 8 | Manipur | WAPCOS | 1795 | 173 | 10% | 898 | 93 | 1355 | 714 |
| 9 | Mizoram | NA | 0 | 0 | 0% | 19 | 19 | 232 | 232 |
| 10 | Nagaland | WAPCOS | 833 | 109 | 13% | 417 | 30 | 136 | 0 |
| 11 | Orissa | Andrew Yule/ Biecco Lwarie/ PDIL | 44166 | 12894 | 29% | 22083 | 5176 | 45995 | 32065 |
| 12 | Rajasthan | IL Kota | 25397 | 20607 | 81% | 12699 | 9058 | 30392 | 27388 |
| 13 | Tripura | Andrew Yule/ Biecco Lwarie | 804 | 620 | 77% | 402 | 258 | 2515 | 2515 |
| 14 | Uttar Pradesh | RECPDCL/ERDA/RK industries/NPCC | 69178 | 43286 | 63% | 34589 | 22019 | 291524 | 155512 |
| 15 | West Bengal | Voynats Ltd | 5632 | 6254 | 111% | 2816 | 3179 | 19928 | 19928 |
| | Total | | 240755 | 144605 | 60% | 120397 | 67395 | 634009 | 405449 |