

Summary of TPIA Status in RE-DDUGJY XII Plan Projects

as on 30.09.2018

S.No	Name of State	TPIA	Revised Coverage	Cumulative Achievement	% Achvmt	Scope of TPIA (50% of c)	Total villages inspected by TPIA	Nos. of defects reported by TPIA	Nos. of defects rectified by PIA
1	Assam	RECPDCL	11269	6831	61%	5635	1719	19258	3649
2	Bihar	NPCC	25672	21491	84%	12836	5687	104857	39678
3	Chhattisgarh	Biecco Lwarie	3236	3228	100%	1618	1932	16968	16968
4	Jammu & Kashmir	NA	207	26	13%	104	0	0	0
5	Jharkhand	NA	18092	9785	54%	9046	580	10367	1098
6	Karnataka	RECPDCL	9205	5200	56%	4603	3508	18161	17798
7	Madhya Pradesh	ERDA/Meccon/WAPCOS/Biecco Lawrie	26181	18719	71%	13091	15826	84103	82313
8	Manipur	WAPCOS	1795	340	19%	898	93	1355	714
9	Mizoram	NA	0	0	0%	19	19	232	232
10	Nagaland	WAPCOS	833	144	17%	417	47	203	203
11	Orissa	Andrew Yule/ Biecco Lwarie/ PDIL	44166	14913	34%	22083	6109	53753	42047
12	Rajasthan	IL Kota	25397	21291	84%	12699	9226	31675	29174
13	Tripura	Andrew Yule/ Biecco Lwarie	768	664	86%	384	258	2515	2515
14	Uttar Pradesh	RECPDCL/ERDA/RK industries/NPCC	69178	43516	63%	34589	25139	339922	213969
15	West Bengal	Voynats Ltd	5632	5630	100%	2816	3179	19928	19928
Total			241631	151778	63%	120838	73322	703297	470286

TPIA Statewise Inspection Status - XI Plan Phase-II Projects under DDUGJY

as on 30.09.2018

S.No	Name of State	PIA	TPIA	Coverage of Villages	Cumulative Achievement	% Achievement	No. of Villages in Scope of TPIA	Total Villages Inspected by TPIA	Nos. of defects reported by TPIA	Nos. of defects rectified by PIA
1	Bihar	NBPDCL/SBPDCL	RECPDCL	14166	12152	86%	7083	3414	55998	10132
2	Chhattisgarh	CSPDCL	IL	1203	1130	94%	602	1076	3320	3320
3	Haryana	DHBVN	Biecco Lawrie	625	561	90%	313	336	998	
4	Karnataka	MESCOM	ERDA/ ASCI	596	596	100%	298	320	1890	1890
5	Kerala	KSEB	CPRI	493	493	100%	247	268	639	639
6	Madhya Pradesh	MPPoKVVCL/ MPPsKVVCL/ MPMKVVCL	ERDA/ RECPDCL/ WAPCOS/ Biecco Lawrie	15816	10150	64%	7908	7500	64554	62068
7	Maharashtra	MSEDCL	RECPDCL	829	829	100%	415	684	1662	1662
8	Tamilnadu	TANGEDCO	UTES	729	723	99%	365	248	1509	1509
9	Uttar Pradesh	DVVNL/MVVNL/Pu VVNL/PVVNL	ERDA/ RECPDCL/ Biecco Lawrie	19898	16634	84%	9949	11381	151845	97761
10	West Bengal	GTA	RECPDCL	306	306	100%	153	73	501	501
Grand Total				54661	43574	80%	27333	25300	282916	179482

DDUGJY XI Plan Phase-I: Progress of TPIA

As on 30.09.2018

Sl No.	State	Revised Coverage	TPIA coverage as per Quality Manual (50% of c)	No. of villages inspected by TPIA	Nos. of defects reported by TPIA	Nos. of defects rectified by PIA
1	Andhra Pradesh	5276	2638	2969	6624	6624
2	Arunachal Pradesh	2986	1493	1697	2615	2615
3	Assam	18563	9282	5693	17916	17916
4	Bihar	11026	5513	5003	40710	21828
5	Chhattisgarh*	13481	6741	4645	5084	5080
6	Gujarat	14053	7027	6781	36686	36686
7	Haryana	4161	2081	2030	18257	18257
8	Himachal Pradesh	7525	3763	3853	1860	1860
9	Jammu & Kashmir	2220	1110	798	11507	10866
10	Jharkhand	12626	6313	3863	16476	16092
11	Karnataka	5709	2855	2688	5204	5204
12	Kerala	557	279	299	264	264
13	Madhya Pradesh	23873	11937	11485	41306	38589
14	Maharashtra	31032	15516	17964	31011	31011
15	Manipur	1804	902	496	5211	5211
16	Meghalaya	4143	2072	598	1730	1730
17	Mizoram	399	200	205	1079	1079
18	Nagaland	964	482	479	1810	1810
19	Orissa*	35485	17743	14597	32972	29906
20	Punjab	6297	3149	3096	12406	9756
21	Rajasthan	21131	10566	9129	94635	93437
22	Sikkim	264	132	135	6	6
23	Tamil Nadu	9673	4837	6955	15145	15145
24	Tripura	680	340	345	643	643
25	West Bengal	23899	11950	9979	49539	49539
Total		257827	128909	115782	450696	421154

Note:

Tamil Nadu has done more than scope of TPIA.

HP, Kerala, & Punjab are lately awarded as a result progress is low.

*Includes coverage and achievement of 3 supplementary projects (2 in chhattisgarh and 1 in orissa).

MPMKVVCL: Scope of TPIA inspection is 100%