

Review of

Deendayal Upadhyaya Gram Jyoti Yojana (DDUGJY)

13th June 2017

New Delhi

Presentation Structure

- Target & Achievement 2017-18
- Roadmap for remaining UE Villages
- Tender & Award Status of balance UE villages
- Tender & Award Status of New Projects
- Progress of 100% Household Electrification
- Commissioning of Sub Stations
- Feeder separation
- BPL connections
- Intensive electrification of villages

Target & Achievement in FY 2017-18

Target & Achievements : 2017-18

Sr. No.	Parameters	Target (Proposed by MoP)	Achievement (upto 11.06.2017)
1.	Electrification of UE Villages	4492	507
2.	BPL household electrification	40 Lakh	6.58 lakh
3.	Intensive electrification of villages	85,000	12,262
4.	Feeder Separation -11 KV (Ckm)	75000	4.5
5.	Commission of Sub-stations (nos.)	400	62

Action plan/Roadmap for remaining UE Villages

Roadmap for Electrification of balance Village

- 4492 un-electrified villages targeted in FY 2017-18
- 507 villages achieved so far. Remaining 3863 are targeted for completion by October, 2017.

Sl. No	State	Balance unelectrified villages as 12.06.2017	JUN				JUL	AUG	SEP	OCT	
			Tgt	Backlog of May	Total to be Achd	Achmnt in JUN, as on date					Balance to be Achd in JUN
1	Arunachal Pradesh	1224	113	53	166		166	237	191	296	334
2	Jharkhand	519	106	-16	90	10	80	115	90	89	145
3	Assam	501	91	29	120	12	108	68	100	113	122
4	Odisha	496	134	71	205	6	199	193	104	0	0
5	Bihar	302	89	30	119	5	114	118	70	0	0
6	Chhattisgarh	296	78	12	90	11	79	26	0	0	0
7	Meghalaya	214	25	11	36		36	33	62	56	37
8	J&K	102		0	0		0		13	36	53
9	Manipur	66	38	12	50		50				16
10	Uttarakhand	52	9	2	11		11	16	13	13	0
11	Madhya Pradesh	49	8	2	10		10	21	0	18	0
12	Mizoram	12		0	0	2	-2				18
13	Karnataka	16	11	0	11	3	8		8		
14	Uttar Pradesh	6	3	0	3		3	3			
15	West Bengal	5	2	0	2		2	3			
16	Nagaland	2		2	2		2				
17	Rajasthan	1		0	0		0		1		
	Total	3863	707	208	915	49	866	833	652	621	725

* 191 villages in Chhatisgarh are severely naxal affected, survey could not be conducted so far. Targetted for electrification by March,2019

NIT & Award Status of balance un-electrified villages

Village Electrification: NIT & Award status

- 199 villages are yet to be awarded
- Bids opened & under evaluation for 45 villages
- NIT yet to be issued for 27 villages

Sl. No	State	Balance un-awarded villages			Award Status		
		Grid	Off-grid	Total	Bids opened & under evaluation	NIT issued & yet to open	NIT yet to be Issued
	All India	61	138	199	45	118	27
1	Arunachal Pr	5		5	5		
2	Jharkhand		118	118		118	
3	J & K	56		56	28		19
4	Madhya Pr		20	20	12		8

NIT & Award Status of New Projects

DDUGJY: New Projects – Tendering & Award (Grid)

Sl. No.	Status of the Project	No. of Projects	Sanctioned Amount (Rs. Crore)
1.	Awarded (incl. Deptt execution)	447	29,656
2.	Bids opened & Under Evaluation	153	10,779
3.	NIT Issued & Bids to be opened	19	389
4.	NIT yet to be issued	17	586
	Total Cost	636	41410

- Timeline of 31st March 2017 advised to States to issue NIT for all balance projects
- Timeline of 30th April 2017 advised to States to Award remaining projects

DDUGJY : NIT & Award Status of New projects

Sl. No.	State	Grid Projects					
		Total Projects	Awarded	Departmental	Bids opened & Under Evaluation	NIT Issued & Bids yet to be opened	NIT yet to be issued
1	Andhra Pradesh	16	15		1		
2	Andaman & Nicobar	2					2
3	Arunachal Pradesh	16	14		2		
4	Assam	27			27		
5	Bihar	38	38				
6	Chhattisgarh	27	27				
7	Goa	2					2
8	Gujarat	27		27			
9	Haryana	21	11		2	8	
10	Himachal Pradesh	12		1	8		3
11	Jammu & Kashmir	21			14	7	
12	Jharkhand	24	12		12		
13	Karnataka	31	20		5		6
14	Kerala	14		14			
15	Madhya Pradesh	50	44	1	5		
16	Maharashtra	37	21		16		

DDUGJY : NIT & Award Status of New Projects

Sl. No.	State	Grid Projects					
		Total Projects	Awarded	Departmental	Bids opened & Under Evaluation	NIT Issued & Bids yet to be opened	NIT yet to be issued
		Nos.	Nos.	Nos.	Nos.	Nos.	Nos.
17	Manipur	3	1	2			
18	Meghalaya	7	7				
19	Mizoram	8	8				
20	Nagaland	11		11			
21	Odisha	30	30				
22	Punjab	20			20		
23	Puducherry	2					2
24	Rajasthan	33	33				
25	Sikkim	4				4	
26	Tamilnadu	27		27			
27	Telangana	10	5		4		1
28	Tripura	8			8		
29	Uttar Pradesh	75	75				
30	Uttarakhand	13			13		
31	West Bengal	19	3		16		
32	Dadra & Nagar Haveli	1					1
	Total	636	364	83	153	19	17

ISSUES HAMPERING VILLAGE ELECTRIFICATION

Arunachal Pr	<ul style="list-style-type: none">➤ 895 off-grid villages awarded by SECI to RECPDCL on 22nd March 2017. RECPDCL is further placing award by 16th June, 2017➤ 5 grid villages of Tirap & 8 villages of Changlang yet to be awarded
Bihar	<ul style="list-style-type: none">➤ 60 villages in riverine areas & Tower works➤ 179 villages in Katihar district; slow progress from Contractor
Jharkhand	<ul style="list-style-type: none">➤ 118 off-grid villages yet to be awarded
Chhattisgarh	<ul style="list-style-type: none">➤ 191 villages in Naxal areas & survey could not be taken up
Odisha	<ul style="list-style-type: none">➤ 88 villages in Naxal areas (Malkangiri 18, Nuapada 14 & Koraput 56)
J&K	<ul style="list-style-type: none">➤ 56 villages yet to be awarded (JKPDD-37 & PGCIL-19)
Uttarakhand	<ul style="list-style-type: none">➤ 30 villages require forest clearance at local level
MP	<ul style="list-style-type: none">➤ 20 off-grid villages yet to be awarded
Assam	<ul style="list-style-type: none">➤ 32 villages require Forest Clearance

Household electrification

- Total Rural Households in the country- 17.92 Cr
- Households Electrified as per GARV- 13.43 Cr (75%)
- Balance Households to be electrified- 4.49 Cr

- Out of 13630 newly electrified villages, 1097 villages have been electrified with 100% Households

- 6470 villages having DT capacity for 100% Household Electrification

**Progress of 100% Household
Electrification in 18452 villages**

State-wise details of villages having 100% HHs electrification

S.No.	State	18452 villages	No of villages having 100% HHs electrification
1	Arunachal Pradesh	1578	179
2	Meghalaya	912	119
3	Odisha	3474	122
4	Bihar	2747	128
5	Madhya Pradesh	472	101
6	Assam	2892	110
7	Jharkhand	2525	60
8	Uttar Pradesh	1529	52
9	Rajasthan	495	49
10	Chhattisgarh	1080	71
11	Manipur	276	48
12	Nagaland	82	19
13	Jammu & Kashmir	134	7
14	Karnataka	39	8
15	Mizoram	58	7
16	West Bengal	22	7
17	Himachal Pradesh	35	3
18	Uttarakhand	76	5
19	Tripura	26	2
	Total	18452	1097

Intensive electrification of villages

Intensive electrification of villages: Target & Achievement

S. No.	State	Target for FY 2017-18	Q1		Q2	Q3	Q4
			Tar	Ach	Tar	Tar	Tar
1	Andhra Pr.	1019	225		235	275	284
2	Assam	4500	926		1058	1192	1324
3	Bihar	4531	1024	2019	1126	1140	1241
4	Chhattisgarh	1216	204	127	296	312	404
5	Gujarat	3040	630		760	760	890
6	Haryana	956	165		239	239	313
7	Himachal Pr.	993	248		227	269	249
8	J & K	885	186		221	221	257
9	Jharkhand	9098	2158	36	2198	2352	2390
10	Karnataka	5228	1204	71	1284	1330	1410
11	Kerala	340	65		85	85	105
12	MP	11072	2458	2426	2768	2768	3078
13	Maharashtra	980	225		245	245	265
14	Manipur	946	215	2	237	237	257
15	Meghalaya	21	4		5	5	7
16	Mizoram	5	1		1	1	2
17	Nagaland	271	62		68	68	73
18	Odisha	14561	3542	1427	3358	3922	3739
19	Rajasthan	5996	1354	4026	1285	1713	1644
20	Tamilnadu	593	126		129	167	171
21	Telangana	456	108		104	124	120
22	Tripura	251	58	4	63	63	67
23	Uttar Pradesh	17835	4246	2097	4257	4661	4671
24	West Bengal	197	44	27	49	49	55
25	Dadra & Nagar Haveli	5	1		1	1	2
26	Puduchhery	5	1		1	1	2
	Total	85000	19480	12262	20300	22200	23020

BPL Connections

BPL Households: Target & Achievement

S. No.	State	BPL Target for FY 2017-18	Q1		Q2	Q3	Q4
			Tar	Ach	Tar	Tar	Tar
1	Andhra Pr.	2390	584	221163	569	627	610
2	Arunachal Pr.	2560	632		625	655	648
3	Assam	146327	31523		34236	38928	41640
4	Bihar	1793663	207104	262209	461956	567653	556950
5	Chhattisgarh	53447	12596	275	11526	15198	14127
6	Gujarat	1568	386	138	364	420	398
7	Haryana	5787	1325		1256	1638	1568
8	Himachal Pr.	968	196		226	258	288
9	J & K	7331	1833		1596	2070	1832
10	Jharkhand	218036	40193	848	46944	64450	66449
11	Karnataka	14046	3512	5935	3468	3556	3510
12	Kerala	197	49		49	49	50
13	MP	245569	49561	21883	51326	77520	67162
14	Maharashtra	1311	256		298	358	399
15	Manipur	16583	3569		4052	4240	4722
16	Meghalaya	462	95		98	134	135
17	Mizoram	259	59		62	68	70
18	Nagaland	9763	2256		2256	2626	2625
19	Odisha	456765	90343	23490	119844	122758	123820
20	Rajasthan	85686	18164	36499	21862	23276	22384
21	Tamilnadu	6258	1425		1468	1654	1711
22	Telangana	344	75		78	94	97
23	Tripura	16726	4025	2392	3956	4408	4337
24	Uttar Pradesh	859725	117498	81855	218970	253163	270094
25	Uttarakhand	156	26		39	39	52
26	West Bengal	53977	12693	1315	12856	14132	14296
27	Dadra & Nagar Haveli	96	22		20	28	26
	Total	4000000	600000	658002	1000000	1200000	1200000

Commissioning of Sub Stations

Sub Station: Target & achievement

S.No.	Name of State	Target for FY 2017-18	Q1		Q2	Q3	Q4
			Target	Achievement	Target	Target	Target
1	A & N	1					1
2	ASSAM	5			1	2	2
3	BIHAR	76	4		11	23	38
4	CHHATTISGARH	17	1		2	5	9
5	GUJARAT	6			1	2	3
6	HARYANA	4				1	3
7	HIMACHAL PRADESH	4				1	3
8	JAMMU & KASHMIR	9			1	3	5
9	JHARKHAND	26	1	1	4	8	13
10	KARNATAKA	1					1
11	KERALA	1					1
12	MADHYA PRADESH	32	2	1	5	9	16
13	MAHARASHTRA	47	2		7	14	24
14	MANIPUR	1					1
15	MEGHALAYA	1					1
16	MIZORAM	2				1	1
17	NAGALAND	1					1
18	TRIPURA	2				1	1
19	ODISHA	3				1	2
21	RAJASTHAN	45	2		7	14	22
22	TAMIL NADU	23	1		3	7	12
23	TELANGANA	15	1		2	5	7
24	UTTAR PRADESH	60	60	60			
25	WEST BENGAL	18	1		3	5	9
Total		400	75	62	47	102	176

Feeder Separation

Feeder segregation: Target & Achievement

(In CKT KMS)

S.No.	Name of State	Target for FY 2017-18	Q1		Q2	Q3	Q4
			Target	Achievement	Target	Target	Target
1	BIHAR	9250	465		1385	2775	4625
2	CHHATTISGARH	4200	210	4.5	630	1260	2100
3	GUJARAT	100	5		15	30	50
4	HARYANA	45	3		7	14	21
5	HIMACHAL PRADESH	10	1		2	3	4
6	JAMMU & KASHMIR	520	26		78	156	260
7	JHARKHAND	4800	240		720	1440	2400
8	KARNATAKA	4400	220		660	1320	2200
9	MADHYA PRADESH	7300	365		1095	2190	3650
10	MAHARASHTRA	4400	220		660	1320	2200
11	ODISHA	500	25		75	150	250
12	PUNJAB	10	2		2	3	3
13	RAJASTHAN	5100	255		765	1530	2550
14	TAMIL NADU	300	15		45	90	150
15	UTTAR PRADESH	21500	1075		3225	6450	10750
16	UTTARAKHAND	971	225		380	185	181
17	WEST BENGAL	12565	630		1885	3770	6280
Total		75,000	3982	4.5	11629	22686	37674



Thank You

Arunachal Pradesh

Arunachal Pradesh: Village Electrification status

Balance UEV as on 31.03.2015	Cumulative Achmt. as on 12.06.2017	Balance UEV	Un-awarded Villages		
			Grid	Off-grid	Total
1578	354	1224 (Grid 265 Off-grid 959)	5		5

Targets & achievement in FY 2017-18

Balance unelectrified villages as on 12.06.2017	JUN					JUL	AUG	SEP	OCT
	Tgt	Backlog of MAY	Total to be Achd	Actual Ach in JUN	Balance to be Achd in JUN				
1224	113	53	166		166	237	191	296	334

- Delay in award of 895 off-grid villages due to litigation which reached upto Supreme Court. Now awarded by M/s SECI to RECPDCL in March 2017
- Delay in award of Tirap (5 villages) due to due to court case
- Delay in award of Lower Debang valley project due to non-reciept of proper BG, now being awarded to L-2.
- REC Nodal officer-Sh. G.S. Bhati, ED & Sh. P. P. singh, CPM, Guwahati

Arunachal Pradesh: New projects

Total sanctioned amount: (Rs 426.52 Cr)

a. DDUGJY Grid:

16 projects for **Rs. 267.20 Cr** have been sanctioned under DDUGJY as detailed below:

UEV Electrification works	: Rs 199.22 Cr;	Metering	: Rs. 58.21 Cr;
SAGY	: Rs. 8.44 Cr;	PMA	: Rs 1.33 Cr;

Award Status: 14 projects awarded & balance 2 yet to be awarded

Fund release: Rs. 47.98 Cr has been drawn by State

b. DDUGJY Off-Grid:

Projects for a cost of Rs 159.32 Crore have been sanctioned.

Award Status: All projects awarded

Fund release: No fund has been drawn by State

Assam

Assam: Village Electrification status

Balance UEV as on 31.03.2015	Cumulative Achmt. as on 12.06.2017	Found un-populated	Balance UEV as on 12.06.2017	Un-awarded Villages		
				Grid	Off-grid	Total
2892	2271	120	501 (Grid 183 Off-grid 318)	-	-	-

Targets & achievement in FY 2017-18

Balance unelectrified villasges as on 12.06.2017	JUN					JUL	AUG	SEP	OCT
	Tgt	Backlog of MAY	Total to be Achd	Actual Ach in JUN	Balance to be Achd in JUN				
501	91	29	120	12	108	68	100	113	122

- Difficult terrain in Dhemaji (36 villages), Dima Hasao (135 villages) & Karbi Anglong (147 villages)
- 87 villages in riverine areas with migratory population Bangladesh settlers- to be deferred after survey
- 3 villages of Dhubri are approachable from WB. APDCL to follow up the issue with WBSEDCL for electrification

Assam: New projects

Total sanctioned amount – Rs. 1568.90 Cr

a. **DDUGJY Grid:** 27 projects costing **Rs. 1274.10 Cr** have been sanctioned under

DDUGJY as per detailed below:

UEV Electrification works	: Rs 406.91 Cr;	SAGY	: Rs 50.13 Cr;
System Strengthening & RHHs	: Rs 740.28 Cr;	PMA	: Rs 6.34 Cr;
Metering	: Rs. 70.44 Cr;		

Award Status: - Bids are under evaluation for all projects & yet to be awarded

Fund release: Rs. 80.65 Cr has been released

b. **DDUGJY Off-Grid:**

Sanctioned for a cost of **Rs 294.80 Crore.**

Award Status: - All projects have been awarded and works going on

Fund release: Rs. 82.77 Cr has been released

Cumulative release: Rs. 163.42 Cr

Jharkhand

Jharkhand: Village Electrification status

Balance UEV as on 31.03.2015	Cumulative Achmt. as on 12.06.2017	Un-populated	Balance UEV as on 12.01.2017	Un-awarded Villages		
				Grid	Off-grid	Total
2525	1952	54	519 (Grid 306 Off-grid 213)	-	118	118

Targets & achievement in FY 2017-18

Balance unelectrified villasges as on 12.06.2017	JUN					JUL	AUG	SEP	OCT
	Tgt	Backlog of MAY	Total to be Achd	Actual Ach in JUN	Balance to be Achd in JUN				
519	106	-16	90	10	80	115	90	89	145

- Delay in award of 118 villages to be electrified through off-grid
- Delay in award of 12 projects (21 packages)
- Delay in completion of 6 projects of X plan (awarded in Dec, 2006) & commissioning of 18 Sub Stations (X-5, XI-1 & XII-11)

Jharkhand: New projects

Total sanctioned amount – Rs. 3918.16 Cr

a. DDUGJY Grid:

24 projects costing **Rs. 3721.98 Cr.** have been sanctioned under DDUGJY as per detailed below-

UEV Electrification works	: Rs 115.85 Cr	Feeder segregation	: Rs 2199.50 Cr ;
RHHs & System Strength	: Rs 1067.55 Cr;	Metering	: Rs 317.56 Cr;
SAGY	: Rs 3.12 Cr;	PMA charges	: Rs 18.73 Cr;

Award Status: Out of 24 projects, 12 projects have been awarded and balance 12 projects are under evaluation

Fund release: No fund has been drawn by State

b. DDUGJY Off-Grid:

Projects with a cost of **Rs 196.18 Crore** have been sanctioned.

Award Status: Award for 118 villages yet to be placed

Odisha

Odisha: Village Electrification status

Balance UEV as on 31.03.2015	Cumulative Achmt. as on 12.06.2017	Un Populated	Balance UEV as on 12.01.2017	Un-awarded Villages		
				Grid	Off-grid	Total
3474	2463	515	496 (Grid- 279, Off-grid- 217)	-	-	-

Targets & achievement in FY 2017-18

Balance unelectrified villasges as on 12.06.2017	JUN					JUL	AUG	SEP	OCT
	Tgt	Backlog of MAY	Total to be Achd	Actual Ach in JUN	Balance to be Achd in JUN				
496	134	71	205	6	199	193	104	0	0

- Progress affected in Naxal prone districts viz Malkhangiri, Raigad , Kalahandi , Koraput , Mayurbhanj , Naupada , Sundargarh & Gajapati.
- 41 villages (Rayagada-14, Kalahandi-4, Sundergarh-4 & Nayagarh-19) require forest clearances at local level

Odisha: New projects

Total sanctioned cost: (Rs 1,751.56 Cr)

a. DDUGJY Grid: 30 projects costing **Rs 1656.51 Cr** have been sanctioned under DDUGJY as detailed below:

Electrification of UEV	: Rs 301.91 Cr;	Feeder segregation	:Rs 140.00 Cr;
RHHs & System Strength	: Rs 726.65 Cr;	SAGY	:Rs 36.81 Cr;
Metering	: Rs 440.93 Cr;	PMA charges	:Rs 8.23 Cr;

Award status: All 30 projects have been awarded.

Fund release: Rs. 218.39 Cr fund has been released.

b. DDUGJY Off-Grid:

Projects covering 269 UE villages with a cost of **Rs 95.05 Cr** have been sanctioned;

Award Status: works have been awarded

Fund release: No fund has been drawn by State

Cumulative release: Rs. 218.39 Cr released for new projects

Bihar

Bihar: Village Electrification status

Balance UEV as on 31.03.2015	Cumulative Achmt. as on 12.06.2017	Un-populated	Balance UEV as on 12.06.2017	Un-awarded Villages		
				Grid	Off-grid	Total
2747	2368	77	302 (Grid 260 & 42 Off Grid)	-	-	-

Targets & achievement in FY 2017-18

Balance unelectrified villasges as on 12.06.2017	JUN					JUL	AUG	SEP	OCT
	Tgt	Backlog of MAY	Total to be Achd	Actual Ach in JUN	Balance to be Achd in JUN				
302	89	30	119	5	114	118	70	0	0

- Slow progress in 179 villages of Katihar project, Contract to M/s Energo (31 villages)
- Tower construction works in riverine areas (Saharan, Saharsa, W.Champaran)
- Nodal officer Shri R. Ranjan, CM & Sh. Hemant Kumar, CPM, Patna

Bihar : New project

Total sanctioned cost: (Rs 5856.35 Cr)

DDUGJY Grid:

38 projects costing **Rs. 5856.35** Cr have been sanctioned under DDUGJY:

Feeder segregation	: Rs 4439.69 Cr;	Metering	: Rs 141.86 Cr;
System Strengthening	: Rs 1243.71 Cr;	SAGY	: Rs 1.96 Cr;
PMA charges	: Rs 29.14 Cr;		

Award status: all works have been awarded and works going on

Fund release: Rs. 1000.92 Cr has been released

Chhattisgarh

Chhattisgarh: Village Electrification status

Balance UEV as on 31.03.2015	Cumulative Achmt. as on 12.06.2017	Balance UEV as on 12.06.2017	Un-awarded Villages		
			Grid	Off-grid	Total
1080	784	296 (Grid 72 Off-grid 224)	-	-	-

Targets & achievement in FY 2017-18

Balance unelectrified villasges as on 12 .06.2017	JUN					JUL	AUG	SEP	OCT
	Tgt	Backlog of MAY	Total to be Achd	Actual Ach in JUN	Balance to be Achd in JUN				
296	78	12	90	11	79	26	0	0	0

- 227 villages are in extereme naxal affected area
- Survey could not be conducted so far in 191 villages (Baster-5, Bijapur-70, Dantewara-10, Narayanpur-15 & Sukma-91)
- Naxals have stopped work in 9 villages of Dantewara district
- REC Nodal officer- Shri Neeraj Sharma, DM; Sh. S. Chatterjee, CPM, Bhopal & Sh. Sahoo, CM, In-charge Sub-office Raipur

Chhattisgarh : New project

Total sanctioned cost: (Rs 1532.68 Cr)

a. DDUGJY Grid: 27 projects costing **Rs 1263.47 Cr** have been sanctioned under DDUGJY:

UEV Electrification works	: Rs 49.50 Cr;	Feeder segregation	: Rs 412 Cr;
Metering	: Rs 41.68 Cr;	SAGY	: Rs 4.47Cr;
RHH & System Strengthening	: Rs 740.09Cr;	PMA charges	: Rs 6.29 Cr;

Award Status: All projects have been awarded

Fund release: **Rs. 74.86 Cr** has been released

b. DDUGJY Off-Grid:

Projects covering 488 UE villages with a cost of **Rs 269.21 Cr.** have been sanctioned.

Award Status: All works awarded.

Fund release: Rs. 82.49 Cr has been released

Meghalaya

Meghalaya: Village Electrification status

Balance UEV as on 31.03.2015	Cumulative Achmt. as on 12.06.2017	Un-populated	Balance UEV as on 12.06.2017	Un-awarded Villages		
				Grid	Off-grid	Total
912	688	10	214 (Grid 201 Off-grid 13)	-	-	-

Targets & achievement in FY 2017-18

Balance unelectrified villasges as on 12.06.2017	JUN					JUL	AUG	SEP	OCT
	Tgt	Backlog of MAY	Total to be Achd	Actual Ach in JUN	Balance to be Achd in JUN				
214	25	11	36		36	33	62	56	37

- Delay in commissioning of 2 Sub-stations of XI Plan in East Garo Hills affecting village energization
- Very limited working season due to heavy rains
- REC Nodal officer-Shri D. K. Gupta, DGM & Shri. Subhendu Roy, CPM, Shillong

Meghalaya : New project

Total sanctioned cost: (Rs 302.24 Cr)

a. DDUGJY Grid :Projects costing **Rs. 261.69 Cr** have been sanctioned under DDUGJY as per detail below :

UEV Electrification works	: Rs 200.10 Cr	SAGY	: Rs 1.25 Cr
System Strengthening	: Rs 40.72 Cr	Metering	: Rs 18.32 Cr
PMA charges	: Rs 1.30 Cr		

Award Status : All projects have been awarded.

Fund release : Rs. 25.51 Cr has been released.

b. DDUGJY Off-Grid :

Rs 40.55 Cr have been sanctioned.

Award Status: All villages have been awarded.

Fund release: No fund has been drawn by State.

Manipur

Manipur: Village Electrification status

Balance UEV as on 31.03.2015	Cumulative Achmt. as on 12.06.2017	Balance UEV as on 12.06.2017	Un-awarded Villages		
			Grid	Off-grid	Total
276	210	66 (All Grid)	-	-	-

Targets & achievement in FY 2017-18

Balance unelectrified villages as on 12.06.2017	JUN					JUL	AUG	SEP	OCT
	Tgt	Backlog of MAY	Total to be Achd	Actual Ach in JUN	Balance to be Achd in JUN				
66	38	12	50		50				16

Manipur : New project

Total sanctioned cost: (Rs 54.96 Cr)

DDUGJY Grid: 3 projects costing **Rs 54.96 Cr** have been sanctioned under DDUGJY New Projects –

Rural Households Electrification	:Rs	54.01 Cr
SAGY	:Rs	0.68 Cr
PMA charges	:Rs	0.27 Cr

Award Status: Works have been awarded by Power Deptt.

Fund release : Rs. 4.68 Cr has been released

Uttarakhand

Uttarakhand : Village Electrification status

Balance UEV as on 31.03.2015	Cumulative Achmt. as on 12.06.2017	Un-populated	Balance UEV as on 12.06.2017	Un-awarded Villages		
				Grid	Off-grid	Total
76	23	1	52 (Grid 38 Off-grid 14)	-	-	-

Targets & achievement in FY 2017-18

Balance unelectrified villages as on 12.06.2017	JUN					JUL	AUG	SEP	OCT
	Tgt	Backlog of MAY	Total to be Achd	Actual Ach in JUN	Balance to be Achd in JUN				
52	9	2	11		11	16	13	13	0

- Delay in forest clearances in 30 villages

Uttarakhand : New project

Total sanctioned cost: (Rs 845.31 Cr)

a. DDUGJY Grid:

13 projects costing **Rs 842.00** Crores have been sanctioned under DDUGJY as detailed below:

UEV Electrification works	: Rs 60.68 Cr	Feeder segregation	: Rs 618.32 Cr
SAGY	: Rs 3.75 Cr	Metering	: Rs 43.77 Cr
System Strengthening& RHHs	: Rs 111.29 Cr	PMA charges	: Rs 4.19 Cr

Award Status: Award is yet to be placed by State

Fund release: Rs. 71.21 Cr has been released.

b. DDUGJY Off-grid:

Rs 3.31 Crores have been sanctioned covering 13 UE villages.

Award Status: Award is yet to be placed.

Fund release: No fund has been drawn by State.

State wise Status of Village Electrification in FY 2017-18

Sl. No	States	Balance UEV as on 01.04.2017	Achmt (upto 11.06.2017)	Found Un-Inhabited	Total balance (as on 11.06.2017)
All India		4492	507	122	3863
1	Arunachal Pradesh	1229	5		1224
2	Assam	628	111	16	501
3	Jharkhand	617	98		519
4	Odisha	616	107	13	496
5	Bihar	437	58	77	302
6	Chhattisgarh	381	85		296
7	Meghalaya	230	6	10	214
8	J & K	102			102

State wise Status of Village Electrification in FY 2017-18

Sl. No	States	Balance UEV as on 01.04.2017	Achmt. during FY 2017-18 (upto 11.06.2017)	Found Un-Inhabited	Total balance (as on 11.06.2017)
9	Manipur	80	14		66
11	Uttarakhand	58	5	1	52
12	Madhya Pradesh	52	3		49
13	Karnataka	25	9		16
14	Mizoram	18	2	4	12
15	Uttar Pradesh	9	3		6
16	West Bengal	5			5
17	Nagaland	4	1	1	2
18	Rajasthan	1			1
All India		4492	507	122	3863