

Review, Planning & Monitoring (RPM) Meeting (3rd) of Ministry of Power

Status of DDUGJY

**10th March 2015
New Delhi**

I. Status of Balance Un-electrified Villages

Status of Un-electrified Villages (Nos.) (as on 31.01.2015)



| S.No | State | Un-electrified villages as confirmed by the States/discoms | | | | | | | |
|------|-------------------|--|-------------|-------------------|----------------------|--|-------------------------------------|----------------------|---|
| | | Balance under ongoing DDUGJY as on 31.01.2015 | | | | Remaining Un-electrified villages yet to be sanctioned | | | Balance Unelectrified villages in the country |
| | | X & XI plan | XII plan | | Total | Approved in the Monitoring Committee and yet to be awarded | Monitoring Committee yet to approve | Total | |
| | | | Awarded | Yet to be awarded | | | | | |
| 1 | Odisha | | | 3144 | 3144 | | 947 | 947 | 4091 |
| 2 | Bihar | 1149 | 2903 | | 4052 | | | | 4052 |
| 3 | Arunachal Pradesh | 9 | | | 9 | | 1940 | 1940 | 1949 |
| 4 | Assam | 118 | 1009 | | 1127 | | 602 | 602 | 1729 |
| 5 | Uttar Pradesh | 513 | 868 | | 1381 | | 82 | 82* | 1463 |
| 6 | Meghalaya | 31 | | | 31 | | 1117 | 1117 | 1148 |
| 7 | Jharkhand | 479 | | 125 | 604 | | 455 | 455 | 1059 |
| 8 | Chhattisgarh | 438 | | | 438 | | 512 | 512 | 950 |
| 9 | Manipur | 135 | 136 | | 271 | | 493 | 493 | 764 |
| 10 | Rajasthan | 6 | 119 | 255 | 380 | | 107 | 107 | 487 |
| 11 | Madhya Pradesh | 110 | 286 | | 396 | 201 | 22 | 223 | 619 |
| 12 | J & K | 25 | | 45 | 70 | | 63 | 63 | 133 |
| 13 | Nagaland | 3 | | 1 | 4 | | 78 | 78 | 82 |
| 14 | Himachal Pradesh | 1 | | | 1 | 54 | | 54 | 55 |
| 15 | West Bengal | 17 | 11 | | 28 | 14 | | 14 | 42 |
| 16 | Mizoram | 8 | | | 8 | | 29 | 29 | 37 |
| 17 | Tripura | 4 | 26 | | 30 | | | | 30 |
| 18 | Karnataka | | | | | | 8 | 8 | 8 |
| 19 | Uttarakhand | 1 | | | 1 | | | | 1 |
| 20 | Sikkim | | | | | | 1 | 1 | 1 |
| | Total | 3047 | 5358 | 3570 | 11975 | 269 | 6456 | 6643 | 18700 |

*-Confirmation from State yet to be received

Village Electrification on a Mission Mode

States to electrify balance un-electrified villages on a mission mode.

- To complete [1305](#) un-electrified villages covered under X & XI Plan phase-I by June 2015.
- To complete [1742](#) un-electrified villages covered under XI Plan phase-II by June 2015.
- To complete [5358](#) un-electrified villages covered under XII Plan (which have already been awarded) by September 2016.
- To complete [3839](#) un-electrified villages covered under XII Plan & DDUGJY (which have been approved but yet to be awarded) by March 2017.
- To submit DPRs by March 2015 for the [6456](#) un-electrified villages which are yet to be sanctioned under DDUGJY (including off-grid) for approval in the next Monitoring Committee Meeting.

Village Electrification on a Mission Mode

- JS(Distn.), MoP advised States to confirm the Name, Census 2011 code, population, No. of households and distance from nearest electricity grid network of the balance un-electrified villages ([Annexure](#)).
- Feedback from States awaited.
- States also to confirm the No. of villages to be electrified through off grid solutions.
- Criteria for off-grid solutions may be :
 - o Availability of viable off-grid source of power
 - o Distance from existing grid network – 5 Kms and inaccessible/reserve forest areas

Village Electrification progress in the month of February, 2015



326 villages have been electrified in February 2015, as per following State-wise details:

| | | |
|-------------------|----------|------------|
| 1. Bihar | - | 70 |
| 2. Arunachal Pd | - | 3 |
| 3. Assam | - | 29 |
| 4. Uttar Pradesh | - | 8 |
| 5. Meghalaya | - | 5 |
| 6. Jharkhand | - | 137 |
| 7. Manipur | - | 61 |
| 8. Madhya Pradesh | - | 8 |
| 9. Tripura | - | 4 |
| 10. Uttarakhand | - | 1 |
| Total | - | 326 |

Status of Un-electrified Villages (Nos.) (as on 28.02.2015)



| S.No | State | Un-electrified villages as confirmed by the States/discoms | | | | | | | Balance Unelectrified villages in the country |
|------|-------------------|--|-------------|-------------------|--|--|-------------------------------------|-------------|---|
| | | Balance under ongoing DDUGJY as on 28.02.2015 | | | Remaining Un-electrified villages yet to be sanctioned | | | | |
| | | X & XI plan | XII plan | | Total | Approved in the Monitoring Committee and yet to be awarded | Monitoring Committee yet to approve | Total | |
| | | | Awarded | Yet to be awarded | | | | | |
| 1 | Odisha | | | 3144 | 3144 | | 947 | 947 | 4091 |
| 2 | Bihar | 1079 | 2903 | | 3982 | | 0 | | 3982 |
| 3 | Arunachal Pradesh | 6 | | | 6 | | 1940 | 1940 | 1946 |
| 4 | Assam | 89 | 1009 | | 1098 | | 602 | 602 | 1700 |
| 5 | Uttar Pradesh | 505 | 868 | | 1373 | | 82 | 82* | 1455 |
| 6 | Meghalaya | 26 | | | 26 | | 1117 | 1117 | 1143 |
| 7 | Jharkhand | 342 | | 125 | 467 | | 455 | 455 | 922 |
| 8 | Chhattisgarh | 438 | | | 438 | | 512 | 512 | 950 |
| 9 | Manipur | 74 | 136 | | 210 | | 493 | 493 | 703 |
| 10 | Rajasthan | 6 | 119 | 255 | 380 | | 107 | 107 | 487 |
| 11 | Madhya Pradesh | 102 | 286 | | 388 | 201 | 22 | 223 | 611 |
| 12 | J & K | 25 | | 45 | 70 | | 63 | 63 | 133 |
| 13 | Nagaland | 3 | | 1 | 4 | | 78 | 78 | 82 |
| 14 | Himachal Pradesh | 1 | | | 1 | 54 | 0 | 54 | 55 |
| 15 | West Bengal | 17 | 11 | | 28 | 14 | 0 | 14 | 42 |
| 16 | Mizoram | 8 | | | 8 | | 29 | 29 | 37 |
| 17 | Tripura | | 26 | | 26 | | 0 | | 26 |
| 18 | Karnataka | | | | 0 | | 8 | 8 | 8 |
| 19 | Uttarakhand | | | | 0 | | 0 | | 0 |
| 20 | Sikkim | | | | 0 | | 1 | 1 | 1 |
| | Total | 2721 | 5358 | 3570 | 11649 | 269 | 6456 | 6643 | 18374 |

* Confirmation from State yet to be received

DDUGJY – Status of Sanction

Monitoring Committee in its meeting held on 19.02.2015 approved under DDUGJY, the following proposals of the States:

| S. No. | Name of States | Approved project cost (Rs Crores) | | |
|-----------------|--------------------------|-----------------------------------|--------------|----------------|
| | | Project Cost | PMA Charges | Total |
| 1 | Himachal Pradesh | 158.33 | 0.79 | 159.12 |
| 2 | West Bengal | 4240.9 | 21.2 | 4262.1 |
| 3 | Madhya Pradesh | 2851 | 14.26 | 2865.26 |
| 4 | Tamilnadu | 919.52 | 4.6 | 924.12 |
| 5 | Uttar Pradesh (Varanasi) | 312.37 | 1.56 | 313.93 |
| 6 | Andhra Pradesh | 326.97 | 1.63 | 328.6 |
| G. Total | | 8809.09 | 44.04 | 8853.13 |

States to place award latest by March 2015

II. Task Force Review

Task Force Representatives

Following State-wise Task Forces, for the 9 focus States, set up by MoP vide Office Memorandum dated 16.02.2015:

| S. No. | State | Task force representatives | | | |
|--------|-------------------|---------------------------------------|--------------------------|--|--|
| | | Ministry of Power | REC | PIA | State Govt |
| 1 | Assam | Smt. Anju Bhalla, Director | Sh. Sunil Kumar, ED | Sh. Champak Baruah, CGM, RE | Representative from State Govt. |
| 2 | Arunachal Pradesh | | | Sh. Takarmara, CE | |
| 3 | Meghalaya | | | CE RE MESB | |
| 4 | Bihar | Sh. Gyanesh Bharati, Director | Sh. P.J.Thakkar, D(T) | Sh. NKP Sinha, CE RE | Representative from State Govt |
| 5 | Chhattisgarh | Sh. Harpreet Singh Pruthi, Director | Sh. Ashok Awasthi, ED | Sh. Ashok Kumar, ACE cum Nodal Officer | Representative from State Govt |
| 6 | Jharkhand | Sh. Vikramjit Singh, Deputy Secretary | Sh. S.K.Gupta, ED | Sh. A.P.Singh, CE RE | Representative from State Govt |
| 7 | Madhya Pradesh | Sh. Ghanshyam Prasad, Director | Sh. G.S.Bhatti, GM | Madhya- Sh. PK.Saraiya, CE Paschim- Sh. Nagendra Tiwari, ACE Poorva- Sh. S.K.Yadav, CE | Representative from State Govt |
| 8 | Odisha | Shri. C.J.Jose, Director | Sh. T.S.C Bosh, GM | | Sh. Premanidhi Sethi, Addl. Secretary, Energy Dept. |
| 9 | Uttar Pradesh | Sh. K.K.Mishra, Deputy Secretary | Dr. Dinesh Arora, ED | PuVVNL- Sh. A.K.Gupta, CE RE PsVVNL-Sh. R.P.Singh, CE RE DVVNL- Sh. TR Gupta, CE RE MVVNL- Sh. KN Mehrotra, CE RE | |

Task Force Review

- Ministry of Power had an initial interaction with Task Force members on 18.02.2015.
- MoP directed members to conduct at least one meeting in a month at State level including field visit.
- Task Force members have been provided with necessary information on DDUGJY in respect of their States.
- [Reporting Formats](#) have also been provided to Task Force leaders
- Meetings by Task Forces conducted at State level are:
 - (i) Chhattisgarh on 04.03.2015.

III. Closure Status of Phase-I Projects (X & XI Plan)

Closure Status X & XI Plan Phase-I

(as on 28.02.2015)

- Out of 576 projects (X-235, XI- 341), **308** projects (X- 183, XI-125) have been closed, 102 projects are under process with REC. States/Power utilities/PIAs are yet to submit closure proposals of **166** balance projects (X-21, XI-145) as detailed under:

| Sl. No. | State | Pending with DISCOM/State Govt./PIA | | |
|---------|--------------------------------|-------------------------------------|---------|-------|
| | | X Plan | XI Plan | Total |
| 1 | Odisha | 2 | 20 | 22 |
| 2 | Bihar | 2 | 16 | 18 |
| 3 | Jharkhand | 9 | 9 | 18 |
| 4 | Punjab | | 17 | 17 |
| 5 | Madhya Pradesh | | 15 | 15 |
| 6 | Rajasthan | | 15 | 15 |
| 7 | Assam | | 13 | 13 |
| 8 | West Bengal | 1 | 8 | 9 |
| 9 | Manipur | 2 | 7 | 9 |
| 10 | Chhattisgarh | | 8 | 8 |

Contd...

Closure Status X & XI Plan Phase-I (Contd...)

(as on 28.02.2015)

| Sl. No. | State | Pending with DISCOM/State Govt. | | |
|---------|-------------------------------------|---------------------------------|------------|------------|
| | | X Plan | XI Plan | Total |
| 11 | Mizoram | 2 | 4 | 6 |
| 12 | Meghalaya | | 4 | 4 |
| 13 | Sikkim | 2 | 2 | 4 |
| 14 | Jammu & Kashmir | | 3 | 3 |
| 15 | Karnataka | | 2 | 2 |
| 16 | Arunachal Pradesh | | 1 | 1 |
| 17 | Kerala | | 1 | 1 |
| 18 | Uttar Pradesh | 1 | | 1 |
| | Total | 21 | 145 | 166 |

IV. Award Status of XII-Plan projects

XII Plan Award Status

Out of 273 projects, **179** projects have been awarded. Balance **94** projects are yet to be awarded as under:

- Bids opened & under evaluation - **36**
- NIT issued & yet to be opened - **48**
- NIT yet to be issued - **10**

The state-wise details are:

| S.No. | State | Bids opened & under evaluation | NIT issued & yet to be opened | NIT yet to be issued |
|--------------------|--------------------------------|--------------------------------|-------------------------------|----------------------|
| 1 | Chhattisgarh | 1 | | |
| 2 | J&K | | 3 | |
| 3 | Jharkhand | 4 | 6 | 7 |
| 4 | Karnataka | 2 | | |
| 5 | Madhya Pradesh | 1 | | |
| 6 | Nagaland | | 11 | |
| 7 | Odisha | 13 | 15 | 3 |
| 8 | Rajasthan | 15 | | |
| 9 | Uttar Pradesh | | 13 | |
| Grand Total | | 36 | 48 | 10 |

V. Balance Works in XI plan Phase-II projects

(pending mainly in Bihar, UP & MP)

Balance works in XI Phase-II projects: UP

(as on 28.02.2015)

| No. of Projects. | Physical (Nos.) | | | | | | | Financial (Rs. Cr) |
|--|-----------------|----------------------|------------------------|-------------------------|---------------------|----------------------|----------------------|--------------------------|
| | | UEV | IEV | BPL HHs | SS | Energisation | Closure | |
| 22 (8 projects sanctioned in Dec 2011 & 14 in March 2012) | Scope | 551 | 19271 | 857317 | 2 | 57 | 22 | 4432.32 |
| | Achmt. | 57 | 467 | 75229 | 0 | 0 | 0 | 1320.98 |
| | Balance | 494 (90%) | 18804 (98%) | 782088 (91%) | 2 (100%) | 57 (100%) | 22 (100%) | 3111.34 (70%) |

Balance works in XI Phase-II projects: Bihar

(as on 28.02.2015)

| No. of Projects | Physical (Nos.) | | | | | | | Financial (Rs. Cr) |
|---|-----------------|-----------------------|------------------------|--------------------------|----------------------|-------------------|----------------------|-------------------------|
| | | UEV | IEV | BPL HHs | SS | Energisa tion | Closure | |
| 11 (9 projects sanctioned in Feb 2012 & 2 in May 2012) | Scope | 1338 | 12790 | 2898328 | 36 | 278 | 11 | 2994.11 |
| | Achmt | 278 | 1692 | 162973 | 0 | 269 | 0 | 963.91 |
| | Balance | 1060 (79%) | 11098 (87%) | 2735355 (94%) | 36 (100%) | 9 (3%) | 11 (100%) | 2030.2 (68%) |

Balance works in XI Phase-II projects: MP

(as on 28.02.2015)

| No. of Projects | Physical (Nos.) | | | | | | | Financial (Rs. Cr) |
|--|-----------------|---------------------|------------------------|-------------------------|----------|-------------------|----------------------|-------------------------|
| | | UEV | IEV | BPL HHs | SS | Energisation | Closure | |
| 20 (2 projects sanctioned in Sep 2011 & 18 in Dec 2011) | Scope | 183 | 15635 | 496714 | 0 | 114 | 20 | 983.2 |
| | Achmt | 114 | 3542 | 171336 | 0 | 105 | 0 | 384.75 |
| | Balance | 69 (38%) | 12093 (77%) | 325378 (66%) | 0 | 9 (8%) | 20 (100%) | 598.45 (61%) |

Balance works in all projects under XI Phase-II

(as on 28.02.2015)



| S.No | State | No. of Projects | Un-electrified Villages (Nos.) | | | | BPL HHs (Nos.) | | | |
|--------------|----------------|-----------------|--------------------------------|-------------|------------|-------------|----------------|---------------|------------|----------------|
| | | | Scope | Achievement | Balance | Scope | Achievement | Balance | | |
| 1 | Bihar | 11 | 1338 | 278 | 21% | 1060 | 2898328 | 162973 | 6% | 2735355 |
| 2 | Chhattisgarh | 2 | 126 | 105 | 83% | 21 | 84334 | 44505 | 53% | 39829 |
| 3 | Haryana | 3 | | | | | 21432 | | | 21432 |
| 4 | Karnataka | 2 | | | | | 27782 | 18223 | 66% | 9559 |
| 5 | Kerala | 7 | | | | | 18839 | 16568 | 88% | 2271 |
| 6 | Madhya Pradesh | 20 | 183 | 114 | 62% | 69 | 496714 | 171336 | 34% | 325378 |
| 7 | Maharashtra | 1 | | | | | 19279 | 14385 | 75% | 4894 |
| 8 | Tamilnadu | 3 | | | | | 24369 | | | 24369 |
| 9 | Uttar Pradesh | 22 | 551 | 57 | 10% | 494 | 857317 | 75229 | 9% | 782088 |
| 10 | West Bengal | 1 | 17 | | 0% | 17 | 24423 | | | 24423 |
| Total | | 72 | 2215 | 554 | 25% | 1661 | 4472817 | 503219 | 11% | 3969598 |

Contd...

Balance works in XI Phase-II projects (contd...)

(as on 28.02.2015)

| S. No | State | No. Of Projects | Intensive Electrification of Villages (Nos.) | | | Balance villages to be energized (Nos.) | |
|--------------|----------------|-----------------|--|-------------|------------|---|-----------|
| | | | Scope | Achievement | Balance | | |
| 1 | Bihar | 11 | 12790 | 1692 | 13% | 11098 | 9 |
| 2 | Chhattisgarh | 2 | 1077 | 859 | 80% | 218 | |
| 3 | Haryana | 3 | 625 | | | 625 | |
| 4 | Karnataka | 2 | 587 | 566 | 96% | 21 | |
| 5 | Kerala | 7 | 643 | 360 | 56% | 283 | |
| 6 | Madhya Pradesh | 20 | 15635 | 3542 | 23% | 12093 | 9 |
| 7 | Maharashtra | 1 | 1139 | 823 | 72% | 316 | |
| 8 | Tamil Nadu | 3 | 729 | | | 729 | |
| 9 | Uttar Pradesh | 22 | 19271 | 467 | 2% | 18804 | 57 |
| 10 | West Bengal | 1 | 289 | | | 289 | |
| Total | | 72 | 52785 | 8309 | 16% | 44477 | 75 |

VI. State wise Issues

(hampering RE progress)

State wise Issues

I. Assam

- 3 substations yet to be commissioned by APDCL.
- Gap in Energization of 103 villages.
- Govt. of Assam yet to release Rs. 8.51 Cr to PGCIL against State taxes.
- APDCL to issue TDS certificates for the TDS deducted for Power-grid.
- APDCL to refund Rs. 1.28 Crore to Powergrid against material utilized.

II. Chhattisgarh

- There is a delay in commissioning of 2 Sub Stations (Dantewada- Awapali & Bastar-Chhote Dongar).
- Gap in Energisation of 62 villages.
- Abnormal delay in execution of Bastar project.

III. Meghalaya

- 3 substations are pending for commissioning.
- Gap in Energisation of 682 villages.
- MeECL to remit Rs. 14.49 Crore of interest earned on subsidy amount
- NIT to be issued for all 3 DDG projects.

Contd...

State wise Issues (contd..)

IV. Bihar

- Delay in commissioning of 12 sub-stations: PGCIL- 3, NHPC- 2 & NBPDC-7
- There is a gap in energisation of 463 villages pending due to non-commissioning of 12 substations.
- SBPDCL to reimburse Rs. 2.70 crore to PGCIL & NBPDC to reimburse Rs. 10.87 crore to NHPC on account of differential BPL amount.
- Govt. of Bihar to Reimburse Rs. 4 Cr to NHPC towards State Taxes.
- Bihar Holding Company to remit interest earned on subsidy to MoP account.
- Railway Clearance pending in Banka, Gaya & Patna affecting Phase-II projects.
- Award of 48 DDG projects pending.

V. Madhya Pradesh

- MPMKVVCL/Govt. of MP to reimburse Rs. 3.91 Crore to NESCL against differential BPL amount.
- Poor performance of M/s Era need to be reviewed by MPMKVVCL.
- NESCL demanding DPR preparation cost for Ashoknagar & Guna projects @ 2% of final sanction cost whereas MPMKVVCL is ready to pay on initial sanction cost.
- Forest Clearance affecting 44 villages need to be pursued by Discoms .

Contd...

State wise Issues (contd..)

VI. Jharkhand

- 18 substations pending for commissioning(JBVNL-8, DVC-8 & NESCL-2).
- Gap in Energisation of 913 villages
- JBVNL/GoJ to reimburse Rs. 6.08 Cr to DVC against differential BPL amount.
- Forest Clearance affecting 904 villages need to be resolved on priority.
- Delay in completion of Ranchi project of NESCL due to ROW problems; JBVNL to take initiative to resolve the issues.
- Railway Clearance pending in Chatra project.
- Work stopped in Latehar, Palamu & Garwaha districts due to CBI investigation.
- Award of 43 DDG projects pending.

VII. Odisha

- Delay in commissioning of 8 sub-stations (NESCL-5, PGCIL-3).
- SOUTHCO/GoO to reimburse Rs. 10.227 Crores to NHPC & CESCO/GoO to reimburse Rs. 2.3431 Crores to NESCL on account of differential BPL amount.
- Award in respect of 7 DDG projects need to be expedited.

State wise Issues (contd..)

VIII. Uttar Pradesh

- Delay in commissioning of 5 Sub-stations (MVVNL-3 & PGCIL- 2).
- Delay in award of one project (Muzaffarnagar) and slow progress in remaining projects of XI plan Phase-II.
- PuVVNL to reimburse Rs. 3.29 Crores to PGCIL on account of differential BPL amount.
- PuVVNL to reimburse Rs. 8.14 Crores to PGCIL against State Taxes.
- Award of 62 DDG projects need to be expedited by Discoms of UP.

IX. Haryana

- UHBVN to refund excess release of Rs. 24 crores for projects.
- Progress of 3 projects sanctioned under XI plan Phase-II need to be expedited.

X. Manipur

- Delay in commissioning of 11 Substations.
- No closure proposal submitted by Power Department.
- Gap in energisation of 222 villages.

State wise Issues (contd..)

XI. Jammu & Kashmir

- Delay in commissioning of one sub-station in Leh by NHPC).
- JKPDD is to reimburse Rs. 72.58 Lakh to NHPC on account of differential BPL amount.
- Govt. of J&K yet to release Rs. 42.25 Crores to NHPC against State Taxes.
- JKPDD yet to issue 'C-Form' to NHPC. Non issue of 'C-form' will result an additional liability of Rs. 2.15 Crores.
- PDD/State Govt. to recommend closure proposal for Jammu project.
- PDD to take over Leh & Kargil projects including 10 Nos. already commissioned 66/11KV sub-stations.

XII. Mizoram

- Power Department to remit Rs. 4.73 crore of interest earned on subsidy amount to MoP account.

XIII. Nagaland

- Details of interest earned on subsidy amount during FY 2013-14 & remittance to MoP account is awaited.

State wise Issues (contd..)

XIV. Rajasthan

- JVVNL is yet to remit interest amount to MoP's account.
- Reimbursement of Rs. 8.05 Crore to PGCIL against local taxes/entry taxes.
- Award of 42 DDG projects need to be expedited.

XV. Sikkim

- Details of interest earned on subsidy amount up to FY 2013-14 and remittance to MoP account is awaited.

XVI. Tamil Nadu

- Slow progress in 3 projects sanctioned under XI plan Phase-II.

XVII. Tripura

- Gap in Energisation of 21 villages.
- Govt. of Tripura/TSECL yet to release Rs. 0.95 Crore to PGCIL against State Taxes.

XVIII. West Bengal

- Delay in commissioning of one sub-station in Coochbehar project.
- WBSEDCL to release Rs. 2.51 Cr to PGCIL against differential BPL amount.


Thank You

1. Chhattisgarh

| S.No. | Project Name | PIA | Date of Sanction | Status |
|-------|---------------|--------|------------------|--|
| 1 | Jangir-Champa | CSPDCL | Mar'14 | Bid opened. LoA expected by 15.03.2015 |


2. Jammu & Kashmir

| S.N o. | Project Name | PIA | Date of Sanction | NIT Date | Status |
|--------|--------------|--------|------------------|----------|---|
| 1 | Doda | JKPDCL | Mar'14 | 4-8-2014 | BoD extended to 10.01.2015. No response received. BoD not extended. |
| 2 | Ramban | | Mar'14 | | |
| 3 | Kishtwar | | Mar'14 | | |




3. Jharkhand

| S.No. | Project Name | PIA | Date of Sanction | NIT Date | Status |
|-------|---------------------|-------|------------------|------------|---|
| 1 | Bokaro | DVC | March'14 | Not issued | DVC yet to issue NIT. |
| 2 | Dhanbad | | | | |
| 3 | Giridih | | | | |
| 4 | Gumla | | | | |
| 5 | Hazaribagh | | | | |
| 6 | Ramgarh | | | | |
| 7 | Kodarma | | | | |
| 1 | Ranchi | JBVNL | March'14 | 08.08.14 | Bids under evaluation |
| 2 | Deogarh | | | 08.08.14 | |
| 3 | Godda | | | 08.08.14 | |
| 4 | Pakur | | | 08.08.14 | |
| 1 | Khunti | JBVNL | March'14 | 08.08.14 | Single bid received, Re-tendering under process |
| 2 | Lohardaga | | | 08.08.14 | |
| 3 | Jamtara | | | 08.08.14 | |
| 4 | East Singhbhum | | | 08.08.14 | |
| 5 | Saraikela-Kharsawan | | | 08.08.14 | |
| 6 | Sahibganj | | | 08.08.14 | |




| 4. Karnataka | | | | |
|---------------------|---------------------|------------|-------------------------|--|
| S. No. | Project Name | PIA | Date of Sanction | Status |
| 1 | Gulbarga | GESCOM | Mar'14 | Under approval by board and award expected by 10.03.15 |
| 2 | Haveri | HESCOM | Mar'14 | |

| 5. Madhya Pradesh | | | | | |
|--------------------------|---------------------|--------------|-------------------------|-----------------|--|
| S.No. | Project Name | PIA | Date of Sanction | NIT date | Status |
| 1 | Sheopur | MPMKVVC L | Aug'13 | Issued | Bid evaluation completed and under approval. |



6. Nagaland

| S.No. | Project Name | PIA | Date of Sanction | NIT date | Status |
|-------|--------------|--------------|------------------|----------|---|
| 1 | Dimapur | Power Deptt. | Mar'14 | Issued | <ul style="list-style-type: none">• E-tendered on 26.11.14, opened on 28.11.14 and award placed on 02.12.14.• REC vide letter dated 12.01.15 has advised to place award following e-tendering in accordance with CVC guidelines. |
| 2 | Kiphire | | | | |
| 3 | Kohima | | | | |
| 4 | Longleng | | | | |
| 5 | Mokokchung | | | | |
| 6 | Mon | | | | |
| 7 | Peren | | | | |
| 8 | Phek | | | | |
| 9 | Tuensang | | | | |
| 10 | Wokha | | | | |
| 11 | Zunheboto | | | | |



6. Odisha

| S.No. | Project Name | PIA | Date of Sanction | NIT date | Status |
|-------|--------------|-------|------------------|----------|-----------------------------|
| 1 | Angul | NESCL | Dec'13 | Issued | Retendered. BoD by 26.02.15 |
| 2 | Baragarh | | | | |
| 3 | Deogarh | | | | |
| 4 | Dhenkanal | | | | |
| 5 | Jharsuguda | | | | |
| 6 | Puri | | | | |
| 7 | Keonjhar | | | | |
| 8 | Kandhamal | | | | |
| 9 | Nuapada | | | | |
| 10 | Sambalpur | | | | |
| 11 | Bolangir | | | | |
| 12 | Nayagarh | | | | |
| 15 | Puri | | | | |
| 14 | Koraput | | | | BoD 10.03.2015 |
| 15 | Kalahandi | | | | |

6. Odisha

| S.N o. | Project Name | PIA | Date of Sanction | NIT date | Status |
|--------|----------------------|-------|------------------|----------|-----------------------|
| 1 | Kendrapara | PGCIL | 31.12.2013 | Issued | Bids under evaluation |
| 2 | Jagatsinghpur | | | | |
| 3 | Khurda | | | | |
| 4 | Subarnapur (Sonepur) | | | | |
| 5 | Jajpur (CESU) | | | | |
| 6 | Jajpur (NESCO) | | | | |
| 7 | Bhadrak | | | | |
| 8 | Cuttack | | | | |
| 9 | Ganjam | | 01.03.2014 | | |
| 10 | Balasore | | 31.12.2013 | | |
| 11 | Mayurbhanj | | | | |
| 12 | Sundargarh | | | | |
| 13 | Rayagada | | | | |
| 14 | Malkangiri | | | | |
| 15 | Boudh | | | | |
| 16 | Nabrangpur | | | | |




7. Rajasthan

| S.No. | Project Name | PIA | Date of Sanction | NIT date | Status |
|-------|----------------------------------|--------|------------------|----------|---|
| 1 | Ajmer | AVVNL | 27/Sep/13 | Issued | Bid under evaluation. |
| 2 | Bhilwara | | | | |
| 3 | Chittorgarh | | | | |
| 4 | Nagaur (Except P.S. Ladnu Block) | | | | |
| 5 | Pratapgarh | | | | |
| 6 | Rajasamand | | | | |
| 7 | Sikar | | | | |
| 8 | Alwar | JVVNL | 27/Sep/13 | Issued | BoD for 3 lots is 13.03.15 |
| 9 | Dausa | | | | BoD is 13.03.15 |
| 10 | Karauli | | | | BoD is 13.03.15 |
| 11 | Kota | | | | Bids under evaluation |
| 12 | Swai Madhopur | | | | BoD is 13.03.15 |
| 13 | Bikaner | JdVVNL | 27/Sep/13 | Issued | Bids under evaluation |
| 14 | Jaisalmer | | | | LoA issued for one package. For balance one package, BoD is 11.03.15. |
| 15 | Jodhpur | | | | LoA issued for one package. For balance one package, BoD is 11.03.15. |



8. Uttar Pradesh

| S. No. | Project Name | PIA | Date of Sanction | Status |
|--------|----------------|--------|------------------|--|
| 1 | Eta | DVVNL | 31.12.2013 | Earlier awarded contracts terminated & fresh tender issued; BoD on 16.03.2015. |
| 2 | Farrukhabad | | | |
| 3 | Mathura | | | |
| 4 | Auria | | | |
| 5 | Jalaun | | 14.8.2013 | Earlier awarded contracts terminated & fresh tender issued; BoD on 17.03.2015. |
| 6 | Chitrakoot | | | |
| 7 | Etawah | | | |
| 8 | Mainpuri | | | |
| 1 | Pratapgarh | PuVVNL | 31.12.2013 | Bids under process |
| 2 | Mau | | | |
| 3 | St. Kabirnagar | | | |
| 4 | Chandauli | | | |
| 5 | Sonebhadra | | | |



Project wise Closure Status X & XI Plan Phase-I (as on 31.01.2015)

| Sl. No. | State | Pending with DISCOM/State Govt./PIA | | |
|---------|--------|-------------------------------------|--|-------|
| | | X Plan | XI Plan | Total |
| 1 | Odisha | Nayagarh & Angul | Jajpur (CESCO), Cuttack, Ganjam, Nawrangpur, Jagatsinghpur, Sundargarh, Balasore, Bhadrak, Jajpur (NESCO), Bolangir, Malkangiri, Kalahandi, Karaput, Kendrapara, Mayurbhanj, Deogarh , Keonjhar, Nuapada, Sambalpur & Jharsuguda | 22 |
| 2 | Bihar | Purnia & Araria | Sheohar, East champaran, Muzzafarpur, Vaishali, Dharbanga, West champaran, Sitamarhi, Madhepura, Saharsa, Begusarai, Katihar, Khagaria, Samastipur, Supaul, Sheikpura & Madhubani | 18 |
| 3 | MP | | Sidhi, Jhabua, Betul, Morena, Shivpuri, Balaghat, Chhatarpur, Katni, Mandla, Narsinghpur, Rewa, Sagar, Shahdol, Tikamgarh & Dhar | 15 |



Project wise Closure Status X & XI Plan Phase-I (as on 31.01.2015)

| Sl. No. | State | Pending with DISCOM/State Govt./PIA | | |
|---------|-----------|--|---|-------|
| | | X Plan | XI Plan | Total |
| 4 | Jharkhand | Deoghra, East Singhbhum, Gumla, Garhwa, Latehar, Palamu, Simdega, West Singhbhum & Saraikela | Dumka, Lohardaga, Sahebganj, Pakur, Godda, Chatra, Giridih, Hazaribagh & Ranchi | 18 |
| 5 | Punjab | | Amritsar, Bathinda Faridkot, Fatehgarh sahib, Ferozpur, Gurdaspur, Hoshiarpur, Jalandhar, Kapurthala, Ludhiana, Mansa, Moga, Muktsar, Nawahshahar, Patiala, Roopnagar & Sangrur | 17 |
| 6 | Rajasthan | | Nagaur, Chittorgarh, Ganganagar, Jaipur, Karauli, Mdhopur, Tonk, Baran, Bharatpur, Pali, Barmer, Udaipur, Dholpur, Banswara & Hanumangarh | 15 |



Contd...


Project wise Closure Status X & XI Plan Phase-I (as on 31.01.2015)

| Sl. No. | State | Pending with DISCOM/State Govt./PIA | | |
|---------|--------------|-------------------------------------|--|-------|
| | | X Plan | XI Plan | Total |
| 7 | Assam | | Jorhat, Darrang, Hailakandi, Karimganj, Nalbari, Barpeta, Bongaigaon, Dhemaji, Kamr, Lakhimpur, Nagaon & Dhubri & North Cachar | 13 |
| 8 | West Bengal | West Midnapur | West Midnapur, Purulia, Murshidabad, Cooch Behar, Uttar Dinajpur, 24 Paragnas, Hooghly, | 9 |
| 9 | Manipur | Chandel & Tamengong | Senapati, Ukhrul, Bishnur, Churachandpur, Thoubal, Imphal West & East | 9 |
| 10 | Chhattisgarh | | Rajnandgaon, Korba, Dantewada, Bastar, Durg addl, Kawardha, Raigarh, Sarguja | 8 |




Closure Status X & XI Plan Phase-I (Contd...) (as on 31.01.2015)

| Sl. No. | State | Pending with DISCOM/State Govt. | | |
|---------|-------------------|---------------------------------|---|------------|
| | | X Plan | XI Plan | Total |
| 11 | Mizoram | Lunglei & Lawngtlai | Serchhip, Aizwal, Champai & Saiha | 6 |
| 12 | Meghalaya | | West Garo, West Khasi, East Garo & South Garo | 4 |
| 13 | Sikkim | North & West | South & East | 4 |
| 14 | J&K | | Jammu, Kargil & Leh | 3 |
| 15 | Karnataka | | Gulbarga & Belgaun | 2 |
| 16 | Arunachal Pradesh | | Kurung Kumai | 1 |
| 17 | Kerala | | Malappuram | 1 |
| 18 | Uttar Pradesh | Unnao | | 1 |
| | Total | 21 | 145 | 166 |




Status of Un-electrified Villages under X & XI Plan Phase-I (Nos.)

| S.No | State | Balance under ongoing DDUGJY X & XI plan Phase-I (as on 31.01.2015) | Likely Completion |
|------|-------------------|---|---|
| 1 | Bihar | 19 | The unelectrified villages are to be completed by June 2015. |
| 2 | Arunachal Pradesh | 9 | |
| 3 | Assam | 118 | |
| 4 | Uttar Pradesh | 11 | |
| 5 | Meghalaya | 31 | |
| 6 | Jharkhand | 479 | |
| 7 | Chhattisgarh | 417 | |
| 8 | Manipur | 135 | |
| 9 | Rajasthan | 6 | |
| 10 | Madhya Pradesh | 38 | |
| 11 | J &K | 25 | |
| 12 | Nagaland | 3 | |
| 13 | Himachal Pradesh | 1 | |
| 14 | Mizoram | 8 | |
| 15 | Tripura | 4 | |
| 16 | Uttarakhand | 1 | |
| | Total | 1305 |  |


Status of Un-electrified Villages under XI Plan Phase-II (Nos.)

| S.No | State | Balance under ongoing DDUGJY X & XI plan Phase-I (as on 31.01.2015) | Likely Completion |
|------|----------------|---|---|
| 1 | Bihar | 1130 | The unelectrified villages are to be completed by December 2015 |
| 2 | Chhattisgarh | 21 | |
| 3 | Madhya Pradesh | 72 | |
| 4 | Uttar Pradesh | 502 | |
| 5 | West Bengal | 17 | |
| | Total | 1742 | |




Status of Un-electrified Villages awarded under XII Plan (Nos.)

| S.No | State | Balance under ongoing DDUGJY X & XI plan Phase-I (as on 31.01.2015) | Likely Completion |
|------|----------------|--|--|
| 1 | Bihar | 2903 | The unelectrified villages are to be completed by September 2016 |
| 2 | Assam | 1009 | |
| 3 | Uttar Pradesh | 868 | |
| 4 | Manipur | 136 | |
| 5 | Rajasthan | 119 | |
| 6 | Madhya Pradesh | 286 | |
| 7 | West Bengal | 11 | |
| 8 | Tripura | 26 | |
| | Total | 5358 | |



Status of Un-electrified Villages approved under XII Plan & DDUGJY and yet to be awarded (Nos.)

| S.No | State | Balance unelectrified villages approved already & yet to be awarded (as on 31.01.2015) | | | Likely Completion |
|------|------------------|---|--------------|-------------|---|
| | | Under XII Plan | Under DDUGJY | Total | |
| 1 | Odisha | 3144 | | 3144 | The unelectrified villages are to be completed by March 2017. |
| 2 | Jharkhand | 125 | | 125 | |
| 3 | Rajasthan | 255 | | 255 | |
| 4 | Madhya Pradesh | | 201 | 201 | |
| 5 | West Bengal | | 14 | 14 | |
| 6 | Himachal Pradesh | | 54 | 54 | |
| 7 | J&K | 45 | | | |
| 8 | Nagaland | 1 | | | |
| | Total | 3570 | 269 | 3839 | |



Status of Un-electrified Villages yet to be sanctioned under DDUGJY (Nos.)

| S.No | State | Unelectrified villages yet to be sanctioned under DDUGJY (as on 31.01.2015) | Likely Completion |
|------|-------------------|--|--|
| 1 | Odisha | 947 | <ul style="list-style-type: none"> States which have already given DPRs under XII Plan may give concurrence. Remaining States to submit DPR by March 2015 for approval in the next Monitoring Committee Meeting. |
| 2 | Arunachal Pradesh | 1940 | |
| 3 | Assam | 602 | |
| 4 | Uttar Pradesh | 82 | |
| 5 | Meghalaya | 1117 | |
| 6 | Jharkhand | 455 | |
| 7 | Chhattisgarh | 512 | |
| 8 | Manipur | 493 | |
| 9 | Rajasthan | 107 | |
| 10 | Madhya Pradesh | 22 | |
| 11 | J &K | 63 | |
| 12 | Nagaland | 78 | |
| 13 | Mizoram | 29 | |
| 14 | Karnataka | 8 | |
| 15 | Sikkim | 1 | |
| | Total | 6456 | |

