





## Scope & Cumulative Achievement as on 30-09-2018





**Performance report for FY 2018-19**

**Monthly Achievement During 2018-19**

Month	Funds Drawn from MoP (Rs Cr) under DDUGJY	IE Villages	Electrification of Households under DDUGJY and Saubhagya	Feeder Segregation 11KV (Ckm) including New 11KV lines	Commissioning of Substations including Augmentation S/S	Distribution Transformers
<b>Target</b>	<b>1242</b>	<b>284505</b>	<b>4 Crore</b>	<b>204541</b>	<b>4614</b>	<b>360616</b>
April		4563	1000163	30967.03	107	80061
May	2607	9833	1501626	25104.42	135	42153
June		12858	1367905	11254.16	133	18898
July	244	7162	1692449	31754.86	98	43390
August		4271	3248231	11146.96	180	22637
September		5544	2511592	<b>8239.36</b>	114	22614
<b>Total achievement</b>	<b>2851</b>	<b>44231</b>	<b>11321966</b>	<b>118466.79</b>	<b>767</b>	<b>229753</b>

**Planwise Achievement During Sept, 2018**

Plan	IE Villages	Electrification of Households under DDUGJY and Saubhagya	Feeder Segregation 11KV (Ckm) including New 11KV lines	Commissioning of Substations including Augmentation S/S	Distribution Transformers
X, XI					
XI - II	11				55
XII	3427		5587.02	34	16386
NEW	2106		2652.34	80	6173
<b>Saubhagya portal</b>		2511592			
<b>Total</b>	<b>5544</b>	<b>2511592</b>	<b>8239.36</b>	<b>114</b>	<b>22614</b>

### DDUGJY: Progress Report: All India

Sl	Name of State	plan	Number of project		Financial (Rs Cr)				Physical																							
			Covered	Closed	Sanction Cost	Loan	Subsidy	Release	Parameter	Intensive Elecnr Villages (Nos)	SAGY Villages (Nos)	Connections to BPL HHs (Nos)	Substation 33/11 KV				DTR		Feeder Segregation (Excl. 11 KV Lines) (CKm)	Lines (CKm)			Energy Meters (Nos)									
													New		Augmentation		Nos	MVA		Nos	MVA	Nos	MVA	Line(CKm)	LT	11 KV Line (Excl. Feeder segregation)	33 & 66 KV	Consumer	DTR	11 KV Feeder		
													Nos	MVA	Nos	MVA																
1	ANDAMAN & NICOBAR ISLANDS	NEW	2	0	20.96	0	1.26	1.26	Sanctioned Scope	0	0	0	5	10.7	0	0	0	0	0	0	17	59	13	31115	174	28						
									Awarded scope																							
									Achievement/Progress	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
									Sanctioned Scope	0	0	0	5	10.7	0	0	0	0	0	0	0	0	0	0	0	17	59	13	31115	174	28	
2	State Total	NEW	2	0	20.96	0	1.26	1.26	Awarded scope																							
									Achievement/Progress	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0			
									Sanctioned Scope	0	0	0	5	10.7	0	0	0	0	0	0	0	0	0	0	17	59	13	31115	174	28		
									Awarded scope																							
3	ANDHRA PRADESH	NEW	16	0	921.74	0	445.38	445.38	Sanctioned Scope	14822	38	713045	132	656.3	0	0	20265	398.64	0	9321.43	5232.24	960.5	15779	3693	425							
									Awarded scope	14822	48	721738	139	695	0	0	20848	457.13	602.5	9258.42	4602.42	1047.14	14779	3618	432							
									Achievement/Progress	14822	48	717793	131	660	0	0	11828	210.57	11.3	7118.4	2722.26	935.61	0	3618	328							
									Sanctioned Scope	1781	0	226084	3	0	0	0	3269	52	0	1891.56	793.32	90.14	0	0	0							
4	XI	4	4	95.77	9.58	86.2	95.78	Awarded scope	1781	0	226084	3	0	0	0	3269	52	0	1891.56	793.32	90.14	0	0	0								
								Achievement/Progress	1781	0	226084	3	0	0	0	3269	52	0	1891.56	793.32	90.14	0	0	0								
								Sanctioned Scope	14333	0	1771878	5	0	16	0	15256	230.49	0	13909.98	3582.41	160.23	0	0	0								
								Awarded scope	14333	0	1771878	5	0	16	0	15256	230	0	13909.98	3582.41	160.23	0	0	0								
5	X			460.44	48.3	412.17	460.47	Achievement/Progress	14333	0	1771878	5	0	16	0	15256	230	0	13909.98	3582.41	160.23	0	0	0								
								Sanctioned Scope	0	0	2106	0	0	0	0	0	0	0	0	0	0	0	0	0								
								Awarded scope	0	0	2106	0	0	0	0	0	0	0	0	0	0	0	0	0								
								Achievement/Progress	0	0	2106	0	0	0	0	0	0	0	0	0	0	0	0	0								
6	DDG NEW			19.35	0	0	0	Awarded scope	0	0	2106	0	0	0	0	0	0	0	0	0	0	0	0									
								Achievement/Progress	0	0	2106	0	0	0	0	0	0	0	0	0	0	0	0									
								Sanctioned Scope	0	0	6627	0	0	0	0	0	0	0	0	0	0	0	0									
								Awarded scope	0	0	6627	0	0	0	0	0	0	0	0	0	0	0	0									
7	DDG XII			49.18	2	17.97	19.97	Achievement/Progress	0	0	4577	0	0	0	0	0	0	0	0	0	0	0	0									
								Sanctioned Scope	0	0	2225	0	0	0	0	0	0	0	0	0	0	0										
								Awarded scope	0	0	2225	0	0	0	0	0	0	0	0	0	0	0										
								Achievement/Progress	0	0	1884	0	0	0	0	0	0	0	0	0	0	0										
8	DDG XI			16.61	1.43	12.85	14.28	Sanctioned Scope	30936	38	2721965	140	656.3	16	0	38790	681.13	0	25122.97	9607.97	1210.87	15779	3693	425								
								Awarded scope	30936	48	2730658	147	695	16	0	39373	739.13	602.5	25059.96	8978.15	1297.51	14779	3618	432								
								Achievement/Progress	30936	48	2724322	139	660	16	0	30353	492.57	11.3	22919.94	7097.99	1185.98	0	3618	328								
								Sanctioned Scope	0	3	6476	0	0	0	0	533	14.58	0	593.3	975.74	0	107299	1839	413								
9	State Total	NEW	16	0	267.19	0	111.88	111.88	Awarded scope	151	3	6280	0	0	0	519	14.24	0	541.64	945.31	0	95642	1626	399								
									Achievement/Progress	117	2	4322	0	0	0	0	471	12.91	0	419.51	757.3	0	63309	1098	242							
									Sanctioned Scope	1133	0	42320	20	0	0	0	2909	33	0	2284.9	8834.26	680.4	0	0	0							
									Awarded scope	1133	0	42320	20	0	0	0	2909	33	0	2284.9	8834.26	680.4	0	0	0							
10	ARUNACHAL PRADESH	XI	14	14	953.98	25.47	845.71	871.18	Achievement/Progress	1133	0	42320	20	0	0	2909	33	0	2284.9	8834.26	680.4	0	0	0								
									Sanctioned Scope	172	0	9301	2	0	1	0	282	3	0	141.28	319.89	29.1	0	0	0							
									Awarded scope	172	0	9301	2	0	1	0	282	3	0	141.28	319.89	29.1	0	0	0							
									Achievement/Progress	172	0	9301	2	0	1	0	282	3	0	141.28	319.89	29.1	0	0	0							
11	X			75.85	4.07	68.49	72.56	Sanctioned Scope	0	0	16582	0	0	0	0	0	0	0	0	0	0	0	0									
								Awarded scope	0	0	13179	0	0	0	0	0	0	0	0	0	0	0	0									
								Achievement/Progress	0	0	2131	0	0	0	0	0	0	0	0	0	0	0	0									
								Sanctioned Scope	1305	3	74679	22	0	1	0	3724	50.58	0	3019.48	10129.89	709.5	107299	1839	413								
12	State Total	NEW	1208	16	1456.33	29.54	1050.22	1079.76	Awarded scope	1456	3	71080	22	0	1	0	3710	50.24	0	2967.82	10099.46	709.5	95642	1626	399							
									Achievement/Progress	1422	2	58074	22	0	1	0	3662	48.91	0	2845.69	9911.45	709.5	63309	1098	242							
									Sanctioned Scope	6380	117	161915	23	140	15	37.2	5144	185.17	0	4843.9	5195.1	332	0	16097	300							
									Awarded scope	817	139	187903	16	80	3	10	5955	218.98	0	6250.08	7516.69	141.17	0	5633	72							

### DDUGJY: Progress Report: All India

Sl	Name of State	plan	Number of project		Financial (Rs Cr)				Physical																	
			Covered	Closed	Sanction Cost	Loan	Subsidy	Release	Parameter	Intensive Elecnr Villages (Nos)	SAGY Villages (Nos)	Connections to BPL HHs (Nos)	Substation 33/11 KV				DTR		Feeder Segregation (Excl. 11 KV Lines) (CKm)	Lines (CKm)			Energy Meters (Nos)			
													New		Augmentation		Nos	MVA		Line(CKm)	LT	11 KV Line (Excl. Feeder segregation)	33 & 66 KV	Consumer	DTR	11 KV Feeder
													Nos	MVA	Nos	MVA										
4	ASSAM	NEW	16	0	1621.08	99.61	903.32	1002.93	Achievement/Progress	783	5	48048	0	0	0	0	1702	69.92	0	2570.73	2017.45	0	0	1655	0	
									Sanctioned Scope	10260	0	541953	20	104	59	294	16374	449.8	0	16048.84	7155.42	417.5	0	0	0	
									Awarded scope	10260	0	538646	20	104	59	294	16374	449.8	0	16048.84	7155.42	417.5	0	0	0	
		XII	21	21	2419.74	243.55	2189.28	2432.83	Achievement/Progress	5825	0	238777	1	5	26	20	6522	128.86	0	8407.09	4610.35	173.8	0	0	0	
									Sanctioned Scope	11099	0	1082638	27	0	1	0	29190	536	0	35002.21	30127.02	450.27	0	0	0	
									Awarded scope	11099	0	1082638	27	0	1	0	29190	536	0	35002.21	30127.02	450.27	0	0	0	
		XI	3	3	199.53	20.39	179.62	200.01	Achievement/Progress	11099	0	1082638	27	0	1	0	29190	536	0	35002.21	30127.02	450.27	0	0	0	
									Sanctioned Scope	1744	0	127573	6	0	0	0	2435	44	0	2582.22	2082.31	109.83	0	0	0	
									Awarded scope	1744	0	127573	6	0	0	0	2435	44	0	2582.22	2082.31	109.83	0	0	0	
		X	521	0	294.81	7.45	119.72	127.17	Achievement/Progress	1744	0	127573	6	0	0	0	2435	44	0	2582.22	2082.31	109.83	0	0	0	
									Sanctioned Scope	0	0	21781	0	0	0	0	0	0	0	0	0	0	0	0	0	
									Awarded scope	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
DDG NEW	0	0	0	0	0	0	Achievement/Progress	0	0	11101	0	0	0	0	0	0	0	0	0	0	0	0	0			
							Sanctioned Scope	29483	117	1935860	76	244	75	331.2	53143	1214.97	0	58477.17	44559.85	1309.6	0	16097	300			
							Awarded scope	23920	139	1936760	69	184	63	304	53954	1248.78	0	59883.35	46881.44	1118.77	0	5633	72			
State Total	588	24	5809.23	371	3691.91	4062.91	Achievement/Progress	19451	5	1508137	34	5	27	20	39849	778.78	0	48562.25	38837.13	733.9	0	1655	0			
							Sanctioned Scope	0	5	0	288	2970	0	0	70621	1765.52	23898.41	4135	958022	0	0	0				
							Awarded scope	0	5	0	295	3050	0	0	70651	2088.87	24539.26	27737	5265.34	4122	906121	0	0			
5	BIHAR	NEW	38	0	5856.35	0	1339.43	1339.43	Achievement/Progress	0	0	0	80	810	0	2581	62.47	6936.49	3508.43	391.34	1034.45	219340	0	0		
									Sanctioned Scope	21833	0	2305102	46	0	219	0	55538	3631.69	0	45689.8	27961.57	878.85	0	0	0	
									Awarded scope	23922	0	2346846	46	410	219	1195.35	55252	3613.26	0	44325.18	27784.35	878.85	4123388	38524	272	
		XII	27	0	5251.53	385.64	2883.11	3268.75	Achievement/Progress	19776	0	1813270	23	210	176	696.2	37957	1892.75	0	39586.66	16548.53	398.89	1384845	29696	122	
									Sanctioned Scope	12790	0	1295394	36	375.3	113	631.68	33342	833.58	0	20901.65	27855.95	817	0	0	0	
									Awarded scope	12790	0	1295394	36	375.3	113	631.68	33342	833.58	0	20901.65	27855.95	817	0	0	0	
		XI-II	11	0	2987.93	249.99	1930.6	2180.59	Achievement/Progress	12312	0	1176225	36	126.3	102	0	28261	0	0	19279.13	10673.08	487.27	0	0	0	
									Sanctioned Scope	5879	0	1558075	84	0	71	0	30118	592.87	0	21679.52	16472.27	1787.35	0	0	0	
									Awarded scope	5879	0	1849408	84	0	71	0	30118	592.89	0	21679.52	16472.27	1787.35	0	0	0	
		XI	18	3	2169.42	182.23	1629.53	1811.76	Achievement/Progress	5796	0	1460876	80	0	44	0	8204	153	0	6548.59	3054.03	161.82	0	0	0	
									Sanctioned Scope	8	0	782841	82	0	19	0	30464	523.3	0	25895.56	24422.67	1738.69	0	0	0	
									Awarded scope	8	0	782841	82	0	19	0	30464	523.3	0	25895.57	24422.67	1738.7	0	0	0	
X	26	26	2082.32	208.99	1887.3	2096.29	Achievement/Progress	8	0	782841	82	0	19	0	30464	523.3	0	25895.57	24422.67	1738.7	0	0	0			
							Sanctioned Scope	40510	5	5941412	536	3345.3	422	631.68	220083	7346.96	23898.41	114166.53	99789.46	9356.89	958022	0	0			
							Awarded scope	42599	5	6274489	543	3835.3	422	1827.03	219827	7651.9	24539.26	140538.91	101800.58	9343.9	5029509	38524	272			
State Total	120	29	18347.55	1026.85	9669.97	10696.82	Achievement/Progress	37892	0	5233212	301	1146.3	341	696.2	107467	2631.52	6936.49	94818.37	55089.64	3821.12	1604185	29696	122			
							Sanctioned Scope	2697	15	77795	80	274.2	101	217.25	12894	347.63	5846.73	7036.02	6141.22	1304	44790	807	3382			
							Awarded scope	2943	0	87236	80	274.2	101	217.26	13435	579.73	5731.8	9332.05	5590.38	1130.3	40939	711	3382			
6	NEW	27	0	1263.49	0	578.17	578.17	Achievement/Progress	2215	0	73547	55	186.2	65	137.05	5215	147.83	772.66	6025.05	3115.85	511.33	2469	0	2636		
								Sanctioned Scope	3236	0	64033	0	0	23	0	4933	93.79	0	3498.03	2450.53	0	0	0	0		
								Awarded scope	3236	0	29649	0	0	23	0	5262	101.7	0	3686.23	2683.34	0	0	0	0		
		XII	4	0	286.09	0	202.4	202.4	Achievement/Progress	3223	0	28063	0	0	23	0	5013	0	0	3372.07	1768.83	0	0	0	0	
									Sanctioned Scope	1077	0	84334	1	3.15	0	0	3337	32.74	0	1926	2809.3	0	0	0	0	
									Awarded scope	1077	0	0	1	3.15	0	0	3337	32.74	0	1926	2809.3	0	0	0	0	
XI-II	2	0	175.03	0	116.96	116.96	Achievement/Progress	1015	0	50574	1	0	0	0	2926	0	0	1926	2170.21	0	0	0	0			

### DDUGJY: Progress Report: All India

Sl	Name of State	plan	Number of project		Financial (Rs Cr)				Physical																					
			Covered	Closed	Sanction Cost	Loan	Subsidy	Release	Parameter	Intensive Elecnr Villages (Nos)	SAGY Villages (Nos)	Connections to BPL HHs (Nos)	Substation 33/11 KV				DTR		Feeder Segregation (Excl. 11 KV Lines) (CKm)	Lines (CKm)			Energy Meters (Nos)							
													New		Augmentation		Nos	MVA		Nos	MVA	Nos	MVA	Line(CKm)	LT	11 KV Line (Excl. Feeder segregation)	33 & 66 KV	Consumer	DTR	11 KV Feeder
													Nos	MVA	Nos	MVA														
6	CHHATTISGARH	XI	13	8	948.89	0	754.42	754.42	Sanctioned Scope	11747	0	1055099	11	0	56	0	16543	294.23	0	16749.55	11008.12	281.25	0	0	0	0	0	0	0	
									Awarded scope	11747	0	554035	11	0	56	0	16543	294.23	0	16749.55	11008.12	281.25	0	0	0	0				
			Achievement/Progress	11404	0	950434	11	0	50	0	14092	101	0	12896.58	8100.36	92.07	0	0	0	0										
			Sanctioned Scope	3085	0	134459	9	0	10	0	3181	47	0	2272.66	1463.16	0	0	0	0	0										
			Awarded scope	3085	0	134459	9	0	10	0	3181	47	0	2272.65	1463.16	0	0	0	0	0										
			Achievement/Progress	3085	0	134459	9	0	10	0	3181	47	0	2272.65	1463.16	0	0	0	0	0										
		X	3	3	220.18	0	200.96	200.96	Sanctioned Scope	0	0	51322	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
									Awarded scope	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		DDG NEW	850	0	269.21	0	130.11	130.11	Achievement/Progress	0	0	14241	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
									Sanctioned Scope	0	0	3923	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		DDG XII	87	0	24.31	0	21.12	21.12	Achievement/Progress	0	0	4490	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
									Sanctioned Scope	0	0	645	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		DDG XI	9	0	3.45	0	3.05	3.05	Achievement/Progress	0	0	490	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
									Sanctioned Scope	0	0	645	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		State Total			995	11	3190.65	0	2007.19	2007.19	Achievement/Progress	20942	0	1256298	76	186.2	148	137.05	30427	295.83	772.66	26492.35	16618.4	603.4	2469	0	2636			
											Sanctioned Scope	21842	15	1471610	101	277.35	190	217.25	40888	815.39	5846.73	31482.26	23872.33	1585.25	44790	807	3382			
											Awarded scope	22088	0	809947	101	277.35	190	217.26	41758	1055.39	5731.8	33966.48	23554.29	1411.55	40939	711	3382			
		7	DADRA & NAGAR HAVELI	NEW	1	0	5	0	0.9	0.9	Achievement/Progress	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Sanctioned Scope	8										1	216	0	0	0	0	14	1.4	0	3.24	37.93	0	3452	352	34					
Awarded scope	0										0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0				
State Total			1	0	5	0	0.9	0.9	Achievement/Progress	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
									Sanctioned Scope	8	1	216	0	0	0	0	14	1.4	0	3.24	37.93	0	3452	352	34					
									Awarded scope	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0				
8	GOA	NEW	2	0	20	0	1.2	1.2	Achievement/Progress	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
									Sanctioned Scope	0	3	0	0	0	0	0	0	0	0	0	0	0	0	0	0	115276	0	0		
									Awarded scope	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	188374	0	0		
State Total			2	0	20	0	1.2	1.2	Achievement/Progress	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0		
									Sanctioned Scope	0	3	0	0	0	0	0	0	0	0	0	0	0	0	0	0	115276	0	0		
									Awarded scope	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	188374	0	0		
9	GUJARAT	NEW	27	0	924.56	0	475.55	475.55	Achievement/Progress	8941	19	5060	21	455	0	17466	370.11	354.3	2525.04	2309.21	87	939771	56805	0	0					
									Sanctioned Scope	8941	19	8027	14	405	0	18998	416.16	1027.8	20810.46	8674.49	72	1383448	58048	0	0					
			Achievement/Progress	8941	19	5060	10	300	0	17008	382.68	887.5	17719.51	7428.44	39.93	1200894	50480	0	0											
			Sanctioned Scope	14053	0	677504	0	0	0	2306	40	0	7011.96	988.78	0	0	0	0	0											
			Awarded scope	14053	0	677504	0	0	0	2306	40	0	7011.95	988.77	0	0	0	0	0											
			Achievement/Progress	14053	0	677504	0	0	0	2306	40	0	7011.95	988.77	0	0	0	0	0											
		XI	22	22	250.03	23.58	226.74	250.32	Sanctioned Scope	2091	0	165441	0	0	0	396	12	0	1849.49	124.26	0	0	0	0	0	0				
									Awarded scope	2091	0	165441	0	0	0	396	12	0	1849.5	124.26	0	0	0	0	0					
		X	3	3	65.16	6.5	58.66	65.16	Achievement/Progress	2091	0	165441	0	0	0	396	12	0	1849.5	124.26	0	0	0	0	0	0				
									Sanctioned Scope	25085	19	848005	21	455	0	20168	422.11	354.3	11386.49	3422.25	87	939771	56805	0	0					
		State Total			52	25	1239.75	30.08	760.95	791.03	Achievement/Progress	25085	19	848005	10	300	0	19710	434.68	887.5	26580.96	8541.47	39.93	1200894	50480	0	0			
											Sanctioned Scope	2642	15	37890	14	162.5	2	5.7	3379	255.28	240.12	771.1	700.01	123	33007	57	994			
Awarded scope	1602										15	49798	13	150	1	5.7	3509	283.87	303.29	1588.69	1694.88	107.32	44993	0	0					

### DDUGJY: Progress Report: All India

Sl	Name of State	plan	Number of project		Financial (Rs Cr)				Physical																		
			Covered	Closed	Sanction Cost	Loan	Subsidy	Release	Parameter	Intensive Elecnr Villages (Nos)	SAGY Villages (Nos)	Connections to BPL HHs (Nos)	Substation 33/11 KV				DTR		Feeder Segregation (Excl. 11 KV Lines) (CKm)	Lines (CKm)			Energy Meters (Nos)				
													New		Augmentation		Nos	MVA	Line(CKm)	LT	11 KV Line (Excl. Feeder segregation)	33 & 66 KV	Consumer	DTR	11 KV Feeder		
													Nos	MVA	Nos	MVA											
10	HARYANA	NEW	0	0	320.2	0	33.02	33.02	Achievement/Progress	91	7	3646	0	0	0	0	554	34.34	125.5	985.78	630.91	3.91	22136	0	0	0	
			Sanctioned Scope	625	0	21432	0	0	0	0	500	10.33	0	191.84	113.14	0	0	0	0	0	0	0	0	0	0	0	0
			Awarded scope	625	0	0	0	0	0	0	500	10.33	0	191.84	113.14	0	0	0	0	0	0	0	0	0	0	0	0
		XI-II	3	0	17.02	0.42	3.78	4.2	Achievement/Progress	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
			Sanctioned Scope	4161	0	164025	0	0	0	0	4693	125	0	534.93	726.26	0	0	0	0	0	0	0	0	0	0	0	0
		Awarded scope	4161	0	164025	0	0	0	0	4693	125	0	534.93	726.27	0	0	0	0	0	0	0	0	0	0	0	0	0
			Achievement/Progress	4161	0	164025	0	0	0	0	4693	125	0	534.93	726.27	0	0	0	0	0	0	0	0	0	0	0	0
		Sanctioned Scope	976	0	34555	0	0	0	0	893	29	0	160.9	949.37	0	0	0	0	0	0	0	0	0	0	0	0	0
			Awarded scope	976	0	34555	0	0	0	893	29	0	160.9	949.37	0	0	0	0	0	0	0	0	0	0	0	0	0
		X	4	4	38.67	3.72	31.98	35.7	Achievement/Progress	976	0	34555	0	0	0	893	29	0	160.9	949.37	0	0	0	0	0	0	0
Sanctioned Scope	8404		15	257902	14	162.5	2	5.7	9465	419.61	240.12	1658.77	2488.78	123	33007	57	994										
Awarded scope	7364	15	248378	13	150	1	5.7	9595	448.2	303.29	2476.36	3483.65	107.32	44993	0	6											
	Achievement/Progress	5228	7	202226	0	0	0	6140	188.34	125.5	1681.61	2306.55	3.91	22136	0	0											
Sanctioned Scope	3803	1	3288	16	58.7	29	61.35	321	16.87	0	1338.7	454.17	74.7	132661	412	18											
	Awarded scope	3532	1	3277	13	49.15	12	46.35	271	14.63	0	1359.7	402.38	71.7	109406	412	18										
11	HIMACHAL PRADESH	NEW	12	0	159.12	0	13.46	13.46	Achievement/Progress	27	0	0	0	0	0	0	0	6.17	0	0	228	0	0	0	0		
			Sanctioned Scope	7467	0	14931	0	4	0	2060	57	0	5428.91	1284.1	0	0	0	0	0								
			Awarded scope	7467	0	14931	0	4	0	2060	57	0	5428.9	1284.09	0	0	0	0	0								
		XI	12	11	258.89	27.72	222.39	250.11	Achievement/Progress	7467	0	14931	0	4	0	2060	57	0	5428.9	1284.09	0	0	0	0	0		
			Sanctioned Scope	1103	0	832	1	0	4	0	175	2.82	0	472.19	212.5	64	0	175	0								
		Awarded scope	1103	0	832	1	0	4	0	175	2.82	0	472.19	212.5	64	0	175	0									
			Achievement/Progress	1103	0	832	1	0	4	0	0	0	0	0	0	0	0	0	0								
		Sanctioned Scope	12373	1	19051	17	58.7	37	61.35	2556	76.69	0	7239.8	1950.77	138.7	132661	587	18									
			Awarded scope	12102	1	19040	14	49.15	20	46.35	2506	74.45	0	7260.79	1898.97	135.7	109406	587	18								
		X	1	0	66.51	5.97	53.87	59.84	Achievement/Progress	1103	0	832	1	0	4	0	0	0	0	0	0	0	0	0	0	0	
Sanctioned Scope	12373		1	19051	17	58.7	37	61.35	2556	76.69	0	7239.8	1950.77	138.7	132661	587	18										
Awarded scope	12102	1	19040	14	49.15	20	46.35	2506	74.45	0	7260.79	1898.97	135.7	109406	587	18											
	Achievement/Progress	8597	0	15763	1	0	8	0	2060	57	0	5435.07	1284.09	0	228	0	0										
12	JAMMU & KASHMIR	NEW	21	0	619.6	0	71.45	71.45	Sanctioned Scope	2250	6	46586	40	249.55	25	100.15	2395	134.18	912.51	2923.43	2976.13	440	397417	7601	819		
			Awarded scope	1435	5	39312	8	34.65	10	39.85	912	45.66	95.47	1365.55	1633.51	132.68	65475	1851	169								
			Achievement/Progress	0	0	184	0	0	0	0	0	0	0	0	0	0	0	0	0	0							
		Sanctioned Scope	182	0	11735	0	1	0	473	11.83	0	884.48	660.25	0	0	0	0	0									
			Awarded scope	72	0	3456	0	1	0	154	1.97	0	246	172	0	0	0	0	0								
		XII	3	0	101.28	1.74	15.64	17.38	Achievement/Progress	1	0	456	0	0	0	0	0	0	0	0	0	0	0	0			
			Sanctioned Scope	2168	0	45913	16	0	16	0	3815	89.54	0	5043.55	2994.18	86	0	0	0								
		Awarded scope	2978	0	55207	16	22.1	16	0	3794	89.52	0	4692.49	2885.98	196	0	0	0									
			Achievement/Progress	2067	0	44995	16	0	16	0	3192	68.37	0	4209.11	1806.05	162	0	0	0								
		Sanctioned Scope	840	0	24153	4	0	0	0	987	24	0	1468.16	784.13	26.41	0	0	0									
Awarded scope	840		0	24153	4	0	0	987	24	0	1468.16	784.13	26.41	0	0	0											
X	3	3	96.68	10.94	98.22	109.16	Achievement/Progress	840	0	24153	4	0	0	987	24	0	1468.16	784.13	26.41	0	0	0					
	Sanctioned Scope																										
Awarded scope																											
	Achievement/Progress																										
Sanctioned Scope																											
	Awarded scope																										
DDG NEW	0	0	0	0	0	0	Achievement/Progress																				
	Sanctioned Scope																										
Awarded scope																											
	Achievement/Progress																										
Sanctioned Scope																											
	Awarded scope																										
State Total	38	10	1644.59	86.58	845.2	931.78	Achievement/Progress	5440	6	128387	60	249.55	42	100.15	7670	259.55	912.51	10319.62	7414.69	552.41	397417	7601	819				
	Sanctioned Scope	5325	5	122128	28	56.75	27	39.85	5847	161.15	95.47	7772.2	5475.62	355.09	65475	1851	169										
Awarded scope																											
	Achievement/Progress	2908	0	69788	20	0	16	0	4179	92.37	0	5677.27	2590.18	188.41	0	0	0										

**DDUGJY: Progress Report: All India**

Sl	Name of State	plan	Number of project		Financial (Rs Cr)				Physical																					
			Covered	Closed	Sanction Cost	Loan	Subsidy	Release	Parameter	Intensive Elecnr Villages (Nos)	SAGY Villages (Nos)	Connections to BPL HHs (Nos)	Substation 33/11 KV				DTR		Feeder Segregation (Excl. 11 KV Lines) (CKm)	Lines (CKM)			Energy Meters (Nos)							
													New		Augmentation		Nos	MVA		Nos	MVA	Nos	MVA	Line(CKm)	LT	11 KV Line (Excl. Feeder segregation)	33 & 66 KV	Consumer	DTR	11 KV Feeder
													Nos	MVA	Nos	MVA														
13	JHARKHAND	NEW	24	0	3722.15	0	1067.82	1067.82	Sanctioned Scope	11510	19	340482	104	830	131	378.35	64645	1536.09	30106.5	13346.24	3044.33	1010	619745	0	841					
									Awarded scope	13784	20	388928	110	1030	107	535	64827	1608.29	33110.51	19638.96	22322.73	1077.98	1007118	64336	629					
		XII	17	0	1260.92	70.52	623.21	693.73	693.73	Achievement/Progress	7161	17	183095	28	0	0	0	12390	17.5	615.55	9970.98	3526.51	8.6	91212	12390	629				
										Sanctioned Scope	17784	0	471971	7	0	52	0	22473	571.83	0	8045.64	8487.89	218.67	0	0	0				
		XI	9	5	1524.8	140.84	1257.46	1398.3	1398.3	Awarded scope	17784	0	471971	7	0	52	0	21980	571.82	0	7820.18	8389.68	218.67	30001	1779	0				
										Achievement/Progress	9477	0	193662	0	0	0	0	11655	0	0	6424.97	3300.72	0	19680	1172	0				
		X	13	6	1817.62	169.64	1508.48	1678.12	1678.12	Sanctioned Scope	2780	0	785295	46	0	38	0	26123	358.06	0	20725.78	21047.07	1013.89	0	0	0				
										Awarded scope	2780	0	711483	46	0	38	0	26123	358.05	0	20725.78	21047.07	1013.89	0	0	0				
		DDG NEW	382	0	196.17	15	52.07	67.07	67.07	Achievement/Progress	2280	0	661899	45	0	21	0	14805	197	0	8602.97	9139.3	494.63	0	0	0				
										Sanctioned Scope	3899	0	826678	61	0	24	0	30213	413.26	0	24233.77	26621.23	1444.55	0	0	0				
		State Total		445	11	8521.66	396	4509.04	4905.04	Awarded scope	3899	0	734625	61	0	24	0	30213	413.26	0	24233.77	26621.23	1444.55	0	0	0				
										Achievement/Progress	0	0	11089	0	0	0	0	0	0	0	0	0	0	0	0	0	0			
		14	KARNATAKA	NEW	31	2	1754.51	0	558.65	558.65	Sanctioned Scope	35973	19	2445634	218	830	245	378.35	143454	2879.24	30106.5	66351.43	59200.52	3687.11	619745	0	841			
Awarded scope	38247										20	2307007	224	1030	221	535	143143	2951.42	33110.51	72418.69	78380.71	3755.09	1037119	66115	629					
XII	9			0	104.01	4.75	42.25	47	47	Achievement/Progress	22330	17	1669703	134	0	29	0	47213	328.5	615.55	33517.85	23366.15	1013.18	110892	13562	629				
										Sanctioned Scope	21023	150	297788	4	40	3	15	12360	468.27	12501.64	5075.56	4394.4	39	1750404	24400	5582				
XI-II	2			2	79.64	7.97	71.68	79.65	79.65	Awarded scope	21023	150	297995	4	40	3	15	12331	594.31	13567.73	6874.62	10878.83	39	1242746	19469	0				
										Achievement/Progress	376	49	123843	1	10	3	15	3667	132.73	4244.67	1558.11	3899.02	21.5	97377	9140	0				
X	17			17	563.46	54.74	501.35	556.09	556.09	Sanctioned Scope	9205	0	130785	0	0	0	0	1979	25.75	0	779.26	509.64	0	0	0	0				
										Awarded scope	9205	0	130785	0	0	0	0	1979	25.74	0	779.26	509.64	0	0	0	0				
DDG NEW	2			0	0.61	0	0.21	0.21	0.21	Achievement/Progress	5200	0	130785	0	0	0	0	699	14.65	0	354.56	104.59	0	0	0	0				
										Sanctioned Scope	596	0	21431	0	0	0	0	708	17.7	0	1471.24	281.17	0	0	0	0				
DDG XII	36			0	27.5	0	11.71	11.71	11.71	Awarded scope	596	0	21431	0	0	0	0	708	17.7	0	1471.24	281.17	0	0	0	0				
										Achievement/Progress	5668	0	239943	0	0	0	0	4141	103	0	6514.91	1688.02	0	0	0	0				
State Total				105	29	2812.4	96.38	1433.39	1529.77	Awarded scope	5668	0	239943	0	0	0	0	4141	103	0	6514.91	1688.02	0	0	0	0				
		Achievement/Progress	5668							0	239943	0	0	0	0	4141	103	0	6514.91	1688.02	0	0	0	0						
State Total		105	29	2812.4	96.38	1433.39	1529.77	Awarded scope	16518	0	632667	0	0	5	0	10977	274	0	10042.84	2499.02	0	0	0	0						
								Achievement/Progress	16518	0	632667	0	0	5	0	10977	274	0	10042.84	2499.02	0	0	0	0						
State Total		105	29	2812.4	96.38	1433.39	1529.77	Awarded scope	0	0	123	0	0	0	0	0	0	0	0	0	0	0	0	0						
								Achievement/Progress	0	0	123	0	0	0	0	0	0	0	0	0	0	0	0	0	0					
State Total		14	0	485.33	0	173.86	173.86	Awarded scope	0	0	2456	0	0	0	0	0	0	0	0	0	0	0	0	0						
								Achievement/Progress	0	0	1579	0	0	0	0	0	0	0	0	0	0	0	0	0	0					
State Total		14	0	485.33	0	173.86	173.86	Awarded scope	1315	27	98527	2	15	7	31	581	59.02	0	3368.11	1281.94	17	1778944	23655	103						
								Achievement/Progress	1315	27	98527	2	15	7	31	581	59.04	0	3368.11	1281.94	17	1778944	23655	103						



### DDUGJY: Progress Report: All India

Sl	Name of State	plan	Number of project		Financial (Rs Cr)				Physical																	
			Covered	Closed	Sanction Cost	Loan	Subsidy	Release	Parameter	Intensive Elecnr Villages (Nos)	SAGY Villages (Nos)	Connections to BPL HHs (Nos)	Substation 33/11 KV				DTR		Feeder Segregation (Excl. 11 KV Lines) (CKm)	Lines (CKM)			Energy Meters (Nos)			
													New		Augmentation		Nos	MVA		Line(CKm)	LT	11 KV Line (Excl. Feeder segregation)	33 & 66 KV	Consumer	DTR	11 KV Feeder
													Nos	MVA	Nos	MVA										
15	KERALA	NEW	7	7	77.12	7.56	68.12	75.68	Achievement/Progress	1315	10	108985	1	5	3	15	458	44.62	0	2363.44	885.61	0	1180005	342	7	
			Sanctioned Scope	493	0	31944	0	0	3	0	669	17	0	834.08	828.51	0	0	0	0							
			Awarded scope	493	0	31944	0	0	3	0	669	17	0	834.08	828.51	0	0	0	0							
		XI-II	6	6	102.2	10.2	91.99	102.19	Achievement/Progress	493	0	31944	0	0	3	0	669	17	0	834.08	828.51	0	0	0	0	
			Sanctioned Scope	557	0	97646	2	0	2	0	881	22	0	2297.41	860.63	2.5	0	0	0							
			Awarded scope	557	0	97646	2	0	2	0	881	22	0	2297.41	860.63	2.5	0	0	0							
		XI	1	1	33.19	1.82	31.37	33.19	Achievement/Progress	557	0	97646	2	0	2	0	881	22	0	2297.41	860.63	2.5	0	0	0	
			Sanctioned Scope	37	0	20715	0	0	0	0	275	7	0	432.2	249.9	0	0	0	0							
			Awarded scope	37	0	20715	0	0	0	0	275	7	0	432.2	249.9	0	0	0	0							
		X	15	0	5.32	0.14	1.24	1.38	Achievement/Progress	37	0	20715	0	0	0	0	275	7	0	432.2	249.9	0	0	0	0	
			Sanctioned Scope	0	0	730	0	0	0	0	0	0	0	0	0	0	0	0	0	0						
			Awarded scope	0	0	730	0	0	0	0	0	0	0	0	0	0	0	0	0	0						
		DDG XII	0	0	0	0	0	0	Achievement/Progress	0	0	239	0	0	0	0	0	0	0	0	0	0	0	0	0	
			Sanctioned Scope	2402	27	249562	4	15	12	31	2406	105.02	0	6931.8	3220.98	19.5	1778944	23655	103							
			Awarded scope	2402	27	249562	4	15	12	31	2406	105.04	0	6931.8	3220.98	19.5	1778944	23655	103							
State Total	43	14	703.22	19.72	366.58	386.3	Achievement/Progress	2402	10	259529	3	5	8	15	2283	90.62	0	5927.13	2824.65	2.5	1180005	342	7			
	Sanctioned Scope	25662	40	525288	135	675	335	1756.2	28093	1565.89	13746.48	11715.7	9100.56	1171.7	1297707	8652	999									
	Awarded scope	22285	39	390278	139	690	291	923.7	22150	1259.43	10600.11	13309.53	11210.69	1523.7	1183312	7612	710									
16	MADHYA PRADESH	NEW	50	0	2885.27	0	719.1	719.1	Achievement/Progress	6005	27	115136	27	135	110	313.65	7061	414.07	3006.51	7152.37	4120.99	325.48	116928	3461	174	
			Sanctioned Scope	25759	0	863166	34	0	132	0	19111	483	0	12485.18	13385.45	315.95	0	0	0							
			Awarded scope	25759	0	731375	34	0	132	0	19111	483	0	12485.18	13385.45	315.95	0	0	0							
		XII	34	0	1430.87	101.98	908.26	1010.24	Achievement/Progress	19267	0	478458	29	0	130	0	14965	0	0	13414	8196.74	143.28	0	0	0	
			Sanctioned Scope	15635	0	496714	0	0	0	0	14899	338.08	0	8094.38	18712.12	0	0	0	0							
			Awarded scope	15635	0	496714	0	0	0	0	14899	338.08	0	8094.38	18712.12	0	0	0	0							
		XI-II	20	0	983.18	71.98	639.38	711.36	Achievement/Progress	9862	0	351785	0	0	0	0	11941	0	0	6443.09	14766.65	0	0	0	0	
			Sanctioned Scope	22348	0	1023773	1	0	45	0	25291	540.63	0	22321.58	25206.2	0	0	0	0							
			Awarded scope	22348	0	1065750	1	0	45	0	25291	540.64	0	22321.58	25206.19	0	0	0	0							
		XI	24	6	1374.86	120.29	1081.64	1201.93	Achievement/Progress	20687	0	857758	1	0	31	0	21959	105	0	21780.3	17076.22	0	0	0	0	
			Sanctioned Scope	9554	0	288184	4	0	27	0	11710	235.96	0	4739.72	9588.85	23.89	0	0	0							
			Awarded scope	9554	0	287276	4	0	27	0	11710	235.96	0	4739.72	9588.85	23.89	0	0	0							
		X	8	7	502.57	48.3	433.23	481.53	Achievement/Progress	9554	0	288184	4	0	27	0	9720	189	0	3891.72	8053.85	23.89	0	0	0	
			Sanctioned Scope	0	0	7100	0	0	0	0	0	0	0	0	0	0	0	0	0	0						
			Awarded scope	0	0	7100	0	0	0	0	0	0	0	0	0	0	0	0	0	0						
DDG NEW	122	0	60.92	0	0.87	0.87	Achievement/Progress	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0			
	Sanctioned Scope	0	0	2303	0	0	0	0	0	0	0	0	0	0	0	0	0	0								
	Awarded scope	0	0	2410	0	0	0	0	0	0	0	0	0	0	0	0	0	0								
DDG XI	25	0	27.17	0	14.71	14.71	Achievement/Progress	0	0	2410	0	0	0	0	0	0	0	0	0	0	0	0	0			
	Sanctioned Scope	98958	40	3206528	174	675	539	1756.2	99104	3163.56	13746.48	59356.56	75993.18	1511.54	1297707	8652	999									
	Awarded scope	95581	39	2973803	178	690	495	923.7	93161	2857.11	10600.11	60950.39	78103.3	1863.54	1183312	7612	710									
State Total	283	13	7264.84	342.55	3797.19	4139.74	Achievement/Progress	65375	27	2093731	61	135	298	313.65	65646	708.07	3006.51	52681.48	52214.44	492.65	116928	3461	174			
	Sanctioned Scope	30176	79	395703	216	1114.25	104	418.05	10876	965.94	11239.72	5662.2	5144.26	2925.05	0	0	0									
	Awarded scope	30177	79	386439	216	1110	97	555	10023	896.78	11104	6028.39	4835.67	2887.12	0	0	0									
NEW	37	0	2174.95	0	390.88	390.88	Achievement/Progress	235	56	85461	97	500	76	430	2847	245.06	3225.49	1436.26	1648.21	1148.74	0	0	0			





### DDUGJY: Progress Report: All India

Sl	Name of State	plan	Number of project		Financial (Rs Cr)				Physical																					
			Covered	Closed	Sanction Cost	Loan	Subsidy	Release	Parameter	Intensive Elecnr Villages (Nos)	SAGY Villages (Nos)	Connections to BPL HHs (Nos)	Substation 33/11 KV				DTR		Feeder Segregation (Excl. 11 KV Lines) (CKm)	Lines (CKm)			Energy Meters (Nos)							
													New		Augmentation		Nos	MVA		Nos	MVA	Nos	MVA	Line(CKm)	LT	11 KV Line (Excl. Feeder segregation)	33 & 66 KV	Consumer	DTR	11 KV Feeder
													Nos	MVA	Nos	MVA														
22	Gujarat	X	4	2	419.08	40.05	353.75	393.8	Sanctioned Scope	3910	0	351718	1	0	10	0	8926	118.74	0	8291.4	2941.77	26	0	0	0	0				
									Awarded scope	3910	0	351718	1	0	10	0	8926	118.74	0	8291.4	2941.77	26	0	0	0					
			Achievement/Progress	3910	0	351718	1	0	10	0	5746	67	0	7073.4	2409.27	0	0	0	0											
			Sanctioned Scope	0	0	8821	0	0	0	0	0	0	0	0	0	0	0	0	0	0										
			Awarded scope	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0										
			Achievement/Progress	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0										
		DDG NEW	269	0	95.05	0	45.62	45.62	Sanctioned Scope	0	0	43	0	0	0	0	0	0	0	0	0	0	0	0	0	0				
									Awarded scope	0	0	43	0	0	0	0	0	0	0	0	0	0	0	0	0					
		DDG XII	7	0	1.97	0	0.53	0.53	Sanctioned Scope	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0				
									Awarded scope	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0					
									Achievement/Progress	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0				
									Sanctioned Scope	73745	35	4560747	50	122.15	504	1020.15	128928	6646.26	1556.9	87423.07	85332.43	1184.07	1668085	57738	1530					
State Total			370	16	8868.96	523.83	5299	5822.83	Awarded scope	72664	54	4481681	48	111.5	564	1627.9	124650	3091.5	1508.08	86561.77	81151.51	2546	1111352	0	648					
									Achievement/Progress	39437	47	3110735	42	26.3	205	82.3	47174	663.82	375.16	40894.44	25288.8	493.2	2171	0	0					
23	PUDUCHERRY	NEW	2	0	20.16	0	1.2	1.2	Sanctioned Scope	17	0	0	0	0	0	21	5.25	0	12.95	48.05	0	75609	1168	28						
									Awarded scope	17	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1250	0				
									Achievement/Progress	17	0	0	0	0	0	0	0	21	5.25	0	12.95	48.05	0	75609	1168	28				
State Total			2	0	20.16	0	1.2	1.2	Awarded scope	17	0	0	0	0	0	0	0	0	0	0	0	0	1250	0						
									Achievement/Progress	0	20	0	0	0	0	0	0	0	0	0	0	0	0	0	0					
24	PUNJAB	NEW	20	0	251.97	0	45.53	45.53	Sanctioned Scope	0	20	0	0	0	0	1721	129.22	13.61	17.33	625.87	0	254565	0	0						
									Awarded scope	0	20	0	0	0	0	1721	129.22	13.61	17.33	625.88	0	254565	0	0						
			Achievement/Progress	0	0	0	0	0	0	25	0	0	0	149.83	0	0	0	0												
			Sanctioned Scope	6131	0	92988	0	0	0	4198	104	0	38.4	555.3	0	0	0	0												
			Awarded scope	6131	0	92988	0	0	0	4198	104	0	38.4	555.3	0	0	0	0												
			Achievement/Progress	6131	0	92988	0	0	0	4198	104	0	38.4	555.3	0	0	0	0												
		XI	17	17	34.9	5.46	51.43	56.89	Sanctioned Scope	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0						
									Awarded scope	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0						
		X	0	0	3	0	3	3	Sanctioned Scope	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0						
									Awarded scope	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0						
		State Total			37	17	289.87	5.46	99.96	105.42	Achievement/Progress	6131	20	92988	0	0	0	5919	233.22	13.61	55.73	1181.17	0	254565	0	0				
											Awarded scope	6131	20	92988	0	0	0	5919	233.22	13.61	55.73	1181.18	0	254565	0	0				
							Achievement/Progress	6131	0	92988	0	0	0	4223	104	0	38.4	705.13	0	0	0	0								
							Sanctioned Scope	14827	34	244138	208	668.9	5	7.75	39084	661.55	8615.03	22683	21414.43	1930.7	961827	0	8299							
25	RAJASTHAN	NEW	33	0	2819.43	0	469.16	469.16	Awarded scope	18205	34	256674	214	756.35	5	7.75	50709	797.72	15360	26040.55	22716.19	1918.58	752771	0	8763					
									Achievement/Progress	4446	0	79548	62	201.55	0	0	26594	291.98	1238.1	12902.42	7339.87	342.26	199964	0	0					
			Sanctioned Scope	25397	0	443757	0	0	19	0	45678	590.84	0	25783.16	22328.57	0	0	0	0											
			Awarded scope	25406	0	302124	0	0	19	6.3	53643	590.84	0	30324.17	23371.01	0	0	0	0											
			Achievement/Progress	20494	0	245449	0	0	2	6.3	18079	51.84	0	13140.51	5464.52	0	0	0	0											
			Sanctioned Scope	18563	0	630404	0	0	0	0	28269	453.22	0	30752	12477.49	0	0	0	0											
		XII	28	0	1453.19	102.57	916.69	1019.26	Awarded scope	18563	0	786650	0	0	0	0	0	0	0	0	0	0	0	0						
									Achievement/Progress	18563	0	629996	0	0	0	0	12942	208	0	15921.58	6454.12	0	0	0	0					
		XI	20	13	762.47	72.4	645.21	717.61	Sanctioned Scope	14664	0	470948	2	0	0	0	15266	294	0	15645.98	7421.91	49.49	0	0	0					
									Awarded scope	14664	0	470948	2	0	0	0	15266	294	0	15645.98	7421.91	49.49	0	0	0					
		X	25	25	442.76	44.39	366.86	411.25	Achievement/Progress	14664	0	470948	2	0	0	0	15266	294	0	15645.98	7421.91	49.49	0	0	0					
									Sanctioned Scope	73451	34	1789247	210	668.9	24	7.75	128297	1999.61	8615.03	94864.14	63642.4	1980.19	961827	0	8299					
State Total			106	38	5477.85	219.36	2397.97	2617.78	Awarded scope	76838	34	1816396	216	756.35	24	14.05	147887	2135.78	15360	102762.7	65986.6	1968.07	752771	0	8763					

### DDUGJY: Progress Report: All India

Sl	Name of State	plan	Number of project		Financial (Rs Cr)				Physical																	
			Covered	Closed	Sanction Cost	Loan	Subsidy	Release	Parameter	Intensive Elecnr Villages (Nos)	SAGY Villages (Nos)	Connections to BPL HHs (Nos)	Substation 33/11 KV				DTR		Feeder Segregation (Excl. 11 KV Lines) (CKm)	Lines (CKm)			Energy Meters (Nos)			
													New		Augmentation		Nos	MVA		Line(CKm)	LT	11 KV Line (Excl. Feeder segregation)	33 & 66 KV	Consumer	DTR	11 KV Feeder
													Nos	MVA	Nos	MVA										
26	State Total		8	4	262.13	21.25	198.25	219.5	Achievement/Progress	58167	0	1425941	64	201.55	2	6.3	72881	845.82	1238.1	57610.49	26680.42	391.75	199964	0	0	
								Sanctioned Scope	329	2	3413	0	0	0	0	143	4.58	0	401.91	155.2	0	57655	0	65		
								Awarded scope	658	4	6842	0	0	0	0	288	9.2	0	807.92	311.8	0	103624	0	130		
	SIKKIM	NEW	4	0	49.69	0	12.68	12.68	Achievement/Progress	0	0	1852	0	0	0	0	0	0	0	0	0	0	0	0	0	
								Sanctioned Scope	254	0	9412	0	0	0	0	224	3	0	432.82	300.59	0	0	0	0	0	
								Awarded scope	254	0	9412	0	0	0	0	224	3	0	432.82	300.59	0	0	0	0	0	
		XI	2	2	121.73	12.17	105.67	117.84	Achievement/Progress	254	0	9412	0	0	0	224	3	0	432.82	300.59	0	0	0	0	0	
								Sanctioned Scope	158	0	4189	0	0	0	0	180	2	0	359.06	307.47	0	0	0	0	0	
								Awarded scope	158	0	4189	0	0	0	0	180	2	0	359.06	307.47	0	0	0	0	0	
		X	2	2	90.71	9.08	79.9	88.98	Achievement/Progress	158	0	4189	0	0	0	180	2	0	359.06	307.47	0	0	0	0	0	
								Sanctioned Scope	741	2	17014	0	0	0	0	547	9.58	0	1193.79	763.26	0	57655	0	65		
								Awarded scope	1070	4	20443	0	0	0	0	692	14.2	0	1599.8	919.86	0	103624	0	130		
	State Total		8	4	262.13	21.25	198.25	219.5	Achievement/Progress	412	0	15453	0	0	0	404	5	0	791.88	608.06	0	0	0	0	0	
								Sanctioned Scope	1016	0	897	108	1424	132	1056	1257	95.89	713.47	1191.95	1797.4	1477.97	1193990	0	0		
								Awarded scope	972	0	897	108	1424	132	1056	1257	95.89	713.47	1201.92	1797.43	1477.97	1194135	0	0		
	TAMIL NADU	NEW	27	0	924.11	0	316.95	316.95	Achievement/Progress	972	0	897	31	258	46	362	375	33.25	36.83	553.3	382.02	345.78	473049	0	0	
								Sanctioned Scope	729	0	24369	0	0	0	0	640	14.3	0	408.05	450.77	0	0	0	0		
								Awarded scope	729	0	24369	0	0	0	0	640	14.3	0	408.05	450.77	0	0	0	0		
		XI-II	3	0	41.46	1.35	12.12	13.47	Achievement/Progress	723	0	22592	0	0	0	0	0	0	0	0	0	0	0	0	0	
								Sanctioned Scope	9673	0	501202	0	0	0	0	10129	208	0	1959.21	2646.56	0	0	0	0		
								Awarded scope	9673	0	501202	0	0	0	0	10129	208	0	1959.21	2646.56	0	0	0	0		
		XI	27	26	341.23	34.13	307.08	341.21	Achievement/Progress	9673	0	501202	0	0	0	10129	208	0	1959.21	2646.56	0	0	0	0	0	
								Sanctioned Scope	11418	0	526468	108	1424	132	1056	12026	318.19	713.47	3559.21	4894.73	1477.97	1193990	0	0		
								Awarded scope	11374	0	526468	108	1424	132	1056	12026	318.19	713.47	3569.18	4894.76	1477.97	1194135	0	0		
	State Total		57	26	1306.8	35.48	636.15	671.63	Achievement/Progress	11368	0	524691	31	258	46	362	10504	241.25	36.83	2512.51	3028.58	345.78	473049	0	0	
								Sanctioned Scope	9150	15	415430	84	435	0	0	8482	192.3	0	4313.36	2320.64	389	0	0	1338		
								Awarded scope	9063	15	447014	85	435	0	0	8461	226.81	0	4742.25	2687.31	427.2	0	0	1852		
	Telangana	NEW	10	0	462.3	0	80.14	80.14	Achievement/Progress	65	0	212377	52	250	0	0	2698	69.89	0	1462.33	615.02	202.19	0	0	0	
								Sanctioned Scope	3495	0	204036	0	0	0	0	3174	48	0	3354.23	812.64	0	0	0	0		
								Awarded scope	3495	0	204036	0	0	0	0	3174	48	0	3354.23	812.64	0	0	0	0		
		XI	5	5	107.91	20.9	86.96	107.86	Achievement/Progress	3495	0	204036	0	0	0	3174	48	0	3354.23	812.64	0	0	0	0		
								Sanctioned Scope	5681	0	504829	2	0	0	0	7468	114	0	8543.19	2338.27	8.17	0	0	0		
								Awarded scope	5681	0	504829	2	0	0	0	7468	114	0	8543.19	2338.27	8.17	0	0	0		
		X	5	5	202.83	20.21	182.54	202.75	Achievement/Progress	5681	0	504829	2	0	0	7468	114	0	8543.19	2338.27	8.17	0	0	0		
								Sanctioned Scope	0	0	1275	0	0	0	0	0	0	0	0	0	0	0	0	0		
								Awarded scope	0	0	1275	0	0	0	0	0	0	0	0	0	0	0	0	0		
		DDG XI	39	0	9.26	0	5.87	5.87	Achievement/Progress	0	0	849	0	0	0	0	0	0	0	0	0	0	0	0	0	
								Sanctioned Scope	18326	15	1125570	86	435	0	0	19124	354.3	0	16210.78	5471.55	397.17	0	0	1338		
								Awarded scope	18239	15	1157154	87	435	0	0	19103	388.81	0	16639.67	5838.22	435.37	0	0	1852		
	State Total		59	10	782.3	41.11	355.51	396.62	Achievement/Progress	9241	0	922091	54	250	0	0	13340	231.89	0	13359.75	3765.93	210.36	0	0	0	
								Sanctioned Scope	251	0	2816	0	0	0	0	144	4.55	0	218.1	95.82	0	162628	2786	0		
								Awarded scope	251	0	2816	0	0	0	0	147	4.66	0	231.32	92.61	0	0	0	0		
		NEW	8	0	74.12	0	10.93	10.93	Achievement/Progress	0	0	2816	0	0	0	16	0.48	0	120.65	46.59	0	0	0	0	0	





### DDUGJY: Progress Report: All India

Sl	Name of State	plan	Number of project		Financial (Rs Cr)				Physical																	
			Covered	Closed	Sanction Cost	Loan	Subsidy	Release	Parameter	Intensive Elecfn Villages (Nos)	SAGY Villages (Nos)	Connections to BPL HHs (Nos)	Substation 33/11 KV				DTR		Feeder Segregation (Excl. 11 KV Lines) (CKm)	Lines (CKm)			Energy Meters (Nos)			
													New		Augmentation		Nos	MVA		Line(CKm)	LT	11 KV Line (Excl. Feeder segregation)	33 & 66 KV	Consumer	DTR	11 KV Feeder
													Nos	MVA	Nos	MVA										
		X						Total Achievement/Progress	97084	0	7455237	402	0	402	0	250880	3843.3	0	144503.94	133026.93	6095.16	0	0	0		
	Plan Wise Total	DDG NEW	3867	0	1156.34	22.45	400.04	422.49	Total Sanctioned Scope	0	0	139410	0	0	0	0	0	0	0	0	0	0	0	0		
								Total Awarded scope	13	0	15525	0	0	0	0	0	0	0	0	0	0	0	0	0		
	Plan Wise Total	DDG XII	353	0	112.17	2.14	52.57	54.71	Total Achievement/Progress	0	0	43335	0	0	0	0	0	0	0	0	0	0	0	0		
								Total Sanctioned Scope	0	0	14027	0	0	0	0	0	0	0	0	0	0	0	0	0		
								Total Awarded scope	0	0	13150	0	0	0	0	0	0	0	0	0	0	0	0	0		
	Plan Wise Total	DDG XI	157	0	86.63	2.74	50.55	53.29	Total Achievement/Progress	0	0	10885	0	0	0	0	0	0	0	0	0	0	0	0		
								Total Sanctioned Scope	0	0	8659	0	0	0	0	0	0	0	0	0	0	0	0	0		
								Total Awarded scope	0	0	8766	0	0	0	0	0	0	0	0	0	0	0	0	0		
	Grand Total		5944	503	108492.73	5195.95	58704.93	63900.88	Total Sanctioned Scope	780337	756	39006730	2727	13789.3	3872	11100.38	1535474	43318.85	159779.54	854010.74	755761.92	43319.29	14889629	376409	29336	
								Total Awarded scope	800068	782	36721716	2702	14322.3	3800	12855.44	1537399	39938.79	167241.52	924266.85	787320.95	43890.03	18915315	394662	21013		
								Total Achievement/Progress	548875	377	30690408	1513	4858.15	2316	4456.55	882586	13141.33	42058.22	632963.16	432491.74	18187.88	6932030	120925	5652		



## Saubhagaya : Households Electrification Status All India

Sl. No	State	Total Households	Electrified Households as on 10th Oct,2017	Household Electrified w.e.f 11th Oct,2017			Balance Un-electrified Households	Household Electrification (%)
				2017-18	2018-19	Total		
1	Andhra Pradesh	11406861	11281072	81949	43840	125789		100
2	Arunachal Pradesh	322008	241467	0	2531	2531	78010	75.77
3	Assam	6386195	4426585	110836	478090	588926	1370684	78.54
4	Bihar	14116505	10714081	449016	2234037	2683053	719371	94.9
5	Chhattisgarh	5591917	4955367	155490	373037	528527	108023	98.07
6	Goa	128208	128208	0	0			100
7	Gujarat	11414532	11373215	15748	25569	41317		100
8	Haryana	3435713	3408052	3497	10830	14327	13334	99.61
9	Himachal Pradesh	1856908	1836911	1943	7188	9131	10866	99.41
10	Jammu & Kashmir	1580985	1291631	0	99390	99390	189964	87.98
11	Jharkhand	6478751	4736161	125389	815531	940920	801670	87.63
12	Karnataka	10220266	9654217	59709	137720	197429	368620	96.39
13	Kerala	9813032	9813032	0	0			100
14	Madhya Pradesh	12642233	10656179	1149748	770907	1920655	65399	99.48
15	Maharashtra	23973641	23198934	182896	472421	655317	119390	99.5
16	Manipur	430247	317628	746	46479	47225	65394	84.8
17	Meghalaya	531024	327966	0	39509	39509	163549	69.2
18	Mizoram	234568	212886	0	4964	4964	16718	92.87
19	Nagaland	421604	293684	473	33048	33521	94399	77.61
20	Odisha	9380572	7093261	135348	1104302	1239650	1047661	88.83
21	Puducherry	95616	94704	0	912	912		100
22	Punjab	3689970	3689584	0	386	386		100
23	Rajasthan	12097192	10019051	212555	1063316	1275871	802270	93.37
24	Sikkim	56423	48019	0	4296	4296	4108	92.72
25	Tamil Nadu	10285848	10283678	2170	0	2170		100
26	Telangana	6836333	6435636	23803	115177	138980	261717	96.17
27	Tripura	783699	610652	1882	76687	78569	94478	87.94
28	Uttar Pradesh	33623874	19970523	1133002	2909245	4042247	9611104	71.42
29	Uttarakhand	2057720	1843517	4960	110339	115299	98904	95.19
30	West Bengal	15161335	14325592	194153	342889	537042	298701	98.03
	<b>Total</b>	<b>21,50,53,780</b>	<b>18,32,81,493</b>	<b>40,45,313</b>	<b>113,22,640</b>	<b>153,67,953</b>	<b>1,64,04,334</b>	



**DDG: Status of Sanctioned DDG projects as on 30.09.2018**

S.No	State	Implementing Agency	Sanction in plan	Technology Adopted	No. of projects	No. of Districts	Capacity (KW)	Villages/Hamlets covered	No. of Households covered (Incl. BPL)	No. of BPL Households covered	Effective project cost (Rs. in lakhs)	No. of Projects commissioned	Fund Released (Rs. In Lakh)
1	Andhra Pradesh	APEPDCL	XI	SPV	57	1	365	57	2225	2225	1660.58	57	1427.46
		APSPDCL	XII	SPV	11	1	143.5	11	1035	1035	469.44	7	0.00
		APEPDCL	XII	SPV	194	2	894	194	5592	5592	4448.69	171	1996.20
		APEPDCL	DDUGJY	SPV + SHLS	229	1	464	229	2106	2106	1934.6	169	0.00
<b>Sub Total Andhra Pradesh</b>					<b>491</b>		<b>1866.5</b>	<b>491</b>	<b>10958</b>	<b>10958</b>	<b>8513.31</b>	<b>404</b>	<b>3423.66</b>
2	Assam	APDCL	DDUGJY	SPV + SHLS	521	14	8949	521	45520	21781	29480.84	394	12127.85
<b>Sub Total Assam</b>					<b>521</b>		<b>8949</b>	<b>521</b>	<b>45520</b>	<b>21781</b>	<b>29480.84</b>	<b>394</b>	<b>12127.85</b>
3	Arunachal Pradesh	SECI	DDUGJY	SHLS	1176	17		1176	16582	16582	15931.65	501	2413.84
<b>Sub Total Arunachal Pradesh</b>					<b>1176</b>		<b>0</b>	<b>1176</b>	<b>16582</b>	<b>16582</b>	<b>15931.65</b>	<b>501</b>	<b>2413.84</b>
4	Chhattisgarh	CREDA	XI	SPV	9	2	102	9	645	645	345	9	304.29
		CREDA	XII	SPV	87	3	523	87	3923	3923	2431	87	1995.74
		CREDA	DDUGJY	SPV+SHLS	850	16	4723	870	51322	51322	26920.96	878	12397.08
<b>Sub Total Chhattisgarh</b>					<b>946</b>		<b>5348</b>	<b>966</b>	<b>55890</b>	<b>55890</b>	<b>29696.96</b>	<b>974</b>	<b>14697.11</b>
5	Jharkhand	JREDA	DDUGJY	SPV + SHLS	382	8	6689	393	25726	21208	19617.9	250	5207.18
<b>Sub Total Jharkhand</b>					<b>382</b>		<b>6689</b>	<b>393</b>	<b>25726</b>	<b>21208</b>	<b>19617.9</b>	<b>250</b>	<b>5207.18</b>
6	Karnataka	GESCOM	XII	SHLS	1	1		1	40	40	175.86	1	0.00
		CECSC	XII	SPV	25	3	390	31	1716	1598	1962	8	1059.48
		CECSC	XII	SPV	10	2	138.2	11	828	818	612	2	0.00
		MESCOM	DDUGJY	SHLS	2	3		3	123	123	61	2	9.96
<b>Sub Total Karnataka</b>					<b>38</b>		<b>528.2</b>	<b>46</b>	<b>2707</b>	<b>2579</b>	<b>2810.86</b>	<b>13</b>	<b>1069.44</b>
7	Kerala	KSEB	XII	SPV	15	1	131.5	15	731	730	531.83	7	138.21
<b>Sub Total Kerala</b>					<b>15</b>		<b>131.5</b>	<b>15</b>	<b>731</b>	<b>730</b>	<b>531.83</b>	<b>7</b>	<b>138.21</b>
8	Madhya Pradesh	MPUVNL	XI	SPV	25	4	528	91	2859	2303	2717.02	25	1241.70
			DDUGJY	SPV + SHLS	122	13	2780	202	12975	7100	6092.55	20	86.76
<b>Sub Total Madhya Pradesh</b>					<b>147</b>		<b>3308</b>	<b>293</b>	<b>15834</b>	<b>9403</b>	<b>8809.57</b>	<b>45</b>	<b>1328.45</b>
9	Meghalaya	MePDCL	XII	SPV	3	1	154	3	751	248	389.4	3	0.00
		MePDCL, MNREDA	DDUGJY	SHLS	209	7		209	7151	7151	4055	77	1444.44
<b>Sub Total Meghalaya</b>					<b>212</b>		<b>154</b>	<b>212</b>	<b>7902</b>	<b>7399</b>	<b>4444.4</b>	<b>80</b>	<b>1444.44</b>
10	Odisha	OREDA	XII	SPV	7	1	65.5	7	268	43	197	6	53.36
			DDUGJY	SPV + SHLS	269	11	3480	272	11889	8821	9504.69	269	4562.21
<b>Sub Total Odisha</b>					<b>276</b>		<b>3545.5</b>	<b>279</b>	<b>12157</b>	<b>8864</b>	<b>9701.69</b>	<b>275</b>	<b>4615.57</b>
11	Telangana	TSNPDCL	XI	SPV	39	2	202	39	1275	1275	925.88	34	587.19
<b>Sub Total Telangana</b>					<b>39</b>		<b>202</b>	<b>39</b>	<b>1275</b>	<b>1275</b>	<b>925.88</b>	<b>34</b>	<b>587.19</b>
12	Uttar Pradesh	UPNEDA	XI	SPV	7	2	79	7	500	351	346	7	
		UPNEDA	XI	SPV	5	2	308	15	2055	1031	2140.8	0	1262.47
		UPNEDA	XI	SPV	13	1	190	13	1210	536	1397.3	13	
<b>Sub Total Uttar Pradesh</b>					<b>25</b>		<b>577</b>	<b>35</b>	<b>3765</b>	<b>1918</b>	<b>3884.1</b>	<b>20</b>	<b>1262.47</b>
13	Uttarakhand	UREDA	XI	Small Hydro	2	2	300	10	460	293	506.26	1	275.49
		UPCL	DDUGJY	SPV + SHLS	13	1	102	13	633	190	330.5	13	0.00
<b>Sub Total Uttarakhand</b>					<b>15</b>		<b>402</b>	<b>23</b>	<b>1093</b>	<b>483</b>	<b>836.76</b>	<b>14</b>	<b>275.49</b>
14	Manipur	MANIREDA	DDUGJY	SPV	94	7		94	3026	3026	1705.09	39	1086.99
<b>Sub Total Manipur</b>					<b>94</b>		<b>0</b>	<b>94</b>	<b>3026</b>	<b>3026</b>	<b>1705.09</b>	<b>39</b>	<b>1086.99</b>
<b>Total XI Plan</b>					<b>157</b>		<b>2074</b>	<b>241</b>	<b>11229</b>	<b>8659</b>	<b>10038.84</b>	<b>146</b>	<b>5098.59</b>
<b>Total XII Plan</b>					<b>353</b>		<b>2439.7</b>	<b>360</b>	<b>14884</b>	<b>14027</b>	<b>11217.22</b>	<b>292</b>	<b>5242.99</b>
<b>Total DDUGJY</b>					<b>3867</b>		<b>27187</b>	<b>3982</b>	<b>177053</b>	<b>139410</b>	<b>115634.78</b>	<b>2612</b>	<b>39336.32</b>
<b>Total XI, XII and DDUGJY</b>					<b>4377</b>		<b>31700.7</b>	<b>4583</b>	<b>203166</b>	<b>162096</b>	<b>136890.8</b>	<b>3050</b>	<b>49677.90</b>

## Details of Sanction of New Projects under DDUGJY

S.No	State/UT	Category of State	Grid															Off-Grid					Total (Grid + Offgrid)			
			No. of Projects	Physical						Financial									No. of Projects	Physical		Financial				
				UE villages	IE Villages	SAGY villages	Habitations	RHHs (incl BPL)	BPL HHs	Component-wise cost (Rs Crore)										Fund Released (Rs. Cr)	Un-electrified villages (Nos.)	BPL HHs (in nos)	Sanctioned cost (Rs cr)	Fund Released (Rs. Cr)	Funds (Rs Cr)	
										Electrification of UE villages	SAGY	Metering	RHHs access	System Strengthening	Feeder Separation	PMA charges	Total Project Cost	Sanction							Release	
1	Andhra Pradesh	Others	16		14822	38	34855	904436	713045		10.07	7.27	409.73	490.12	0.00	4.59	921.74	445.38	229	0	2106	19.35		941.09	445.38	
2	Andaman & Nicobar		2			0	0				0.00	5.86	0.00	15.00	0.00	0.10	20.96	1.26			0			20.96	1.26	
3	Arunachal Pradesh	Special	16	478		3	501	14830	6476	199.22	8.44	58.20	0.00	0.00	0.00	1.33	267.19	111.87	1176	1176	16582	159.32	24.14	426.51	136.01	
4	Assam	Special	27	864	6380	117	17023	707601	161915	406.94	50.05	70.44	458.95	281.35	0.00	6.34	1274.07	299.94	521	521	21781	294.81	127.17	1568.88	427.11	
5	Bihar	Others	38	0		5	0	0	0	0.00	1.96	141.86	0.00	1243.72	4439.67	29.14	5856.35	1339.43		0	0	0.00		5856.35	1339.43	
6	Chhattisgarh	Others	27	121	2697	15	7129	137114	77795	49.51	4.47	41.68	432.07	308.05	411.99	6.24	1254.01	578.17	850	488	51322	269.21	130.11	1523.22	708.28	
7	Goa	Others	2			3					3.17	16.74				0.09	20.00	1.20		0	0	0.00		20.00	1.20	
8	Gujarat	Others	27	0	8984	19	12171	7425	5060	0.00	2.00	193.26	282.11	245.78	196.93	4.60	924.68	475.55		0	0	0.00		924.68	475.55	
9	Haryana	Others	21	0	2006	15	2873	237769	37890	0.00	10.79	12.63	64.60	189.14	37.37	1.57	316.10	53.02		0	0	0.00		316.10	53.02	
10	Himachal Pradesh	Special	12	35	3803	1	5145	14088	3288	6.04	0.03	13.51	59.44	78.17	1.15	0.79	159.13	13.46		0	0	0.00		159.13	13.46	
11	Jammu & Kashmir	Special	21	83	2250	6	4260	106632	46586	86.53	7.01	96.39	230.37	126.99	69.20	3.08	619.57	71.45		0	0	62.27	42.02	681.84	113.47	
12	Jharkhand	Others	24	290	11510	19	21779	517417	340482	90.10	3.13	317.56	866.53	201.05	2199.49	18.39	3696.25	1067.79	382	393	21208	196.18	67.07	3892.43	1134.86	
13	Karnataka	Others	31	30	21023	150	33338	570861	297788	23.17	55.09	444.96	228.42	264.39	729.76	8.73	1754.52	558.65	2	3	123	0.61	0.21	1755.13	558.86	
14	Kerala	Others	14	0	1315	27	6550	191664	98527	0.00	59.15	159.15	181.59	83.08	0.00	2.41	485.38	173.86		0	0	0.00		485.38	173.86	
15	Madhya Pradesh	Others	50	99	25662	40	43277	1084714	525288	27.78	9.47	410.72	1053.31	530.19	819.52	14.25	2865.24	719.10	122	122	7100	60.92	0.87	2926.16	719.97	
16	Maharashtra	Others	37	0	30176	79	49397	1254077	395703	0.00	30.44	0.00	448.79	984.92	700.00	10.82	2174.97	390.87		0	0	0.00		2174.97	390.87	
17	Manipur	Special	3	0	182	3	309	19417	5794	0.00	0.68	0.00	54.01	0.00	0.00	0.27	54.96	13.13	94	94	3026	17.05	12.86	72.01	25.99	
18	Meghalaya	Special	7	300	752	8	1080	39968	15280	71.53	1.08	15.24	117.38	54.80	0.00	1.30	261.33	51.95	209	209	7151	40.55	14.45	301.88	66.40	
19	Mizoram	Special	8	12	28	1	42	2239	1468	12.00	0.27	0.00	12.86	5.14	0.00	0.15	30.42	6.20		0	0	0.00		30.42	6.20	
20	Nagaland	Special	11	81	1102	2	1224	61298	21543	41.41	0.76	9.99	5.45	26.51	0.00	0.42	84.54	43.07		0	0	0.00		84.54	43.07	
21	Odisha	Others	30	521	5129	35	8594	184855	83035	301.91	36.81	440.93	424.44	302.21	140.00	8.23	1654.53	418.78	269	269	8821	95.05	45.62	1749.58	464.40	
22	Punjab	Others	20	0	0	20	25	0	0	0.00	5.01	84.83	0.00	160.01	0.89	1.25	251.99	45.53		0	0	0.00		251.99	45.53	
23	Puducherry		2	0	17	0	17	7891	0	0.00	0.00	15.05	2.32	2.68	0.00	0.10	20.15	1.20			0			20.15	1.20	
24	Rajasthan	Others	33	104	14827	34	41347	738312	244138	23.42	11.45	352.93	1151.81	600.75	665.05	14.03	2819.44	469.17		0	0	0.00		2819.44	469.17	
25	Sikkim	Special	4		329	2	980	12266	3413		6.93	7.34	35.16			0.25	49.68	12.68		0	0	0.00		49.68	12.68	
26	Tamilnadu	Others	27	0	1016	0	1468	7068	897	0.00	0.00	119.66	56.74	617.17	125.94	4.60	924.11	316.95		0	0	0.00		924.11	316.95	

## Details of Sanction of New Projects under DDUGJY

S.No	State/UT	Category of State	Grid																Off-Grid				Total (Grid + Offgrid)				
			No. of Projects	Physical						Financial										No. of Projects	Physical		Financial		Financial		
				UE villages	IE Villages	SAGY villages	Habitations	RHHs (incl BPL)	BPL HHs	Component-wise cost (Rs Crore)											Fund Released (Rs. Cr)	Un-electrified villages (Nos.)	BPL HHs (in nos)	Sanctioned cost (Rs cr)	Fund Released (Rs. Cr)	Funds (Rs Cr)	
										Electrification of UE villages	SAGY	Metering	RHHs access	System Strengthening	Feeder Separation	PMA charges	Total Project Cost	Sanction	Release								
27	Telangana	Others	10	0	9150	15	21315	567463	415166	0.00	15.36	5.16	308.27	131.20	0.00	2.30	462.29	80.13		0	0	0.00		462.29	80.13		
28	Tripura	Special	8	0	251	0	388	12536	2816	0.00	0.00	36.59	28.63	8.53	0.00	0.37	74.12	10.93		0	0	0.00		74.12	10.93		
29	Uttar Pradesh	Others	75	84	16639	92	25133	684332	58132	9.48	59.74	294.10	1143.15	2147.76	3257.72	34.56	6946.51	2162.07		0	0	0.00		6946.51	2162.07		
30	Uttarakhand	Special	13	64	4837	5	10897	120883	96359	60.68	3.76	43.78	459.03	34.25	236.23	4.19	841.92	190.51	13	13	190	3.31		845.22	190.51		
31	West Bengal	Others	19	14	395	1	586	58987	31305	46.86	0.60	441.22	1729.93	862.34	1159.96	21.20	4262.11	700.61		0	0	0.00		4262.11	700.61		
32	Dadra & Nagar Haveli	Others	1		8	1	14	249	216		0.21	1.68	0.93	2.15		0.02	5.00	0.90		0	0	0.00		5.00	0.90		
<b>Total</b>			<b>636</b>	<b>3180</b>	<b>185290</b>	<b>756</b>	<b>351717</b>	<b>8266392</b>	<b>3689405</b>	<b>1456.58</b>	<b>397.93</b>	<b>3858.73</b>	<b>10246.02</b>	<b>9997.45</b>	<b>15190.87</b>	<b>205.72</b>	<b>41353.26</b>	<b>10824.81</b>	<b>3867</b>	<b>3288</b>	<b>139410</b>	<b>1218.62</b>	<b>464.52</b>	<b>42571.88</b>	<b>11289.33</b>		

### Shifting of off-grid Villages to Grid

1	Chhattisgarh			56						9.43						0.05	9.48									
2	Jharkhand			78						25.78						0.13	25.91									
3	Madhya Pradesh			37						19.94						0.1	20.04									
<b>Total</b>				<b>171</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>55.15</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0.28</b>	<b>55.43</b>									
<b>Grand Total</b>				<b>636</b>	<b>3351</b>	<b>185290</b>	<b>756</b>	<b>351717</b>	<b>8266392</b>	<b>3689405</b>	<b>1511.73</b>	<b>397.93</b>	<b>3858.73</b>	<b>10246.02</b>	<b>9997.45</b>	<b>15190.87</b>	<b>206.00</b>	<b>41408.69</b>	<b>10824.81</b>	<b>3867</b>	<b>3288</b>	<b>139410</b>	<b>1218.62</b>	<b>464.52</b>	<b>42627.31</b>	<b>11289.33</b>

**State-wise Implementing agency- wise New Sub-station Status (X,XI,XI,phase- II, XII & New plan)**

Sl. No	Name of State	Implementing Agency	RE Components of DDUGJY																	Commissioned 2018-19		
			Nos.of New S/s Sanctioned						Nos. of New S/s Commissioned & Charged						Bal. nos. of New S/s yet to be erected							
			X	XI	XI-II	XII	New Plan	Total	X	XI	XI-II	XII	New	Total	X	XI	XI-II	XII	New		Total	
1	Andaman&Nicobar	ED&AN Admin	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	
1	Andhra Pradesh	APEPDCL	4	3			80	87	4	3			80	87							5	5
		APSPDCL	1				52	53	1				51	52							1	1
	<b>Total Andhra Pradesh</b>		<b>5</b>	<b>3</b>			<b>132</b>	<b>140</b>	<b>5</b>	<b>3</b>			<b>131</b>	<b>139</b>							<b>1</b>	<b>1</b>
3	Arunachal Pradesh	APDA	2	20				22	2	20				22								
4	Assam	APDCL	3	23		20	23	69	3	23		1		27				19	23	42		
		PGCIL	3	4				7	3	4				7								
	<b>Total Assam</b>		<b>6</b>	<b>27</b>		<b>20</b>	<b>23</b>	<b>76</b>	<b>6</b>	<b>27</b>			<b>1</b>	<b>34</b>				<b>19</b>	<b>23</b>	<b>42</b>		
5	Bihar	NBPDCL		43	19	38	171	271		39	19	21	41	120		4		17	130	151	50	
		SBPDCL		2	17	8	117	144		2	17	2	39	60				6	78		43	
		NHPC	11	29				29	11	29				40								
		PGCIL	71	10				10	71	10				81								
	<b>Total Bihar</b>		<b>82</b>	<b>84</b>	<b>36</b>	<b>46</b>	<b>288</b>	<b>536</b>	<b>82</b>	<b>80</b>	<b>36</b>	<b>23</b>	<b>80</b>	<b>301</b>		<b>4</b>		<b>23</b>	<b>208</b>	<b>235</b>	<b>93</b>	
6	Chhattisgarh	NTPC		1				1		1				1								
		PGCIL		2				2		2				2								
		CSPDCL		7	1		80	88		7	1		55	63						25	25	27
		NHPC	9	1				10	9	1				10								
	<b>Total Chhattisgarh</b>		<b>9</b>	<b>11</b>	<b>1</b>		<b>80</b>	<b>101</b>	<b>9</b>	<b>11</b>	<b>1</b>		<b>55</b>	<b>76</b>						<b>25</b>	<b>25</b>	<b>27</b>
7	Gujarat	UGVCL					2	2					2	2								1
		MGVCL					16	16												8	8	2
		DGVCL					3	3												3	3	
	<b>Total Gujarat</b>						<b>21</b>	<b>21</b>					<b>10</b>	<b>10</b>						<b>11</b>	<b>11</b>	<b>3</b>
8	Haryana	DHBVNL					5	5												5	5	
		UHBVNL					9	9												9	9	
	<b>Total Haryana</b>						<b>14</b>	<b>14</b>												<b>14</b>	<b>14</b>	
9	Himachal Pradesh		1				16	17	1					1						16	16	
10	Jammu & Kashmir	NHPC	3	11				14	3	11				14								
		JKSPDCL	1	5			40	6	1	5				6						40	40	
	<b>Total J &amp; K</b>		<b>4</b>	<b>16</b>			<b>40</b>	<b>60</b>	<b>4</b>	<b>16</b>				<b>20</b>						<b>40</b>	<b>40</b>	
11	Karnataka	HESCOM					4	4					1	1						3	3	1
12	Kerala	KSEB		2			2	4		2			1	3						1	1	1
13	Jharkhand	DVC	24	18				42	24	18				42								
		JBVNL	33			7	104	144	33				26	59				7	78	85	27	
		NTPC	4	28				32	4	26				30		2				2	1	
	<b>Total Jharkhand</b>		<b>61</b>	<b>46</b>		<b>7</b>	<b>104</b>	<b>218</b>	<b>61</b>	<b>44</b>			<b>26</b>	<b>131</b>		<b>2</b>		<b>7</b>	<b>78</b>	<b>87</b>	<b>27</b>	
14	Maharashtra	MSEDCL		3			216	219		3			97	100						119	119	75
15	Madhya Pradesh	NTPC	4					4	4					4								
		MPPOKVCL		1			52	53		1				1						52	52	
		MPMKVCL				34	18	52				29	8	37				5	10	15	10	
		MPPsKVCL					65	65					19	19						46	46	10
	<b>Total MP</b>		<b>4</b>	<b>1</b>		<b>34</b>	<b>135</b>	<b>174</b>	<b>4</b>	<b>1</b>		<b>29</b>	<b>27</b>	<b>61</b>				<b>5</b>	<b>108</b>	<b>113</b>	<b>20</b>	
16	Manipur	MSPDCL	2	13		1		16	2	12		1		15						1	1	2
17	Meghalaya	MePDCL		5			9	14		3				3		2				9	11	
18	Mizoram	P & E Deptt.	1	3		6		10	1	3		6		10								5
19	Nagaland	Power Deptt.	2	8		1	3	14	2	8				10						1	3	4
20	Odisha	NHPC	1	2				3	1	2				3								
		NTPC		17				17		17				17								
		PGCIL		15				15		15				15								
		CESU					6	6					6	6								
		NESCO					2	2					1	1						1	1	
		WESCO					7	7												7	7	
	<b>Total Odisha</b>		<b>1</b>	<b>34</b>			<b>15</b>	<b>50</b>	<b>1</b>	<b>34</b>			<b>7</b>	<b>42</b>						<b>8</b>	<b>8</b>	
21	Rajasthan	AVVNL					85	85					13	13						72	72	13
		JVVNL	1				107	108	1				51	52						56	56	33
		JdVVNL	1				16	17	1					1						16	16	

**State-wise Implementing agency- wise New Sub-station Status (X,XI,XI,phase- II, XII & New plan)**

Sl. No	Name of State	Implementing Agency	RE Components of DDUGJY																	Commissioned 2018-19	
			Nos.of New S/s Sanctioned					Nos.of New S/s Commissioned & Charged					Bal. nos. of New S/s yet to be erected								
			X	XI	XI-II	XII	New Plan	Total	X	XI	XI-II	XII	New	Total	X	XI	XI-II	XII	New		Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
	<b>Total Rajasthan</b>		2				208	210	2				64	66					144	144	46
22	<b>Tamil Nadu</b>	TANGEDCO					108	108					31	31					77	77	15
23	<b>Telangana</b>	TNPDCL	2					2	2					2							
		TSSPDCL					84	84					52	52						32	32
	<b>Total Telangana</b>		2				84	86	2				52	54					32	32	23
24	Tripura	TSECL	1	4		9		14	1	4				5				9		9	
		PGCIL		1				1		1				1							
		NEEPCO				4		4										4		4	
	<b>Total Tripura</b>		1	5		13		19	1	5			1	6				13		13	
25	Uttar Pradesh	DVVNL	46			15	52	113	46			1	31	78				14	21	35	15
		MVVNL	40			23	64	127	40				1	68				22	37	59	16
		PGCIL	24		2	2		28	24		2	2		28							
		PSVVNL	20				72	92	20				45	65					27	27	39
		PUVVNL	70				49	119	70				17	87					32	32	
	<b>Total Uttar Pradesh</b>		200		2	40	237	479	200		2	4	120	326				36	117	153	59
26	<b>Uttarakhand</b>	UPCL	6				1	7	6					6					1	1	
27	West Bengal	NTPC	1					1	1					1							
		PGCIL	7	1				8	7	1				8							
		WBSEDCL	3	3	2	4	80	92	3	3	2	1	25	34				3	55	58	13
		NHPC		2				2		2				2							
	<b>Total West Bengal</b>		11	6	2	4	80	103	11	6	2	1	25	45				3	55	58	13
	<b>Grand Total</b>		402	287	41	172	1825	2727	402	278	41	65	727	1513		9		107	1098	1214	430





**State-wise Implementing agency- wise Augumentation Sub-station Status (X,XI,XI,phase- II, XII & New plan)**

Sl. No	Name of State	Implementing Agency	RE Components of DDUGJY																		Commissioned 2018-19	
			Nos.of Augu S/s Sanctioned						Nos.of Commissioned & Charged						Bal.nos. Augu of S/s yet to be erected							
			X	XI	XI-II	XII	New	Total	X	XI	XI-II	XII	New	Total	X	XI	XI-II	XII	New	Total		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	
		JdVVNL				17	5	22										17	5	22		
	<b>Total Rajasthan</b>					19	5	24			2			2				17	5	22	2	
22	<b>Tamil Nadu</b>	TANGEDCO					132	132					46	46						86	86	37
23	<b>Telangana</b>	TNPDCL																				
	<b>Total Telangana</b>	TSSPDCL																				
24	Tripura	TSECL		1		4		5		1				1				4			4	
		PGCIL																				
		NEEPCO																				
	<b>Total Tripura</b>			1		4		5		1				1				4			4	
25	Uttar Pradesh	DVVNL	67		23	87	244	421	67			45	102	214			23	42	142	207	40	
		MVVNL	54		67	85	52	258	54		67	38	36	195				47	16	63	39	
		PGCIL	47		29	6		82	47		29	6		82								
		PSVVNL	28			87	98	213	28			72	84	184					15	14	29	23
		PUVVNL	89		43		218	350	89		43		112	244						106	106	34
	<b>Total Uttar Pradesh</b>		285		162	265	612	1324	285		139	161	334	919			23	104	278	405	136	
26	Uttarakhand	UPCL	13					13	13					13								
27	West Bengal	NESCL		2				2								2					2	
		PGCIL																				
		WBSEDCL				11	112	123				11	98	109						14	14	39
		NHPC	1					1	1					1								
	<b>Total West Bengal</b>		1	2		11	112	126	1			11	98	110		2				14	16	39
	<b>Grand Total</b>		418	505	278	978	1693	3872	402	314	244	546	810	2316	16	191	34	432	881	1554	337	

# Status of Power Supply to Rural Areas

**MONTH : August, 2018**

SL. No.	Name of the State	Average Hours of Power Supply in a day To Rural Areas
1	2	3
1	Andhra Pradesh*	23.05
2	Arunachal Pradesh*	16.30
3	Assam*	19.00
4	Bihar	18.40
5	Chhattisgarh	23.00
6	Gujarat	24.00
7	Haryana	16.26
8	Himachal Pradesh	24.00
9	Jammu & Kashmir*	14.50
10	Jharkhand	15.8
11	Karnataka	20.04
12	Kerala	24.00
13	Madhya Pradesh	23.18
14	Maharashtra*	23.32
15	Manipur	22.50
16	Meghalaya	21.50
17	Mizoram	11.35
18	Nagaland	20.00
19	Odisha	20.20
20	Punjab	24.00
21	Rajasthan	22.00
22	Sikkim	16.75
23	Tamil Nadu	24.00
24	Telangana	24.00
25	Tripura	23.50
26	Uttar Pradesh*	17.85
27	Uttarakhand*	23.91
28	West Bengal *	24.00

Andhra Pradesh, Arunachal Pradesh, May 2018 month data and Assam, July 2018 month data, Jammu & Kashmir, Manipur, West Bengal, Uttarakhand June 2018 month data, and UP, February 2018 month data, and Maharashtra, April 2018 month data has been included.