



रूरल इलेक्ट्रीफिकेशन कारपोरेशन लिमिटेड
Rural Electrification Corporation Limited

(भारत सरकार का उद्यम) / (A Government of India Enterprise)

Regd. Office: Core-4, SCOPE Complex, 7 Lodhi Road, New Delhi 110 003
Tel: +91-11-4102 0101 Fax: +91.11.2436 0644 E-mail: reccorp@recl.nic.in
CIN : L40101DL1969GOI005095 Website: www.recindia.nic.in



REC/DDUGJY/MoM/ 709

Date: 18.07.2016

To,
Managing Director,
JBVNL, Vidyut Bhawan
Ranchi, Jharkhand


Sub: Minutes of Meeting held on 14.07.2016 at Ranchi, Jharkhand

Respected Sir,

Please find enclosed the Minutes of Meeting held on 14.07.2016 at Ranchi, Jharkhand under the chairmanship of Additional Chief Secretary, Govt. of Jharkhand in presence of CMD, REC and ED, REC to review the Rural Electrification (RE) works under DDUGJY.

Thanking You.

Yours Sincerely,


G S Bhati
GM (DDUGJY)

Encl: a/a

Zonal Offices : Hyderabad, Kolkata, Mumbai, Panchkula & Lucknow
Project Offices : Bangalore, Bhopal, Bhubaneswar, Chennai, Guwahati, Jaipur, Jammu, Patna, Ranchi, Shillong, Shimla, Thiruvananthapuram & Vadodara
Sub Offices : Dehradun, Raipur
Training Centre : Central Institute for Rural Electrification (CIRE), Hyderabad

**Record Notes of discussions held on 14.07.2016 w.r.t. RE works under DDUGJY
in Jharkhand**

List of participants is enclosed as Annexure-I.

At the outset, Additional Chief Secretary (ACS) welcomed CMD REC, Executive Director, REC and all other participants from JBVNL, JREDA, REC and Executing Agencies. ACS emphasized that all stakeholders must gear up for the speedy implementation of the RE works in Jharkhand in order to complete the projects within stipulated time. CMD, REC highlighted the importance of expeditious electrification of UE villages in light of Hon'ble Prime Minister's Pledge on the Independence Day. ED, REC briefed the agenda of the meeting and expressed concern over the delay in completion of Un-electrified villages (UEVs) in Jharkhand. He also emphasized on expediting the process of providing electricity to 100% households through intensive campaigns. During the discussions following was agreed:-

DDG

ED, REC raised the concern over delay in award of DDG projects covering 409 UEVs.

1. JREDA requested relaxation in Pre-Qualifying Requirement norms (for project developers) specified by REC for DDG projects. REC expressed that the pre-qualification requirements under DDG were revised to invite more participation of bidders and were finalized after discussions with project developers and the representatives of Implementing Agencies. However, REC suggested that JREDA can further relax the PQR norms and customize based on today's meeting and later obtain ratification from the Standing Committee headed by Chief Secretary, Govt. of Jharkhand (in line with DDUGJY norms). ACS directed JREDA to put up the proposal for obtaining the aforesaid approval and to award all DDG projects by 30th July, 2016.

