

## DDUGJY XII Plan: Statewise Status of Field Inspection of RQM (Tier-II)

Sl. No.	Name of State	RQM Agency	Coverage	Villages Completed	% Achievement	Scope of RQM as Coverage	No of S/s to be Inspected	No of S/s Inspected	No. of Villages Inspection call issued		No. of Villages Inspected		No. of Descrepancies observed	No. of Descrepancies rectified
									Stage-I	Stage-II	Stage-I	Stage-II		
1	Bihar	RECPDCL	25672	21491	84%	5134	263	69	1138	538	1048	395	43843	19123
2	Chhattisgarh		3236	3228	100%	647	23	23	160	650	160	650	6460	6460
3	Jammu & Kashmir		207	26	13%	41	1	0	0	0	0	0	0	0
4	Manipur		1795	287	16%	359	5	0	18	16	16	0	1291	619
5	Mizoram		0	0	0%	0	19	10	16	0	0	0	57	53
6	Nagaland		274	142	52%	55	5	0	10	2	10	0	149	126
7	West Bengal		5632	5630	100%	1126	15	12	324	1262	324	1001	11755	10821
8	Madhya Pradesh	VOYANTS	22418	18295	82%	4484	169	145	1165	3066	1165	2706	86329	71905
9	Odisha		34842	14913	43%	6968	216	0	1602	0	1443	0	22867	7700
10	Rajasthan		25397	21101	83%	5079	14	8	1330	3449	1330	3138	118222	82494
11	Uttar Pradesh (DVVNL)	14347	8133	57%	2869	102	27	777	1918	775	1230	28345	9347	
12	Assam	WAPCOS	11269	6831	61%	2254	79	38	308	262	281	27	2624	131
13	Jharkhand		18092	9785	54%	3618	65	0	771	0	228	0	2211	103
14	Karnataka		9205	5200	56%	1841	0	0	381	1024	257	601	7699	7699
15	Tripura		768	664	86%	154	13	2	44	155	40	87	1779	1542
16	Uttar Pradesh (PVVNL, PuVVNL, MVVNL, PGCIL)		48464	35064	72%	9693	160	35	2193	7888	2072	3395	112752	44586
<b>Grand Total</b>			<b>221618</b>	<b>150790</b>	<b>68%</b>	<b>44324</b>	<b>1149</b>	<b>369</b>	<b>10237</b>	<b>20230</b>	<b>9149</b>	<b>13230</b>	<b>446383</b>	<b>262709</b>

## DDUGJY XI Plan Phase-II : Statewise Status of RQM Inspection (Tier-II)

Sl. No.	Name of State	Name of Agency	Coverage	Villages Completed	Scope of RQM as Coverage	No of S/s to be Inspected	No of S/s Inspected	No. of Villages Inspection call issued		No. of Villages Inspected		No. of Descrepancies Observed	No. of Descrepancies rectified
								Stage-I	Stage-II	Stage-I	Stage-II		
1	Bihar	WAPCOS	14165	13252	2833	149	75	1413	920	1413	314	15448	3997
2	Haryana		625	561	125	0	0	57	113	0	0	0	0
3	Kerala		493	493	128	2	2	77	128	77	128	2542	2542
4	Karnataka		596	596	117	0	0	59	117	59	117	1918	1918
5	Maharashtra		829	829	166	0	0	114	166	114	166	9845	9845
6	Uttar Pradesh		19748	16630	4008	145	115	1941	3113	1771	1844	147288	93071
7	Tamil Nadu		729	723	146	0	0	70	144	70	50	1063	1063
8	West Bengal		306	306	61	2	2	20	40	20	0	573	573
9	Chhattisgarh	REC PDCL	1203	1141	241	1	0	120	241	120	241	11050	11050
10	Madhya Pradesh		15773	10117	3155	0	0	1167	1112	1122	1112	144213	97992
<b>Grand Total</b>			<b>54467</b>	<b>44648</b>	<b>10923</b>	<b>299</b>	<b>194</b>	<b>5038</b>	<b>6094</b>	<b>4766</b>	<b>3972</b>	<b>333940</b>	<b>222051</b>

## XI Plan Phase-I : RQM Statewise Status of Inspection (Tier-II)

Sl. No.	Name of State	Name of Agency	Revised Coverage	Villages Completed	Scope of RQM as per Revised Coverage	No of S/s to be Inspected	No of S/s Inspected	No. of Villages Inspected		No. of Discrepancies Observed	No. of Discrepancies rectified	No. of Materials Inspected
								Stage-I	Stage-II			
1	Andhra Pradesh	Voyants	5847	5847	586	1	1	303	586	1951	1951	45
2	Gujarat		14488	14488	1560	0	0	782	1560	2641	2641	142
3	Haryana		3801	3801	461	0	0	233	461	2159	2159	30
4	Kerala		592	552	59	0	0	31	59	281	281	27
5	Madhya Pradesh		23009	20290	2231	8	7	1197	2231	12791	12791	133
6	Maharashtra		31034	31034	3637	3	3	1825	3637	4949	4949	150
7	Rajasthan		21456	21277	2201	0	0	1131	2201	28112	28112	113
8	Tamil Nadu		9673	9673	1242	0	0	622	1242	6021	6021	139
9	West Bengal		24193	23854	2490	7	7	1254	2490	28461	28461	129
10	Karnataka	Intertek	5893	5876	713	2	2	356	713	4600	4600	38
11	Punjab	IL	6388	6031	645	1	1	60	645	2269	2269	50
12	J&K	NPTII	2437	2368	254	7	5	140	254	5158	5158	55
13	Tripura		686	680	69	4	4	34	69	266	266	18
14	Manipur		1804	1674	180	8	0	47	131	12304	700	40
15	Nagaland		984	981	100	12	8	54	100	540	540	44
16	Meghalaya		4143	3964	422	3	0	221	422	1154	1154	29
17	Mizoram		419	399	41	3	3	22	41	193	193	29
18	Chhattisgarh	Wapcos	13079	12040	1305	11	9	557	1122	3781	3781	49
		IL	425	424	50	0	0	25	50	132	132	8
19	Bihar	CES	11094	11026	1053	34	31	559	1053	13676	12826	114
20	Himachal Pradesh		9317	8141	965	2	2	481	965	2480	2480	126
21	Jharkhand		12663	12425	1297	14	12	703	1299	12549	12549	55
22	Orissa		35571	35118	3782	46	46	1945	3782	2814	2814	233
23	Arunachal Pradesh		3095	3023	335	11	11	170	335	3383	3383	72
24	Sikkim		264	256	27	2	2	13	27	274	274	7
25	Assam		18695	18527	1923	19	19	979	1923	11912	11912	138
<b>Grand Total</b>			<b>261050</b>	<b>253769</b>	<b>27628</b>	<b>198</b>	<b>173</b>	<b>13744</b>	<b>27398</b>	<b>164851</b>	<b>152397</b>	<b>2013</b>



## RQM Statewise Village inspection Progress - DDUGJY New Projects

S. No.	Name of the State	Name of the PIA	Name of RQM	Villages Inspection Progress																		
				Nos. of Villages covered			Achievement			% Progress	Nos. of villages to be inspected by RQM			Nos. of villages inspection call issued	Nos. of villages inspected by RQM			Total villages inspected	BPL HHs inspected	No. of discrepancies observed by RQM	No. of discrepancies rectified by PIA	
				UE	IE	SAGY	UE	IE	SAGY		UE (100%)	IE (10%)	SAGY (100%)		UE	IE	SAGY					
29	Kerala	KSEB	RECPDCL	0	1315	27	0	1315	10	99%	0	132	27	0	0	0	0	0	0	0	0	
30	Madhya Pradesh	MPMKVVCL	Voyants	0	4173	9	10	878	8	21%	0	417	9	0	0	0	0	0	0	0	0	
31	Madhya Pradesh	MPPoKVVCL	RECPDCL	77	9989	16	82	126	5	2%	77	999	16	0	0	0	0	0	0	0	0	
32	Madhya Pradesh	MPPsKVVCL	ERDA	22	8337	15	31	5001	15	60%	22	834	15	200	0	0	0	0	0	0	0	
33	Maharashtra	MSEDCL	RECPDCL	0	30177	81	0	235	56	1%	0	3018	81	21	0	0	0	0	0	0	0	
34	Manipur	MSPDCL	BIECCO Lawrie	0	182	3	0	5	1	3%	0	18	3	0	0	0	0	0	0	0	0	
35	Meghalaya	MePDCL	Voyants	300	752	8	883	0	0	83%	300	75	8	0	0	0	0	0	0	0	0	
36	Mizoram	P & E Deptt	RECPDCL	12	29	1	38	29	1	162%	12	6	1	13	0	0	0	0	0	0	0	
37	Nagaland	Power Dept.	BIECCO Lawrie	81	1102	2	81	82	2	14%	81	110	2	0	0	0	0	0	0	0	0	
38	Odisha	OPTCL	RECPDCL	521	4048	58	521	1112	42	36%	521	405	58	0	0	0	0	0	0	0	0	
39	PUDUCHERRY	PE&D	WAPCOS	0	17	0	0	0	0	0%	0	2	0	0	0	0	0	0	0	0	0	
40	Punjab	PSPCL	RECPDCL	0	0	20	0	0	0	0%	0	0	20	0	0	0	0	0	0	0	0	
41	Rajasthan	AVVNL	RECPDCL	80	6069	12	80	1521	0	26%	80	607	12	0	0	0	0	0	0	0	0	
42	Rajasthan	JVVNL	Voyants	9	6743	11	9	2925	0	43%	9	674	11	0	0	0	0	0	0	0	0	
43	Rajasthan	JdVVNL	RECPDCL	15	5393	11	15	0	0	0.3%	15	539	11	0	0	0	0	0	0	0	0	
44	Sikkim	Power Deptt.	Voyants	0	329	2	0	0	0	0%	0	33	2	0	0	0	0	0	0	0	0	
45	Tamil Nadu	TANGEDCO	Voyants	0	972	0	0	972	0	100%	0	97	0	0	0	0	0	0	0	0	0	
46	Telangana	TSNPDCL	Voyants	0	4417	4	0	0	0	0%	0	442	4	0	0	0	0	0	0	0	0	
47		TSSPDCL		0	4533	10	0	0	0	0%	0	453	10	0	0	0	0	0	0	0	0	0
48		RE-coop society		0	113	1	0	65	0	57%	0	11	1	0	0	0	0	0	0	0	0	0
49	Tripura	TSECL	RECPDCL	0	251	0	0	0	0	0%	0	25	0	0	0	0	0	0	0	0	0	
50	Uttar Pradesh	DVVNL	RECPDCL	0	5445	21	0	1679	21	31%	0	545	21	0	0	0	0	0	0	0	0	
51		MVVNL		51	5326	21	51	1586	14	31%	51	533	21	0	0	0	0	0	0	0	0	0
52	Uttar Pradesh	PsvVNL	WAPCOS	33	2681	21	33	2421	21	90%	33	268	21	15	0	0	0	0	0	0	0	
53	Uttar Pradesh	PuVVNL	Voyants	0	3207	30	0	713	30	23%	0	321	30	0	0	0	0	0	0	0	0	
54	Uttrakhand	UPCL	RECPDCL	64	5546	5	64	0	0	1%	64	555	5	0	0	0	0	0	0	0	0	
55	West Bengal	WBSEDCL	WAPCOS	14	395	1	14	60	0	18%	14	40	1	10	7	3	0	10	0	819	0	
<b>Total</b>				<b>3180</b>	<b>181806</b>	<b>810</b>	<b>4020</b>	<b>55258</b>	<b>365</b>	<b>32%</b>	<b>3180</b>	<b>18189</b>	<b>810</b>	<b>2201</b>	<b>282</b>	<b>762</b>	<b>22</b>	<b>1066</b>	<b>0</b>	<b>12571</b>	<b>3635</b>	



## RQM field inspection Progress - DDUGJY New Projects

S. No.	Name of the State	Name of the PIA	Name of RQM	Substation Inspection								Feeder Inspections								
				No. of Power Substations covered under the project		Nos. of S/s to be inspected by RQM		Nos. of S/s call issued to RQM		Nos. of S/s inspected by RQM		No. of discrepancies observed	No. of discrepancies rectified by PIA	No. of feeders covered under the project	No. of feeders to be inspected by RQM (10%)	Feeders inspection call issued	No. of feeders inspected	No. of discrepancies observed by RQM	No. of discrepancies rectified by PIA	
				New	Aug	New (100%)	Aug (25%)	New	Aug	New	Aug									
29	Kerala	KSEB	RECPDCL	2	7	2	6	0	0	0	0	0	0	103	12	0	0	0	0	
30	Madhya Pradesh	MPMKVVCL	Voyants	18	77	18	19	0	0	0	0	0	0	375	39	0	0	0	0	
31	Madhya Pradesh	MPPoKVVCL	RECPDCL	52	110	52	30	0	0	0	0	0	0	0	0	0	0	0	0	
32	Madhya Pradesh	MPPsKVVCL	ERDA	65	148	65	38	0	6	0	0	0	0	632	64	5	0	0	0	
33	Maharashtra	MSEDCL	RECPDCL	216	104	216	30	13	4	0	0	0	0	0	3	3	0	0	0	
34	Manipur	MSPDCL	BIECCO Lawrie	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
35	Meghalaya	MePDCL	Voyants	9	2	9	2	0	0	0	0	0	0	207	21	0	0	0	0	
36	Mizoram	P & E Deptt	RECPDCL	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
37	Nagaland	Power Dept.	BIECCO Lawrie	3	0	3	0	0	0	0	0	0	0	191	19	0	0	0	0	
38	Odisha	OPTCL	RECPDCL	15	78	15	26	0	0	0	0	0	0	1530	153	0	0	0	0	
39	PUDUCHERRY	PE&D	WAPCOS	0	0	0	0	0	0	0	0	0	0	28	3	0	0	0	0	
40	Punjab	PSPCL	RECPDCL	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
41	Rajasthan	AVVNL	RECPDCL	85	0	85	0	0	0	0	0	0	0	2753	275	0	0	0	0	
42	Rajasthan	JVVNL	Voyants	107	0	107	0	0	0	0	0	0	0	3235	324	0	0	0	0	
43	Rajasthan	JdVVNL	RECPDCL	16	5	16	1	0	0	0	0	0	0	3590	359	0	0	0	0	
44	Sikkim	Power Deptt.	Voyants	0	0	0	0	0	0	0	0	0	0	65	7	0	0	0	0	
45	Tamil Nadu	TANGEDCO	Voyants	108	132	108	38	0	0	0	0	0	0	0	0	0	0	0	0	
46	Telangana	TSNPDCL	Voyants	38	0	38	0	0	0	0	0	0	0	406	41	0	0	0	0	
47		TSSPDCL		46	0	46	0	0	0	0	0	0	0	0	1446	145	0	0	0	0
48		RE-coop society		0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
49	Tripura	TSECL	RECPDCL	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
50	Uttar Pradesh	DVVNL	RECPDCL	52	244	52	60	0	0	0	0	0	0	1160	116	0	0	0	0	
51		MVVNL		64	52	64	19	0	0	0	0	0	0	0	450	45	0	0	0	0
52	Uttar Pradesh	PsVVNL	WAPCOS	72	98	72	27	0	0	0	0	0	0	492	50	0	0	0	0	
53	Uttar Pradesh	PuVVNL	Voyants	49	218	49	59	0	0	0	0	0	0	1105	111	0	0	0	0	
54	Uttrakhand	UPCL	RECPDCL	1	0	1	0	0	0	0	0	0	0	0	0	0	0	0	0	
55	West Bengal	WBSedCL	WAPCOS	80	112	80	28	6	17	4	3	78	22	512	52	0	0	0	0	
<b>Total</b>				<b>1836</b>	<b>1697</b>	<b>1836</b>	<b>481</b>	<b>77</b>	<b>58</b>	<b>53</b>	<b>34</b>	<b>601</b>	<b>22</b>	<b>31236</b>	<b>3132</b>	<b>8</b>	<b>0</b>	<b>0</b>	<b>0</b>	