

XI Plan Phase-I : RQM Statewise Status of Inspection (Tier-II)

Sl. No.	Name of State	Name of Agency	Revised Coverage	Villages Completed	Scope of RQM as per Revised Coverage	No of S/s to be Inspected	No of S/s Inspected	No. of Villages Inspected		No. of Descrepancies Observed	No. of Descrepancies rectified	No. of Materials Inspected
								Stage-I	Stage-II			
1	Andhra Pradesh	Voyants	5847	5847	586	1	1	303	586	1951	1951	45
2	Gujarat		14488	14488	1560	0	0	782	1560	2641	2641	142
3	Haryana		3801	3801	461	0	0	233	461	2159	2159	30
4	Kerala		592	552	59	0	0	31	59	281	281	27
5	Madhya Pradesh		23009	20290	2339	8	7	1197	2175	12791	12791	133
6	Maharashtra		31034	31034	3637	3	3	1825	3637	4949	4949	150
7	Rajasthan		21456	21277	2201	0	0	1131	2201	28112	28112	113
8	Tamil Nadu		9673	9673	1242	0	0	622	1242	6021	6021	139
9	West Bengal		24193	23854	2490	7	7	1254	2490	28461	28461	129
10	Karnataka	Intertek	5893	5876	713	2	2	356	713	4600	4600	38
11	Punjab	IL	6388	6031	645	1	1	60	645	2269	2269	50
12	J&K	NPTI	2437	2368	258	7	5	140	249	5158	5158	55
13	Tripura		686	680	69	4	4	34	69	266	266	18
14	Manipur		1804	1674	180	8	0	47	131	12304	700	40
15	Nagaland		984	981	100	12	8	54	100	540	540	44
16	Meghalaya		4143	3964	422	3	0	221	422	1154	1154	29
17	Mizoram		419	399	41	3	3	22	41	193	193	29
18	Chhattisgarh	Wapcos	13079	12040	1310	11	9	557	1038	3781	3781	49
		IL	425	424	50	0	0	25	50	132	132	8
19	Bihar	CES	11094	11026	1113	34	31	559	1053	13676	12826	114
20	Himachal Pradesh		9317	8141	965	2	2	481	965	2480	2480	126
21	Jharkhand		12663	12425	1419	14	12	703	1299	12549	12549	55
22	Orissa		35571	35118	3782	46	46	1945	3782	2814	2814	233
23	Arunachal Pradesh		3095	3023	335	11	11	170	335	3383	3383	72
24	Sikkim		264	256	27	2	2	13	27	274	274	7
25	Assam		18695	18527	1923	19	19	979	1923	11912	11912	138
Grand Total			261050	253769	27927	198	173	13744	27253	164851	152397	2013

DDUGJY XI Plan Phase-II : Statewise Status of Inspection RQM (Tier-II)

Sl. No.	Name of State	Name of Agency	Coverage	Villages Completed	Scope of RQM as Coverage	No of S/s to be Inspected	No of S/s Inspected	No. of Villages Inspection call issued		No. of Villages Inspected		No. of Descrepencies Observed	No. of Descrepencies rectified	
								Stage-I	Stage-II	Stage-I	Stage-II			
1	Bihar	WAPCOS	14128	13440	2826	149	64	1413	725	1413	19	13231	3593	
2	Haryana		625	561	125	0	0	0	0	0	0	0	0	0
3	Kerala		493	493	128	2	2	77	128	77	128	2542	2542	
4	Karnataka		596	596	117	0	0	59	117	59	117	1918	1918	
5	Maharashtra		829	829	166	0	0	114	166	114	166	9845	9845	
6	Uttar Pradesh		20033	17724	4008	145	115	1924	2186	1624	1844	139688	87886	
7	Tamil Nadu		729	723	146	0	0	70	144	70	0	852	852	
8	West Bengal		306	297	61	2	2	20	0	20	0	573	573	
9	Chhattisgarh	REC PDCL	1203	1130	241	1	0	120	241	120	241	11050	11050	
10	Madhya Pradesh		15810	9662	3162	0	0	1059	877	1014	811	108992	97992	
Grand Total			54752	45455	10982	299	183	4856	4584	4511	3326	288691	216251	

DDUGJY XII Plan: Statewise Status of Field Inspection of RQM (Tier-II)

Sl. No.	Name of State	Name of Agency	Coverage	Villages Completed	% Achievement	Scope of RQM as Coverage	No of S/s to be Inspected	No of S/s Inspected	No. of Villages Inspection call issued		No. of Villages Inspected		No. of Discrepancies observed	No. of Discrepancies rectified
									Stage-I	Stage-II	Stage-I	Stage-II		
1	Bihar	RECPDCL	24760	18413	74%	4952	263	60	1048	385	1008	385	41751	11948
2	Chhattisgarh		3236	3228	100%	647	23	23	160	650	160	650	6460	6460
3	Jammu & Kashmir		207	14	7%	41	1	0	0	0	0	0	0	0
4	Manipur		1795	173	10%	359	5	0	18	0	13	0	1291	279
5	Mizoram		0	0	0%	0	19	10	16	0	0	0	57	53
6	Nagaland		833	109	13%	167	5	0	8	0	8	0	126	0
7	West Bengal		5632	6254	111%	1126	15	12	324	1262	324	918	10821	8424
8	Madhya Pradesh	VOYANTIS	22418	18250	81%	4484	166	139	1165	2629	1165	2573	83291	68209
9	Odisha		44166	12894	29%	8833	173	0	1404	0	1364	0	22100	4643
10	Rajasthan		25397	20607	81%	5079	16	6	1338	2116	1330	2116	83720	55622
11	Uttar Pradesh (DVVNL)		15477	7932	51%	3095	102	0	777	885	775	560	20468	4718
12	Assam	WAPCOS	11269	6591	58%	2254	79	16	251	27	230	0	3876	131
13	Jharkhand		18092	8966	50%	3618	65	0	780	0	0	0	0	0
14	Karnataka		9205	5200	56%	1841	0	0	381	1024	257	154	3558	2989
15	Tripura		804	620	77%	161	13	2	44	155	40	87	1779	1201
16	Uttar Pradesh (PVVNL, PuVVNL, MVVNL, PGCIL)		47345	34912	74%	9469	257	25	2137	5882	1916	2358	88634	27279
Grand Total			230636	144163	63%	46127	1202	293	9851	15015	8590	9801	367932	191956