



रूरल इलेक्ट्रीफिकेशन कारपोरेशन लिमिटेड  
Rural Electrification Corporation Limited

(भारत सरकार का उद्यम) / (A Government of India Enterprise)

Regd. Office: Core-4, SCOPE Complex, 7 Lodhi Road, New Delhi 110 003

Tel: +91-11-4102 0101 Fax: +91.11.2436 0644 E-mail: reccorp@recl.nic.in

CIN : L40101DL1969GOI005095 Website: www.recindia.nic.in

REC/DDUGJY/UEV/505

Date: 27.02.2017

To  
The Managing Director  
Jharkhand Bijli Vidyut Nigam Ltd (JBVNL)  
Ranchi, Jharkhand

**Sub: Minutes of Meeting held on 31.01.2017 at Ranchi**

Sir,

This has reference to the meeting held on 31.01.2017 at Ranchi under chairmanship of Addl Chief Secretary, Govt. of Jharkhand to review the progress of electrification of UEVs of Jharkhand, wherein CMD, REC along with other senior officials of REC, JBVNL, Implementing Agencies, Contractors and GVAs were present.

The Minutes of the aforesaid meeting is enclosed herewith.

Thanking You.

Yours Sincerely,

G S Bhati

Executive Director (DDUGJY)

Copy to :

- 1) PS to CMD, REC
- 2) ED (PMG)
- 3) ED (DDUGJY)-I/II
- 4) The CPM, Ranchi for information

**Zonal Offices** : Hyderabad, Kolkata, Mumbai, Panchkula & Lucknow

**Project Offices** : Bangalore, Bhopal, Bhubaneswar, Chennai, Guwahati, Jaipur, Jammu, Patna, Ranchi, Shillong, Shimla, Thiruvananthapuram & Vadodara

**Sub Offices** : Dehradun, Raipur

**Training Centre** : Central Institute for Rural Electrification (CIRE), Hyderabad

## **Minutes of Review Meeting held at Ranchi on 31<sup>st</sup> January 2017**

List of participants is enclosed at Annexure-I.

A meeting was convened under chairmanship of ACS, GoJ at Ranchi to review the progress of electrification of UEVs of Jharkhand, wherein senior officials of REC, JBVNL, Implementing Agencies, Contractors and GVAs were present.

ED (PMG), REC welcomed all participants and briefed about purpose of review meeting. CMD, REC in his opening remarks highlighted the importance of electrification of all Un-Electrified (UE) villages in Jharkhand state in the light of Hon'ble Prime Minister's Independence Day address to the Nation on 15th August 2015. He congratulated all stakeholders of DDUGJY including JBVNL and the contractors for achieving 1558 UEVs out of 2525 UEVs targeted as on 01.04.2015. He further stressed to electrification of over 900 Nos remaining UEVs in Jharkhand which are targeted for electrification by 31.03.2017.

ED (PMG), REC made a presentation covering status of electrification of 2525 un-electrified villages in Jharkhand state including target & achievement, status of award and status of villages where works are yet to commence. He also intimated that majority of the villages are pending in Garhwa, Latehar, Palamu, Chatra, Khunti, Lohardaga, Sahebganj and West Singhbhum districts. All the critical district wise issues which are affecting the progress of Jharkhand were mainly discussed.

The Key issues discussed in meeting are as below:-

### **1. KEY issue - Off-grid mode of execution: (balance off grid UEVs– 230)**

JREDA is yet to issue the LoA to the successful bidders despite receipt of revised sanction by the Monitoring Committee. The delay in issue of award by JERDA is in-turn delaying execution of works. Tripartite agreement for DDG is yet to be done.

Matter was discussed in detail. Director, JREDA informed that Cabinet committee meeting of the Govt. of Jharkhand is likely to consider the proposal for approval of counterpart funding under DDG portion of DDUGJY. CMD, REC requested ACS, GoJ to look into matter and take necessary steps for award of off-grid villages quickly so that village electrification target is achieved within stipulated time. ACS GOJ instructed Director, JREDA to issue the letter of Intent (LOI) at the earliest to the successful bidders so that within 3 months the village work can be completed.

### **2. Key Issue – Action for newly added off grid UEVs to Grid:**

179 UEVs are shifted from off-grid mode to grid mode execution. These UEVs are in difficult locations. JBVNL was requested to submit project report for their electrification and at the same time JBVNL was permitted to start field works. MD, JBVNL informed that ESE of respective districts have already been instructed for preparation of DPR and also



