

To,

The CMD
M/s. ICSA (India) Limited.
Plot No. 12,
Software Unit Layout,
Cyberabad, Hyderabad-500081

Sub: Termination of Contract under clause 43 Contractor's Default" of General Terms & conditions of the T.S. of RGGVY Contract of Rewa district.

- Ref: 1. T.S no. DISCOM/EZ/08/RGGVY/07/Lot-I for Rewa district.
2. T.O. Contract award no. DISCOM/EZ/08/RGGVY/07/Lot-I(Rewa)/ORD/4596 dtd. 06.08.2009 for Rewa district.
3. T.O. letter no. EZ/WS/RE/RGGVY/1811 dtd. 03.03.11.
4. T.O. letter no. EZ/SE/RE/RGGVY/2029 dtd. 10.03.11.
5. T.O letter no. CE/EZ/WS/RGGVY/2751 dtd. 10.04.11.
6. T.O. letter no. CE/EZ/WS/RGGVY/4000 dtd. 02.06.11.
7. T.O. letter no. CE/EZ/WS/RGGVY/6254 dtd. 23.08.11.
8. T.O letter no. EZ/WS/SE/RE/RGGVY/6867 dtd. 13.09.11.
9. T.O. letter no. EZ/WS/SE/RE/RGGVY/7082 dtd 20.09.11.
10. T.O. letter no. EZ/WS/SE/RE/RGGVY/7464 dtd. 03.10.11.
11. Your letter no. ICSA/RGGVY/JBP/HO-Rewa/0012 dtd. 31.10.11.
12. M/s. REC, New Delhi's MoM no. REC/RGGVY/44/review meeting /2011-12/1228/16511 dtd. 21.11.11.

Dear Sir,

Please refer above cited award of contract for Design, Manufacture, Pre-dispatch Inspection & Testing, Dispatch, Supply, Transportation, Insurance, Receipt, Storage, Erection, Testing and Commissioning of Materials for Construction of New 11 KV line, LT line, 25 KVA, 11/0.4 KV Distribution substations and Extension of Service Lines including house wiring for BPL house holds in Rewa District under RGGVY projects on total Turnkey basis under TS no. DISCOM/EZ/08/RGGVY/07/LOT-I, opened on dated 30.07.08. Physical parameters and cost of award is as under:-

LOA details	No of villages Covered	11 KV Line (Km)	LT Line (Km)	25 KVA DTR (No)	Amount Rs. In Crores	
					No of BPL Connections	Cost of Award Supply+ Erection
DISCOM/EZ/08/RGGVY/07/Lot-I(Rewa) /ORD/ 4596 dtd. 06.08.2009	2415	1926	1443	2487	56063	101.88

You had executed the contract agreement on dated 22.09.09 and submitted the performance guarantee in the form of BGs amounting to Rs. 15,28,22,000/- (in word Rs. Fifteen crore twenty eight lacs twenty two thousand only). Further, you had also submitted the BGs for mobilization advance payment (15% of supply and 10% of erection components) for total amount of Rs. 14,71,41,600/- (in word Rs. Fourteen crore seventy one lacs forty one thousand six hundred only) and accordingly advances were released to you. The contract Agreement was signed on 22.09.09. In accordance with contract condition date of completion of work was 21.03.11 in phased manner. On review

